



US Army Corps  
of Engineers  
Nashville District

Cumberland River Basin  
Remedial Construction  
Wolf Creek Dam, Kentucky

DTIC FILE COPY

# Wolf Creek Dam Concrete Diaphragm Walls Final Completion Reports Phases I and II

DTIC  
ELECTE  
APR 06 1990  
S B D


DISTRIBUTION STATEMENT A  
Approved for public release  
Distribution Unlimited

December 1988

90 04 06 028

AD-A220 197

# DISCLAIMER NOTICE



THIS DOCUMENT IS BEST QUALITY AVAILABLE. THE COPY FURNISHED TO DTIC CONTAINED A SIGNIFICANT NUMBER OF PAGES WHICH DO NOT REPRODUCE LEGIBLY.



DEPARTMENT OF THE ARMY  
NASHVILLE DISTRICT, CORPS OF ENGINEERS  
P. O. BOX 1070  
NASHVILLE, TENNESSEE 37202-1070

30 MAR 69

IN REPLY REFER TO

CEORN-ED-G (1110-2-1906a)

MEMORANDUM FOR CDR, DTIC/DA-2, Cameron Station, Alexandria, VA 22314

SUBJECT: Wolf Creek Dam - Concrete Diaphragm Walls - Final Completion Reports, Phases I and II.

In accordance with ER 1110-1-1801, two copies of the subject reports are submitted for your disposal.

FOR THE COMMANDER:

*for Phil Mitchell*  
R.J. CONNOR, P.E.  
Chief, Engineering Division

Encls  
as

## REPORT DOCUMENTATION PAGE

Form Approved  
OMB No. 0704-0188

1a. REPORT SECURITY CLASSIFICATION N/A			1b. RESTRICTIVE MARKINGS N/A		
2a. SECURITY CLASSIFICATION AUTHORITY N/A			3. DISTRIBUTION/AVAILABILITY OF REPORT Approved for Public Release		
2b. DECLASSIFICATION/DOWNGRADING SCHEDULE N/A					
4. PERFORMING ORGANIZATION REPORT NUMBER(S) N/A			5. MONITORING ORGANIZATION REPORT NUMBER(S) N/A		
6a. NAME OF PERFORMING ORGANIZATION Nashville District US Army Corps of Eng.		6b. OFFICE SYMBOL (If applicable) CEORN-ED-G		7a. NAME OF MONITORING ORGANIZATION	
6c. ADDRESS (City, State, and ZIP Code) PO Box 1070 Nashville TN 37202-1070			7b. ADDRESS (City, State, and ZIP Code)		
8a. NAME OF FUNDING/SPONSORING ORGANIZATION Nashville District US Army Corps of Engineers		8b. OFFICE SYMBOL (If applicable)		9. PROCUREMENT INSTRUMENT IDENTIFICATION NUMBER N/A	
8c. ADDRESS (City, State, and ZIP Code)			10. SOURCE OF FUNDING NUMBERS		
			PROGRAM ELEMENT NO.	PROJECT NO.	TASK NO.
			WORK UNIT ACCESSION NO.		
11. TITLE (Include Security Classification) Wolf Creek Dam - Concrete Diaphragm Walls - Final Completion Reports Phases I and II (unclas.)					
12. PERSONAL AUTHOR(S) Duane Dyer, Bill Fanning					
13a. TYPE OF REPORT Final		13b. TIME COVERED FROM 1975 TO 1980		14. DATE OF REPORT (Year, Month, Day) 88/12/	
15. PAGE COUNT 304					
16. SUPPLEMENTARY NOTATION N/A					
17. N/A COSATI CODES			18. SUBJECT TERMS (Continue on reverse if necessary and identify by block number)		
FIELD	GROUP	SUB-GROUP	Wolf Creek Dam, Slurry Walls, Concrete Diaphragm Wall, Geology, Two Step Bidding, Tremie Concrete, Instrumentation, ICOS. (C) (S) (U) (D) (E) (F) (G) (H) (I) (J) (K) (L) (M) (N) (O) (P) (Q) (R) (S) (T) (U) (V) (W) (X) (Y) (Z) (AA) (AB) (AC) (AD) (AE) (AF) (AG) (AH) (AI) (AJ) (AK) (AL) (AM) (AN) (AO) (AP) (AQ) (AR) (AS) (AT) (AU) (AV) (AW) (AX) (AY) (AZ) (BA) (BB) (BC) (BD) (BE) (BF) (BG) (BH) (BI) (BJ) (BK) (BL) (BM) (BN) (BO) (BP) (BQ) (BR) (BS) (BT) (BU) (BV) (BW) (BX) (BY) (BZ) (CA) (CB) (CC) (CD) (CE) (CF) (CG) (CH) (CI) (CJ) (CK) (CL) (CM) (CN) (CO) (CP) (CQ) (CR) (CS) (CT) (CU) (CV) (CW) (CX) (CY) (CZ) (DA) (DB) (DC) (DD) (DE) (DF) (DG) (DH) (DI) (DJ) (DK) (DL) (DM) (DN) (DO) (DP) (DQ) (DR) (DS) (DT) (DU) (DV) (DW) (DX) (DY) (DZ) (EA) (EB) (EC) (ED) (EE) (EF) (EG) (EH) (EI) (EJ) (EK) (EL) (EM) (EN) (EO) (EP) (EQ) (ER) (ES) (ET) (EU) (EV) (EW) (EX) (EY) (EZ) (FA) (FB) (FC) (FD) (FE) (FF) (FG) (FH) (FI) (FJ) (FK) (FL) (FM) (FN) (FO) (FP) (FQ) (FR) (FS) (FT) (FU) (FV) (FW) (FX) (FY) (FZ) (GA) (GB) (GC) (GD) (GE) (GF) (GG) (GH) (GI) (GJ) (GK) (GL) (GM) (GN) (GO) (GP) (GQ) (GR) (GS) (GT) (GU) (GV) (GW) (GX) (GY) (GZ) (HA) (HB) (HC) (HD) (HE) (HF) (HG) (HH) (HI) (HJ) (HK) (HL) (HM) (HN) (HO) (HP) (HQ) (HR) (HS) (HT) (HU) (HV) (HW) (HX) (HY) (HZ) (IA) (IB) (IC) (ID) (IE) (IF) (IG) (IH) (II) (IJ) (IK) (IL) (IM) (IN) (IO) (IP) (IQ) (IR) (IS) (IT) (IU) (IV) (IW) (IX) (IY) (IZ) (JA) (JB) (JC) (JD) (JE) (JF) (JG) (JH) (JI) (JJ) (JK) (JL) (JM) (JN) (JO) (JP) (JQ) (JR) (JS) (JT) (JU) (JV) (JW) (JX) (JY) (JZ) (KA) (KB) (KC) (KD) (KE) (KF) (KG) (KH) (KI) (KJ) (KK) (KL) (KM) (KN) (KO) (KP) (KQ) (KR) (KS) (KT) (KU) (KV) (KW) (KX) (KY) (KZ) (LA) (LB) (LC) (LD) (LE) (LF) (LG) (LH) (LI) (LJ) (LK) (LM) (LN) (LO) (LP) (LQ) (LR) (LS) (LT) (LU) (LV) (LW) (LX) (LY) (LZ) (MA) (MB) (MC) (MD) (ME) (MF) (MG) (MH) (MI) (MJ) (MK) (ML) (MN) (MO) (MP) (MQ) (MR) (MS) (MT) (MU) (MV) (MW) (MX) (MY) (MZ) (NA) (NB) (NC) (ND) (NE) (NF) (NG) (NH) (NI) (NJ) (NK) (NL) (NM) (NO) (NP) (NQ) (NR) (NS) (NT) (NU) (NV) (NW) (NX) (NY) (NZ) (OA) (OB) (OC) (OD) (OE) (OF) (OG) (OH) (OI) (OJ) (OK) (OL) (OM) (ON) (OO) (OP) (OQ) (OR) (OS) (OT) (OU) (OV) (OW) (OX) (OY) (OZ) (PA) (PB) (PC) (PD) (PE) (PF) (PG) (PH) (PI) (PJ) (PK) (PL) (PM) (PN) (PO) (PP) (PQ) (PR) (PS) (PT) (PU) (PV) (PW) (PX) (PY) (PZ) (QA) (QB) (QC) (QD) (QE) (QF) (QG) (QH) (QI) (QJ) (QK) (QL) (QM) (QN) (QO) (QP) (QQ) (QR) (QS) (QT) (QU) (QV) (QW) (QX) (QY) (QZ) (RA) (RB) (RC) (RD) (RE) (RF) (RG) (RH) (RI) (RJ) (RK) (RL) (RM) (RN) (RO) (RP) (RQ) (RR) (RS) (RT) (RU) (RV) (RW) (RX) (RY) (RZ) (SA) (SB) (SC) (SD) (SE) (SF) (SG) (SH) (SI) (SJ) (SK) (SL) (SM) (SN) (SO) (SP) (SQ) (SR) (SS) (ST) (SU) (SV) (SW) (SX) (SY) (SZ) (TA) (TB) (TC) (TD) (TE) (TF) (TG) (TH) (TI) (TJ) (TK) (TL) (TM) (TN) (TO) (TP) (TQ) (TR) (TS) (TT) (TU) (TV) (TW) (TX) (TY) (TZ) (UA) (UB) (UC) (UD) (UE) (UF) (UG) (UH) (UI) (UJ) (UK) (UL) (UM) (UN) (UO) (UP) (UQ) (UR) (US) (UT) (UU) (UV) (UW) (UX) (UY) (UZ) (VA) (VB) (VC) (VD) (VE) (VF) (VG) (VH) (VI) (VJ) (VK) (VL) (VM) (VN) (VO) (VP) (VQ) (VR) (VS) (VT) (VU) (VV) (VW) (VX) (VY) (VZ) (WA) (WB) (WC) (WD) (WE) (WF) (WG) (WH) (WI) (WJ) (WK) (WL) (WM) (WN) (WO) (WP) (WQ) (WR) (WS) (WT) (WU) (WV) (WW) (WX) (WY) (WZ) (XA) (XB) (XC) (XD) (XE) (XF) (XG) (XH) (XI) (XJ) (XK) (XL) (XM) (XN) (XO) (XP) (XQ) (XR) (XS) (XT) (XU) (XV) (XW) (XX) (XY) (XZ) (YA) (YB) (YC) (YD) (YE) (YF) (YG) (YH) (YI) (YJ) (YK) (YL) (YM) (YN) (YO) (YP) (YQ) (YR) (YS) (YT) (YU) (YV) (YW) (YX) (YZ) (ZA) (ZB) (ZC) (ZD) (ZE) (ZF) (ZG) (ZH) (ZI) (ZJ) (ZK) (ZL) (ZM) (ZN) (ZO) (ZP) (ZQ) (ZR) (ZS) (ZT) (ZU) (ZV) (ZW) (ZX) (ZY) (ZZ)		
19. ABSTRACT (Continue on reverse if necessary and identify by block number) Severe foundation seepage problems led to the necessity of a permanent solution at Wolf Creek Dam after an emergency grouting problem was completed in 1972. A board of consultants was convened whose adopted recommendations were to install pile type concrete walls through the embankment of the dam and the area between the switch yard and the tailrace. Because the general nature of the work was relatively unknown to District personnel, and the extent of the specific scope of work was extreme even for experienced slurry wall contractors, a two-step bidding procedure was established and eventually awarded to ICOS Corporation of America. The construction was split into two phases, with approximately half the embankment wall and all of the switch yard wall in Phase I and the remainder in Phase II. The walls are comprised of 26 in. steelcased, tremie concreted caissons on 4.5 foot centers connected by concrete elements tremied through open excavation. All excavation was conducted through a full head at bentonite slurry. The wall reached a maximum depth of 278 foot. Construction was accomplished from 1975-80 under the administration of the Nashville District, Corps of Engineers. Wolf Creek Dam is located in Southcentral Kentucky.					
20. DISTRIBUTION/AVAILABILITY OF ABSTRACT <input checked="" type="checkbox"/> UNCLASSIFIED/UNLIMITED <input type="checkbox"/> SAME AS RPT. <input type="checkbox"/> DTIC USERS			21. ABSTRACT SECURITY CLASSIFICATION N/A		
22a. NAME OF RESPONSIBLE INDIVIDUAL Bill Fanning			22b. TELEPHONE (Include Area Code) (615) 736-5750		22c. OFFICE SYMBOL CEORN-ED-G



CEORD-ED-G (CEORN-ED-G/20 Jan 90) 1st End HAMMER/jg/513-684-3027  
SUBJECT: Final Completion Reports, Concrete Diaphragm Walls, Phases I and  
II, Cumberland River Basin, Remedial Construction, Wolf Creek Dam, Kentucky

DA, Ohio River Division, Corps of Engineers, PO Box 1159, Cincinnati, OH  
45201-1159 12 March 1990

FOR COMMANDER, NASHVILLE DISTRICT, ATTN: CEORN-ED-G

This office has no comment to subject reports.

FOR THE COMMANDER:

Encl  
wd

*for Richard C. Armstrong*  
RICHARD C. ARMSTRONG, P.E.  
Director of Engineering

Accession For	
NTIS GRA&I	<input checked="checked" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	
By _____	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A-1	B QM



DEPARTMENT OF THE ARMY  
NASHVILLE DISTRICT, CORPS OF ENGINEERS  
P. O. BOX 1070  
NASHVILLE, TENNESSEE 37202-1070

20 JAN 1989

IN REPLY REFER TO

CEORN-ED-G

MEMORANDUM FOR: Commander, Ohio River Division, ATTN: CEORD-ED-G,  
P. O. Box 1159, Cincinnati, Ohio 45201-1159

SUBJECT: Final Completion Reports, Concrete Diaphragm Walls, Phases  
I and II, Cumberland River Basin, Remedial Construction, Wolf Creek  
Dam, Kentucky.

1. In accordance with ER 1110-2-1801, the subject reports are forwarded  
to your office for review. Three copies are enclosed.

FOR THE COMMANDER:

*for Phil Mitchell*  
RICK CONNOR  
Chief, Engineering Division

Enclosures  
as

FINAL COMPLETION REPORTS  
PHASES I AND II  
WOLF CREEK DAM CONCRETE DIAPHRAGM WALLS

DECEMBER 1988

U.S. Army Corps of Engineers  
Nashville District  
P.O. Box 1070  
Nashville, Tennessee 37202-1070

FINAL COMPLETION REPORTS  
PHASES I AND II  
WOLF CREEK DAM CONCRETE DIAPHRAGM WALLS

Page No.

SUMMARY

i

PHASE I COMPLETION REPORT

SECTION 1	INTRODUCTION	1
1-01	Purpose and Scope	1
1-02	General	1
1-03	Authorization and Appropriation	2
1-04	Project Location and Description	2
1-05	References and Related Material	2
SECTION 2	FOUNDATION	3
2-01	Site Geology	3
2-02	Embankment Design	5
2-03	Investigations Prior to Concrete Diaphragm wall Construction	5
2-04	Investigations During Construction	7
SECTION 3	CONTRACT	7
3-01	Two Step Bidding	7
3-02	Plans and Specifications	7
3-03	Award	7
3-04	Modifications	7
3-05	Labor Relations	10
3-06	Government Furnished Property	10
3-07	Safety	10
3-08	Subcontractors	10
SECTION 4	CONSTRUCTION	12
4-01	General	12
4-02	Contractor's Organization	12
4-03	Contractor's Plant and Equipment	12
4-04	EPA Restrictions and Disposal Areas	15
4-05	Diaphragm Wall Construction Procedures	16
4-05.1	General	16
4-05.2	Work Platform	16
4-05.3	Guidewalls	17
4-05.4	Layout	17
4-05.5	Element Installation Procedures	17
4-05.5.1	General	17
4-05.5.2	Investigations and Controls During Construction	17
4-05.5.3	Primary Element Construction Sequence	19
4-05.5.3.1	Embankment and Overburden	19

	4-05.5.3.2	Bedrock Excavation	20
	4-05.5.3.3	Core Drilling, Pressure Testing and Grouting	21
	4-05.5.3.4	Permanent Casing Installation	25
	4-05.5.3.5	Verticality Testing	26
	4-05.5.3.6	Tremie Concrete	27
	4-05.5.4	Secondary Element Construction Sequence	27
	4-05.5.5	Tremie Concrete Procedures	29
	4-05.5.5.1	General Procedures	29
	4-05.5.5.2	Trouble Shooting Procedures	29
	4-05.5.5.3	Concrete Mix Designs	30
	4-05.5.5.4	Concrete Testing	32
4-05.6		Problems During Construction	32
	4-05.6.1	General	32
	4-05.6.2	Tie-in to Existing Concrete Structure - Embankment Wall	34
	4-05.6.3	Verticality of P-139	34
	4-05.6.4	Stuck Chisel in S-394	34
	4-05.6.5	Mud Level Monitoring	35
4-06		Site Restoration	35
	4-06.1	General	35
	4-06.2	Embankment	35
	4-06.3	Switchyard	36
	4-06.4	Final Acceptance	37
SECTION 5		INSTRUMENTATION	37
	5-01	General	37
	5-02	Piezometers	37
	5-03	Automatic Recording Instruments	37
	5-04	Inclinometers	38
	5-05	Other	38
SECTION 6		INSPECTION	38
	6-01	Contract Administration	38
	6-02	Personnel	38
	6-03	Records	38
	6-04	Final Inspection	39
SECTION 7		POSSIBLE FUTURE PROBLEMS	39

#### PHASE II COMPLETION REPORT

SECTION 1		INTRODUCTION	41
	1-01	General	41
	1-02	Authorization and Appropriation	41
SECTION 2		CONTRACT	41
	2-01	General	41
	2-02	Modifications	41

2-03	Subcontractors	42
2-04	Safety	43
SECTION 3	CONSTRUCTION	43
3-01	Preconstruction Conference	43
3-02	Mobilization	43
3-03	Contractor's Organization	43
3-04	Construction Procedures	43
3-05	Problems During Construction	44
3-05.1	General	44
3-05.2	Concrete	44
3-05.3	Element P-653	44
3-05.4	Landward Termination of Wall	45
SECTION 4	INSPECTION	45
4-01	Contract Administration	45
4-02	Personnel	45
4-03	Final Inspection	45
SECTION 5	POSSIBLE FUTURE PROBLEMS	45

#### REFERENCES AND RELATED MATERIAL

#### TABLES

##### PHASE I

TABLE 3-1	CONTRACT MODIFICATIONS	8
TABLE 3-2	SUBCONTRACTORS	11
TABLE 4-1	CONTRACTOR'S PLANT AND EQUIPMENT	13
TABLE 4-2	MIX DESIGN FOR ANNULAR SPACE GROUT	26
TABLE 6-1	GOVERNMENT PERSONNEL	39

##### PHASE II

TABLE 2-1	PHASE II MODIFICATIONS	41
TABLE 2-2	SUBCONTRACTORS	42

#### FIGURES

FIGURE 2-1	GEOLOGIC SECTION, WOLF CREEK DAMSITE	4
FIGURE 4-1	PRIMARY ELEMENT CONSTRUCTION SEQUENCE	22
FIGURE 4-2	SECONDARY ELEMENT CONSTRUCTION SEQUENCE	28
FIGURE 4-3	PLAN OF COMPLETED WALL SEGMENT	33

#### APPENDICES

APPENDIX A	CONTRACT DRAWINGS
APPENDIX B	INSTRUMENTATION PLOTS
APPENDIX C	SAMPLE CONSTRUCTION FORMS USED
APPENDIX D	CONCRETE PROBLEMS
APPENDIX E	CONSTRUCTION PHOTOGRAPHS
APPENDIX F	BID SCHEDULE/ACTUAL PERFORMANCE COMPARISON

## SUMMARY

Severe foundation seepage problems led to the necessity of a permanent solution at Wolf Creek Dam after an emergency grouting program was completed in 1972.

A board of consultants was convened whose adopted recommendations were to install pile type concrete walls through the embankment of the dam and the area between the switchyard and the tailrace.

Because the general nature of this work was relatively unknown to District personnel, and the extent of the specific scope of work was extreme even for experienced slurry wall contractors, a two-step bidding procedure was established and eventually awarded to ICOS Corporation of America. The construction was split into two phases, with approximately half of the embankment wall and all of the switchyard wall in Phase I, and the remainder of the embankment wall in Phase II. ICOS was also the low bidder for Phase II.

The walls were comprised of 26-inch steel cased, tremie concreted caissons on 4.5 foot centers connected by concrete elements tremied through open excavation. All excavation was conducted through a full head of bentonite stabilizing slurry. The wall reached a maximum depth of 278 feet.

The diaphragm wall construction was accomplished from 1975 through 1979, and site restoration completed in 1980, under the administration of the Nashville District, Corps of Engineers.

Both Phase I and Phase II contracts are covered in this report, with the Phase II report detailing only the changes in the contract and construction procedures from Phase I.

WOLF CREEK DAM REMEDIAL CONSTRUCTION  
CONCRETE DIAPHRAGM WALL-PHASE I  
COMPLETION REPORT

SECTION 1 - INTRODUCTION

1-01 Purpose and Scope. This report is presented to give a general discussion of the subject contract. It contains background and foundation information, details of the contract, general description of construction procedures, and discusses problems encountered.

1-02 General. High piezometric pressures developed in the earthen embankment at Wolf Creek Dam during the years following impoundment of the reservoir. The pressures, probably caused by an inferiorly constructed cutoff trench which was established in a highly solutioned limestone formation, caused piping of embankment and/or joint fill material. The first visual evidence of foundation distress which was construed to be of significance was noted in 1967 when a cluster of wet areas began to materialize at the downstream toe of the embankment and adjacent flood plain. Observation of muddy flows in the tailrace and the occurrence of sinkholes took place during the next 8 months. A review of original construction records revealed that a series of large solution channels existed upstream and downstream of the cutoff trench. It also revealed that there were areas where proper compaction could not have been achieved due to overhanging rock. Orientation of mapped features tended to align themselves with the distressed areas. It was also determined that rapid fluctuations of tailwater of up to 20 feet was a contributing factor in the deterioration of the dam due to headward erosion and pressure surging of cavernous areas. After expeditious exploration, a remedial grouting program was designed and initiated. Over 290,000 cubic feet of solids were eventually placed in bedrock, the overburden and the embankment. The grouting substantially lowered the hydrostatic head and arrested much of the piping. It has been postulated that this emergency treatment probably saved the project from experiencing a major failure.

The grouting, although effective, was not considered a permanent solution to the problem. Extensive studies and investigations were undertaken at the completion of the remedial grouting program to monitor the performance of the embankment, and to determine what measures should be taken to insure the integrity of the foundation of the dam. A board of consultants of internationally distinguished engineers and geologists from outside the Corps of Engineers, was convened in January, 1972. The three man board was composed of Mr. Francis B. Slichter, Civil Engineer; Dr. Ralph B. Peck, Civil Engineer; and the late Dr. Frank A. Nickell, Geologist. In July 1973, Mr. George E. Bertram was retained as a consultant to review all data and submit an independent report. The board later expanded to include engineers Professor Ben C. Gerwick, Professor James M. Duncan, and Dr. Yves Pigeon and geologist Mr. Guy Laroque in 1974, and geologist Mr. John M. Kellberg in 1976. The original consultants' conclusions and recommendations were submitted in a report dated August 1972. The conclusions stated that serious defects existed in the foundation, that grouting could not be considered an



adequate permanent remedy for these defects, and that measures should be taken to insure the integrity of the foundation of the embankment. They recommended a positive cutoff in the karstic horizon of the Leipers formation be installed, beginning at the concrete structure, and extending about 2,000 feet landward. They also recommended suitable measures to protect the switchyard area from the 20-foot fluctuation of the powerhouse tailwater. An evaluation of known possible permanent solutions to the foundation problem at Wolf Creek Dam indicated that the most economical and reliable engineering solution was a concrete cutoff wall composed of pile-type elements along the upstream embankment crest. The wall would extend from the top of the dam to the base of all known solution activity. A similar cutoff wall was devised to protect the downstream toe of the embankment and the switchyard area. The more established industry-wide procedure of panel wall construction was rejected for safety considerations. An expedited two-step bidding procedure (see section 3-01) was initiated with ICOS of America, Inc., obtaining the contract with their diaphragm wall concept. Construction began in August of 1975.

1-03 Authorization and Appropriation. Original design and construction of the Wolf Creek project was authorized by the Flood Control Act of 1938 (Public Law no. 761, 75th Congress, 3rd Session) and the River and Harbor Act of 1946, (Public Law 525, 79th Congress, 2nd Session). The concrete diaphragm wall construction was financed through general construction funds, first appropriation 26 April, 1974, appropriation code 21X3113, Flood Control, General.

1-04 Project Location and Description. Wolf Creek Dam is located in Russell County in South-Central Kentucky on the Cumberland River, 460.9 miles above its confluence with the Ohio River. The damsite is approximately 10 miles southwest of Jamestown, Kentucky, and about 12 miles north of Albany, Kentucky, on U.S. Route 127. The dam and reservoir locations are shown on plate 1.

The dam is a combination concrete gravity and rolled-fill earth embankment structure 5,736 feet in length and with a maximum height of 258 feet. The concrete section of the dam is 1,796 feet in length and is made up of a gated spillway section, a power intake section serving six power units, a short left bank nonoverflow section, and a right nonoverflow section embedded in the embankment. The embankment is homogeneous rolled fill 3,940 feet in length. Net head during power generation averages 170 feet. The total capacity of the reservoir below top of power pool is 3,995,000 acre-feet and below spillway crest 6,000,089 acre-feet, making the reservoir the largest man made lake east of the Mississippi River.

Construction of the dam began in August of 1941 and was discontinued in August of 1943 in the interest of World War II. Construction was resumed in September, 1946 and was completed in August, 1951.

1-05 References and Related Material. Background for this report and other information concerning the history of Wolf Creek Dam can be found in material listed in "References and Related Reading".

## SECTION 2 - FOUNDATION

2-01 Site Geology. The Cumberland valley is a broad, deep entrenchment cut in nearly level argillaceous or shaly limestones and shales approximately 500 feet below the surrounding ridge tops. These beds dip upstream approximately 30 feet per mile. The formations related to the construction of the dam are, in ascending order, the Catheys, Leipers, and Cumberland of Ordovician age, the Chattanooga of Devonian age, and the Ft. Payne of Mississippian age. See Figure 2-1 for generalized geologic section. These formations are described below.

The 120 feet of the argillaceous limestones and thin interbeds of calcareous shales of the Catheys Formation are very similar to those of the overlying Leipers Formation. In fact, separation of these two formations without the aid of fossils is so difficult that they were grouped together for the geologic studies. Both the Catheys and the Leipers that form the valley floor are quite susceptible to solutioning by groundwater, particularly along the joints or fractures that act as paths for the groundwater movement.

Overlying the 110 foot thickness of the Leipers Formation is the sandy to argillaceous limestone of the Cumberland Formation. Although the thickness of this limestone is variable, it has a maximum thickness of 41 feet in the dam area and occurs in the right abutment between elevations 630 and 655.

Above the Cumberland Formation in ascending order are the Chattanooga and Fort Payne Formations. In the right abutment the Chattanooga shale occurs between elevation 655 and 689 and averages 34 feet in thickness. The shale is typically black, hard and carbonaceous with occasional nodules of iron sulphide. The Fort Payne consists of argillaceous limestone and dark carbonaceous shale. In the right abutment the Fort Payne generally occurs above elevation 689 and has a minimum thickness of 70 feet.

The alluvial overburden materials of the valley bottom, ranging from 2 feet up to 40 feet in thickness, consist of stratified silts, clays, and sand, with minor amounts of gravel.

In general, the bedrock-overburden contact is well defined, and the bedrock is free from faulting and severe folding (there is gentle warping of the bedrock throughout the area). Although structurally insignificant, as far as geology is concerned, the jointing did control the direction of leakage through the bedrock. Major joint trends are regional rather than local, and the predominant sets of joints run parallel and normal to the axis of the dam. Solutioning of the bedrock is more prevalent where regional jointing is augmented by local minor jointing which was possibly caused by the slight local variations in direction and degree of the dip of the beds. The areas having the most intensive solutioning correspond roughly to the areas having the most variation in degree and orientation of jointing.

Numerous solution channels, caves, and small tunnels were uncovered during the excavation of the cutoff trench. Most of these rock channels and caves had a marked parallelism of their walls which trended in one of two directions nearly parallel to or normal to the dam axis, clearly




FIGURE 2-1. Geologic section of Wolf Creek Damsite.

indicating that they were a result of solutioning along the joint planes. Although there were several unfilled "small tunnels," caves were generally filled with stratified clayey silt. The fill is not impervious and is subject to removal by desilting under seepage gradients. The solutioning was predominately confined to the rock above elevation 525, and there was little evidence of solutioning below elevation 500.

For an excellent treatise on the evolution of the geology of the area, see Reference 4, "Geology of the Cumberland River Basin and the Wolf Creek Damsite, Kentucky".

2-02 Embankment Design. The embankment section of Wolf Creek Dam was designed as a homogenous rolled-fill embankment 3,940 feet in length extending from the concrete section at station 35+11L to the right abutment at station 74+51L.

The foundation of the embankment generally was the stratified alluvial overburden overlying solutioned limestone bedrock. This overburden consisted of a top impervious layer averaging 20 feet in thickness and overlying a more pervious layer averaging 20 feet also. Both overlie more pervious layers of silty sand and sands and gravels extending to top of rock. The overburden was excavated to top of rock in areas adjacent to the concrete section and along the cutoff trench. In the remainder of the embankment foundation area, the overburden was stripped to a depth of approximately one foot except where soft organic soil was encountered and removed. A two foot thick sand and gravel blanket to facilitate drainage from embankment drain holes and to aid consolidation is located between stations 40+00L and 60+00L. The degree of solutioning of the limestone bedrock varies considerably from deep cavernous solutioning to shallow solution channels along top of rock, and was generally limited in extent.

An impervious fill cutoff trench with a minimum 10-foot wide bottom extends from the right abutment at embankment station 74+30L to station 72+49L following the centerline of the embankment. The trench then curves upstream and continues approximately parallel to the embankment centerline. At approximately station 39+00L the trench curves to tie in with the concrete dam. A single line grout curtain was installed, usually to a depth of 50 feet, generally on 10-foot centers, below the cutoff trench bottom.

2-03 Investigations Prior to Concrete Diaphragm Wall Construction. Drill crews were mobilized after the first sink hole developed in the wet areas below the dam in August, 1967. Six drive samples and three auger borings were made in the area. Among other findings, it was noted that water stood at the surface of the sample holes.

Divers were brought to the site to investigate the muddy flow observed in the tailrace in October, 1967. Three openings in the rock were found from which muddy water was flowing.

After a second sinkhole was discovered near the switchyard on 13 March, 1968, the District ordered a study of the foundation design to include an analysis of joint pattern orientation in order to correlate the sinkhole with the mud in the tailrace. Split spoon drive sampling

was initiated on the following day. The information collected indicated that the seepage was occurring around the masonry section through or immediately above the foundation bedrock. Piezometers were installed and core drills were brought in to sample the rock within the sinkholes. A solution channel was discovered, connecting the sinkholes with the tailrace. Dye testing revealed a seepage in the solution channel of 0.3 feet per second.

Temperature testing was initiated which showed a lower than normal thermal condition, indicating a direct connection with the cooler water of the lower levels of the reservoir. Piezometric contours revealed steep gradients from the sink area to the centerline of the embankment. A third sinkhole was discovered on 22 April, 1968.

In the period following the report of the first sinkhole, all previously collected information, along with that being rapidly developed from the expedited field work, was continuously being studied and evaluated. By 1 April, 1968, it was generally concluded that seepage was passing either under or through the cut-off trench or both, then down through a solution system in bedrock which drained toward the tailrace and under the sinkhole area.

A study of the original construction techniques used showed a deficient cutoff trench in both size and compaction. The subadequate trench, along with probable holes in the grout curtain, allowed reservoir water to move through caves and solution channels of the foundation rock, eroding or piping the filling material out of the cavities. The presence of these openings together with normal embankment seepage caused portions of the earth embankment to be piped away. Movement of materials from the downstream side also resulted from the fluctuations in the tailwater level. Rapid changes of approximately 20 feet in the tailwater were caused by the generating operations. As a consequence, a flushing or surging action of the tailwater resulted in headward erosion of materials in the solution channels.

In January, 1973, subsurface exploration was initiated along the axis of the embankment to determine conditions along the potential alignment of the diaphragm wall. These explorations include core borings on 3.12 foot centers from stations 37+50L to 58+00L and thence on 6.25 foot centers landward. The holes were cored in rock to well below all karstic formations to approximately elevation 475. In the switchyard, the rock along the proposed wall was also explored, here to approximately elevation 500. Solution features in the rock formations were well mapped in this phase. Also discovered were areas of very soft overburden near top of rock. These were designated as "soft zones".

Various geophysical logging devices were used in this phase of exploration, some of which were SP- resistivity, natural gamma, caliper, temperature, short and long normal resistivity, lateral, televiwer, 3-D velocity, acoustic, and directional.

For a detailed study of the events and investigations leading up to the actual construction of the concrete diaphragm wall, including graphic representations of the various tests made, cross sections derived from core samples, and maps depicting locations of subsurface phenomena, test sites, instrumentation, etc., see References 5 and 10, "Analysis and Evaluation of Safety of Earth Embankment", and "Remedial Treatment Exploration, Wolf Creek Dam, Ky."

2-04 Investigations During Construction. Due to the nature of this project, most of the Quality Control and Quality Assurance dealt with foundation investigations. Therefore, this topic will be discussed under the more suitable subheading "Construction".

### SECTION 3 - CONTRACT

3-01 Two Step Bidding. Since concrete diaphragm wall construction was relatively unknown in the U.S. in 1974, and due to the depth needed and possible hazards associated with working with full reservoir head in solutioned limestone, the Corps did not feel competent to assemble an original design. The two step bidding approach was chosen for the project, requiring an approved original technical proposal before formal bidding would be allowed.

A request for technical proposals from the construction industry was issued by the Corps of Engineers in May of 1974. This was the first of a two-step formal advertising procedure which eventually resulted in the concrete diaphragm wall construction. This two-step procedure was selected to survey and evaluate different construction firms' methods and techniques prior to the actual bidding. Evaluation by the Corps of Engineers and the Board of Consultants determined the acceptability of the construction firms' meeting the requirements set forth in the request for the technical proposals. Technical proposals were received from seven construction companies. During the Board of Consultants meeting of 3 and 4 December 1974, it was agreed to reject five of the technical proposals and to request clarifying information from the two remaining firms. Late in March 1975, the firms of ICOS Corporation of America of New York, New York and ECI-Soletanche of Pittsburgh, Pennsylvania were notified of the acceptance of their proposals. The two acceptable contractors were invited to proceed under step two and submit bids for the construction of the diaphragm wall.

3-02 Plans and Specifications. Plans and specifications, contract number DACW 62-75-B-0036, were prepared for each accepted technical proposal, under the direction of the District Engineer, Nashville District, and are on file at the office of the District Engineer.

3-03 Award. The Phase I contract was awarded to ICOS Corporation of America on 27 June, 1975. The original contract amount was \$49,959,900.00 and had a completion date of 24 April, 1978. ECI-Soletanche turned in a bid of \$69,940,500.00. (The government estimate was \$40,400,000.00, without profit.) The Notice to Proceed on Contract No. DACW62-75-C-0206 was signed by ICOS on 8 August, 1975. Mobilization to the site began immediately.

3-04 Modifications. 21 modifications were written during the course of the contract. They resulted in an overall increase in

\$106,040.48 and 107 calendar days to the contract amount. The modifications are listed in Table 3-1.

TABLE 3-1  
CONTRACT MODIFICATIONS

<u>Mod.No.</u>	<u>Date</u>	<u>Description</u>	<u>Change to Contract</u>
P00001	30 Mar.1976	Revised the alignment of the concrete diaphragm wall	None
P00002	01 Jun.1976	Modified the core storage warehousing and racks by adding core storage racks, a work table and lights.	Added \$8,237.87
P00003	26 Oct.1976	Extended the contract completion date due to strikes.	18 cal. days
P00004	12 Oct.1976	Extended the contract due to labor disputes at the casing fabricator's plant.	9 cal. days
P00005	22 Oct.1976	Authorized tests to be performed on the sheet pile wall anchors at the working platform to analyze the actual stresses developed in the anchor bars.	Added \$26,400.00
P00006	21 Dec.1976	Constructed an 8-ft. high chain link security fence around the perimeter of the working platform.	Added \$21,100.00
P00007	14 Apr.1977	Credit for use of nondomestic steel pipe for permanent casing. Waiver obtained from Secretary of Army from Buy American Act. ICOS inadvertently purchased nondomestic steel pipe to be used as permanent casing.	Credit of \$282,000.00
P00008	24 Apr.1977	Extended contract completion date due to abnormal weather.	18 cal.days
P00009	02 Jun.1977	Widen the existing powerhouse and Resident Engineer's roadways.	Added \$24,836.00
P00010	13 Aug.1977	Furnish and install a system of continuous recording piezometers to monitor the effect of drilling operations on the water in the bedrock cavities.	Added \$222,895.65

P00011	28 Oct.1977	Constructed a 20-ft. extension for the existing core storage building and included 4 additional core storage racks.	Added \$23,702.70
P00012	24 Jan.1978	Provided an 8-inch tremie pipe with a fabricated tremie hopper for the placement of tremie concrete in the diaphragm wall.	Added \$33,183.12
P00013	30 Dec.1977	Repaired the access roadway to the Resident Engineer's facilities by removing an existing 18 inch culvert pipe and installing a 24 inch culvert pipe.	Added \$2,500.00
P00014	10 Jan.1978	Constructed 2 temporary stairways to provide access from the top of the work platform to the upstream and downstream slopes of the dam.	Added \$16,543.76
P00015	21 Mar.1978	Accelerated construction of elements S-170, S-176, and S-180.	Added \$25,242.10
P00016	27 Mar.1978	Extended the completion date for removal of Phase I platform to coincide with the completion of Phase II. Released 25% of mobilization and demobilization bid item to be upon <i>substantial</i> completion, instead of at the completion of Phase I work.	See description.
P00017	23 May 1978	Permitted the contractor to use an air lift drilling method in lieu of the direct circulation drilling originally specified.	Decreased \$75,000.000
P00018	12 Jul.1978	Replaced the existing guardrail with new guardrail, in the Phase I limits, to meet existing Kentucky specifications.	Added \$31,600.00
P00019	21 Jul.1978	Resurfaced the No. 2 Dam Adit Road in conjunction with the work in the switchyard.	Added \$14,994.78 & 3 cal. days
P00020	02 Aug.1978	Extended contract completion date due to abnormal weather and strikes.	52 cal. days



P00021	12 Jul.1979	Variations in Estimated Quantities in the contract. New Items Nos. 31 and 32 were established and set up lump sum payments for an overrun in test drilling and recovery of fixed costs for items not used.	Decreased \$38,195.50
P00022	Apr.1981	Set up Item No. 33, a lump sum payment to cover underruns in Items 13 and 14, Bedding and Riprap.	Added \$50,000.000

3-05 Labor Relations. The contractor and subcontractors met or exceeded the minimum wages as determined by the Secretary of Labor in the labor standards provisions for each craft for Russell County, Kentucky.

ICOS utilized union labor for all contract work. There were several minor labor disputes which resulted in work stoppages during the contract time. The strike of the longest duration, June 14 through June 28, 1976, was precipitated when several crafts' union contract expired simultaneously state wide.

3-06 Government Furnished Property. No property was furnished to the contractor by the government for this contract.

3-07 Safety. ICOS Corporation submitted their safety plan and job hazard analysis during mobilization. The plans were reviewed and accepted by field and District Office personnel. ICOS held weekly "tool box" safety meetings for field personnel and monthly supervisors' meetings for all the supervisory staff, including subcontractors.

In March of 1979 the Associated General Contractors of America presented to ICOS a Merit Award for Accident Prevention in the Heavy Construction Division and a Certificate of Commendation for over 50,000 manhours worked through the year ending 31 December, 1978 with no disabling injuries. The Resident Engineer's staff and ICOS supervisory personnel worked diligently to establish and to maintain a good safety record. This effort yielded results as throughout the extended life of this contract the most severe accidents were of the broken-bone variety. There were only 12 lost time mishaps (both phases I and II) totalling 92 working days lost, while a total of over 1.5 million man hours were worked.

3-08 Subcontractors. Table 3-2 lists the subcontractors used by ICOS, and the phase of work for which they were responsible.

TABLE 3-2  
SUBCONTRACTORS

<u>Subcontractor</u>	<u>Address</u>	<u>Responsibility</u>
John Bouchard and Sons Co.	1024 Harrison St. Nashville, Tn. 37202	Heating and Plumbing
Art's Electric	411 Holmes St. Frankfort, Ky. 40601	Electrical
Ambrosius Erecting Corp.	P.O.Box 13118 Louisville, Ky. 40213	Construct welding shop
Metal Products Division Armco Steel Corp.	P.O. Box 49525 Atlanta, Ga. 30329	Metal buildings
Wehr Constructors, Inc.	2127 South Floyd Ave. Louisville, Ky. 40210	General Construction
C&S Electric	S. Hwy. 127 Somerset, Ky.	Electrical maintenance
Vernon M. Williams and Sons Const., Inc.	1402 Lebanon Rd. Nashville, Tn. 37210	Core storage building
R. E. Gaddie, Inc.	P.O. Box 300 Bowling Green, Ky. 42101	Paving and stone
E. Randle Co.	P.O. Box 396 Frankfort, Ky. 40601	Work platform construction
Valley Fence Co., Inc.	P.O. Box 10128 Louisville, Ky. 40210	Fencing
Southern Fence and Land- scaping, Inc.	208 W. Dishman Lane Bowling Green, Ky. 42101	Fencing
Drillers/Kentucky Ltd.	4635 S.W. Freeway Suite 620 Houston, Tx. 77027	Rock drilling
Geotek Engineering Company	612 West Iris Drive Nashville, Tn. 37204	Core drilling, Annular space grout
Arthur C. Harpring, Inc.	988 Swan Louisville, Ky.	Guardrail

Appollo Erection Co.	Nashville, Tn.	Steel for core storage building
WCW Electric Co., Inc.	1207 Whites Creek Pike Nashville, Tn.	Electrical
Lowhorn Construction Co., Inc.	U.S. Hwy 127 North Albany, Ky.	General
Harrod-Carter, Inc.	P.O. Box 794 Frankfort, Ky. 40601	Concrete

#### SECTION 4 - CONSTRUCTION

4-01 General. The preconstruction conference for the contract was held in Nashville, Tennessee on 5 August, 1975. Contract administrative policies, contractor's safety plan, job hazard analysis, quality control plan, environmental control plan and the labor standards program were discussed. Also, a general discussion of the contract work was held there before the conference closed.

The notice to proceed was signed on 8 August, 1975, and mobilization was immediately begun. The contractor's first operation was the construction of their shop and office complex at the damsite (see Appendix A, Plate A-2 for layout). They also began placing orders for their specialty type equipment from locations around the world. Because of the unique nature of this contract, much of the equipment and materials used were of special order and of ICOS' own design.

4-02 Contractor's Organization. Construction began under the general supervision of Mr. Fernando Golini as project manager. Mr. Al Messina became the Project Manager in January, 1976 and served in that capacity until June of that year when he was relieved by Mr. Antonio Paveglio. Mr Golini became the assistant to Mr. Paveglio and the pair remained in charge until the completion of the contract.

The contractor's employment force reached a maximum of 208 employees in June of 1977 and averaged approximately 175 employees throughout the contract working periods. ICOS utilized a number of "specialists", company personnel from the home office in Milan, Italy, or from one of several international offices.

4-03 Contractors' Plant and Equipment. ICOS utilized several pieces of specialized equipment for the contract work. These machines were specially designed and fabricated by company personnel and/or specially modified for use at the Wolf Creek project. The Casagrande casing driver, the Wolf Creek rigs and the Hong Kong rigs were three such types of equipment.

The Casagrande casing driver was an elaborate hydraulic jacking

system. A diesel engine actuated a hydraulic system of four- 200 ton hydraulic rams. These rams moved a casing holding mechanism (actually hydraulically actuated jaws) bidirectionally-vertically and rotationally. This equipment was used to advance and pull 47 and 41 inch temporary casing used in the embankment and overburden excavation. See photographs 20 and 21.

The Wolf Creek rig was a small track-driven, highly maneuverable mini-crane used to excavate the secondary elements. It operated with a very quick tempo by means of a mechanically activated (brake and clutch) two cable system for clam bucket and chisel excavation. See photographs 51 and 53.

The Hong Kong rig was a hydraulic drill capable of drilling large diameter holes. It was assembled by ICOS for a project in Hong Kong, and required only slight modification for use at Wolf Creek. This piece of equipment is shown in photograph 27. The subcontractor, Drillers/Kentucky Ltd., also utilized a similar drill for its portion of the contract (see photograph 28).

Table 4-1 includes all the major plant and equipment used during the project by ICOS and the major subcontractors.

TABLE 4-1  
CONTRACTORS' PLANT AND EQUIPMENT

ICOS

2-100 ton LinkBelt cranes	1-Bentonite mixing plant
1-80 ton LinkBelt crane	2-6"Electric submersible pumps
4-45 ton LinkBelt cranes	1-8"Electric pump
1-35 ton Hydra-crane	1-4"Midwhirl diesel pump
1-18 ton Hydra-crane	4-Desanders (Shale shakers with hydrocyclones)
7-Wolf Creek rigs	5-Casing drivers
3-Load Luger trucks	1-10 ton gantry crane
1-Flat-bed truck with Pitman Hydra-lift	Claw buckets
1-680 Case backhoe	Chisels
1-600 CFM compressor	Shop equipment
1-750 CFM compressor	Temporary casing, 47"dia., 41 1/4"dia., 36" dia.
1-185 CFM compressor	1-Pipe trailer
2-Generators - 60kw, 105kw	Pickup trucks
4-Light plants	
1-TD-15 dozer	
1-Fuel truck	

HARROD-CARTER

1-Rex concrete plant	4-Mack mixer trucks
1-55 Michigan loader	

GEOTECH ENGINEERING CO.

1-Mobile B-53 drill, truck mounted	2-Grout plants
1-Pickup truck	

DRILLERS/KENTUCKY, LTD..

1-Hughes 820 shaft drill  
1-Winch truck  
1-Pickup truck

1-750 CFM compressor  
1-Pickup truck  
1-Shale shaker

E. RANDLE CO.

1-670 Loraine 70 ton crane  
1-Cat 12F grader  
1-Koehring backhoe (track)  
1-K13 Kobe diesel pile hammer  
1-Cat D-3 dozer  
2-Cat 977 loaders  
1-Flat bed trailer

1-30B Buchyrus-Erie 60 ton crane  
1-Pitman hydralift with truck  
1-580 B Case backhoe  
1-Cat D-6 dozer  
1-1 ton truck

The concrete subcontractor, Harrod-Carter, erected a concrete batching plant which satisfied all aspects of the specifications. It was located approximately one mile south of the dam. The plant was a fully automatic, low profile, Model 40 Rex Transmix with a special pozzolan handling and weighing system. The plant system components consisted of the following items which were sized to provide a batching capacity of up to 300 cubic yards per hour. The plant had sufficient storage capacities of each material to batch out 120 cubic yards without the need for refilling. The aggregate bins, automatic batching system, digital recording system, water, and admixture systems were enclosed in a heated building to insure production and delivery of specification concrete in cold weather.

The aggregate section consisted of a 250 ton, CPBM rated, 3 compartment bin. Each compartment had one high level motorized paddle type bin level signal. The aggregate batcher had a 12 cubic yard capacity, was CPBM rated, with a 4800 pounds by 40 pounds dial scale with 1200 graduations. The batcher had baffles to aid in blending. The gate was air operated, solenoid controlled, and was factory programmed to close in event of a power failure. Dial-a-Width actuators were installed on the gate to allow the operator to set the first stage of the automatic two stage opening at any desired position remotely from the control panel and to vary the gate opening during discharge. The bin charging system had a 30 inch by 149 inch radial stocker rated at 300 tons per hour with a 10 foot by 10 foot hopper to be charged by front end loader.

On site aggregate storage consisted of two 500 ton concrete bunkers (one for sand, and one for the 3/4" coarse aggregate).

The concrete bin had a 750 barrel capacity and was divided into two compartments. One compartment was used to store type I cement and the other for type II. The batcher had a 12 cubic foot CPMB rated capacity with a 9600 pound by 7.5 pound dial scale having 1200 graduations. It included an air operated, solenoid controlled discharge gate, inspection hatch, test overload drain spigot, automatic discharge aeration system and low noise vibrator. Dial-a-Width actuators were installed on the

gate to allow the operator to set the first stage of the automatic two stage gate opening to any desired position remotely from the central panel and to vary the gate opening during discharge.

The fly ash batching system was a Perry Todd Fly Ash Pneumatic Batch. It had a 360 barrel storage bin and a 20 cubic foot pressurized batch hopper which pneumatically transferred the material to a batcher mounted on a scale frame in the cement batch module. It had a dial scale with 2400 pounds by 2 pounds (1200 graduations).

The batching plant conveyor belt was 30 inches wide by 45 feet long with a 20 horsepower motor and shaft mounted reducer sized for 350 feet per minute belt speed. A combination aggregate and cement collecting hopper which also had a water ring around its perimeter and separate boots for cement and aggregate was mounted at the head end for changing mixer trucks.

The water for mixing and washing purposes was pumped from a well located beneath the batch plant building by a submersible pump into a 15,000 gallon storage tank. The water was metered by a 3 inch Badger turbine type water meter with and electric impulse generator to provide one digital readout per gallon. It had a capacity of 300 gallons per minute.

The air system consisted of separate high and low pressure subsystems. The low air pressure system consisted of a high volume (125 CFM) low pressure Roots type blower. The high pressure system consisted of a 10 horsepower, two stage, constant running compressor with built-in constant pressure by-pass system.

The batching control panel was a Rex Model 214 MDPunch Card control panel with a capability of weighing cement, fly ash and three aggregates. It had batch size selector weights, metered water control with digital readout in gallons, slump adjust control, Rex IMC moisture meter, moisture compensator (adds sand, deducts water), weighing sequence for visual check of batching process, and complete electrical interlocks for automatic batching system.

A digital recorder recorded the following information on a ticket:

Time  
Date  
Year  
Batch Count  
Formula No.  
Truck No.  
Weight of each aggregate (Accumulative)  
Weight of Cement  
Weight of Fly Ash  
Vol. of Water  
Vol. of Two Admixes (A.E.A. and Pozzolith

Concrete materials, mix design, placing procedures, and problems will be discussed later in the report.

4-04 E.P.A. Restrictions and Disposal Areas. The contractor's

submittal for waste disposal was approved upon the securing of a construction permit for his bentonite treatment plant from the Kentucky Department for Natural Resources and Environmental Protection.

The waste (used bentonite fluid) was carried from the work platform by a system of pipes to the bentonite treatment plant located just downstream of the powerhouse road. Here a 10% solution of aluminum sulfate was added to the waste slurry just prior to its reaching the first of three settling tanks. With the addition of this coagulant, the solid particles from the excavation process and the bentonite separated, leaving the water to pass through the two additional settling tanks before flowing into a drainage ditch. A flow monitoring meter (Stevens Model 61R) with a continuous recorder was installed in the flume to gage the effluent quantity.

The sludge was removed from the settling tanks by pumping it into mixer trucks, hauled to the concrete plant where sufficient cement was added to it to achieve a minimum of 25 psi unconfined compressive strength. The heavier or partially set sludge was periodically removed by backhoe, and mixed with solid material from excavation in the disposal area. The treated sludge was held in trenches within the confines of the designated spoil area in the pine forest immediately downstream of the dam. Once set, the wasted sludge was covered with solid material from the diaphragm wall excavation.

In compliance with other E.P.A. and Corps of Engineers Regulations, the contractor utilized both a water truck and a chemical additive to control dust around their work shops and on the haul roads. An oil absorbent was immediately applied to any oil spillage throughout the contractor's work area. The project's layout and temporary construction facilities were well planned and managed by both the government and the contractor, thus making compliance with E.P.A. regulations fundamental and easily obtainable.

#### 4-05 Diaphragm Wall Construction Procedures.

4-05.1 General. The contract called for the construction of two positive cutoff curtains comprised of small interlocking elements created from slurry wall excavation/tremie concrete method, one through the embankment along the centerline of the dam, and the other between the tailrace and the switchyard. (For location see Appendix A, Plate A-3). Both walls extend well into bedrock beneath the embankment to predetermined depths. The embankment wall along the axis was tied into the concrete of the dam while the switchyard wall was tied into the concrete of the powerhouse. The embankment wall was offset in the embedded tailtower area a maximum 16.9 feet upstream to avoid that structure. Restrictions were placed on the size of the area permitted to be opened at one time, thus limiting the contractor to excavating a single hole within a given reach along the alignment of the curtain.

4-05.2 Work Platform. For the embankment wall, the crest width of the dam had to be widened to accommodate the detour of U.S. Highway 127 which crosses the dam, and to provide working space for the contractors' equipment. The width was increased from the original 33 feet to a maximum 150 feet utilizing sheet piling and gravel backfill.

The piling were driven into the dam embankment and tied back to a buried concrete anchor wall. Approximately 92,000 cubic yards of limestone gravel was hauled from local quarries to provide backfill. The surface was paved with concrete in areas of high density heavy equipment operations and with asphalt in the remaining areas to facilitate the general construction functions. U.S. Highway 127 was detoured around the work area on the upstream side of the platform and restricted to one lane passage which was controlled by automatic traffic signals. Surface runoff was contained in half-round metal trenches running parallel with the axis and carried off by a drainage system piping away from the dam embankment. (See Appendix A, Plate A-2 for layout of work platform and photograph 5 for drainage.)

4-05.3 Guidewalls. Two parallel 4 foot by 7 foot steel reinforced concrete guidewalls were constructed as templates for wall alignment. They also served to contain an excess of slurry and to keep the tops of the excavations from sloughing back. Details of the wall can be found in Appendix A. Also see photographs 6, 7, and 8.

4-05.4 Layout. See Appendix A, Plates A-5, A-7, A-12 and A-13 for the orientation of the sequencing and dimensions of the interlocking elements. Surveyed monumentation for primary elements were placed in each guidewall on 4.5 foot longitudinal spacing, allowing the center of each to be found by using only a straight edge and rule. Secondary elements are the wall segments constructed between two consecutive primary elements. The elements were numbered in sequence beginning with P-101, S-102, ... from the tie-in with the concrete portion of the dam, toward the right abutment and in the switchyard SP-101, SS-102, ... from the tie-in with the powerhouse.

#### 4-05.5 Element Installation Procedures.

4-05.5.1 General. Procedural order of primary element construction was: overburden excavation, rock excavation, core drilling, permanent casing installation, and tremie concrete. Procedural order of secondary element construction was: Overburden excavation, rock excavation, and tremie concrete. All phases of work were under strict quality control and assurance programs, especially with regard to the safety of the embankment, with continuous monitoring of excavation rates, monitoring slurry levels and control of slurry properties, logging and testing excavated materials, monitoring the various types of instrumentation, and adhering to verticality requirements. Refer to figures 4-1 through 4-3 while following the construction sequences outlined below.

4-05.5.2 Investigations and Controls During Construction. The concrete diaphragm wall was composed of two types of elements which interlocked to form the continuous structure. The elements were designated as primaries and secondaries. Two phases of investigation were conducted by construction personnel on all primaries and one on all secondaries. The first phase entailed constant monitoring of excavated materials, and bentonite slurry (drilling mud)



analysis. The slurry level in the excavations were periodically checked for leakage detection and the fluid was periodically tested for density, sand content, and pH, for safety and stability of the excavated element walls. The second phase of investigation, concerning primary elements only, called for a core boring with pressure testing and pressure grouting to a specified elevation below the bottom of the elements to insure that the completed wall segment was founded in sound bedrock. In addition, Foundations and Materials Branch, Nashville District, monitored piezometric, inclinometer, and monumentation data with continuing excavation.

In materials monitoring of primary elements, not only were the excavated fill and overburden visually identified and logged, but samples were taken initially on ten foot centers and submitted for analysis. Once the overburden and fill characteristics were well mapped, samples were taken usually on observed change of material and at top of rock only. In areas of soft zones, samples were taken every five feet of excavation. The material encountered in these zones, although of a less compact nature than elsewhere, posed no problems for construction. Material excavated by the rock drill was continually monitored by geologists since this was critical to the founding elevation. All solution related features - weathered limestone, clay, and grout - were noted and properly logged. Five primaries and two secondaries were deepened below contract depths due to observation of solution feature material during rock drilling operations or cleaning of bottom after rock drilling. See Construction section of this report, and Appendix A, Contract Drawings, Plate A-5, for details.

Slurry levels were difficult to monitor constantly during overburden excavation in the primary elements due to casing height, rapid advancement of the hole, and removal of slurry in the clam buckets. levels were taken periodically during this phase of operations however, and serious losses would have been detected had they occurred. Levels were taken with accuracy during idle construction periods. Some minor loss of fluid was observed as the excavation proceeded at depths at and below sandy alluvial zones below the gravel filter blanket. Mud tests were taken on an average of four per shift per element and consisted of density, pH, viscosity (marsh funnel) and sand content. No problems were encountered with the fluid in the primary overburden excavations.

Slurry levels were also taken in all secondary excavations. During idle periods it was observed that secondaries lost more fluid on the average than primaries, although no losses were considered serious. However, all holes which were observed to be losing fluid were monitored constantly and closely. The prime cause of fluid loss in the secondary elements was due to the high pH of the fluid resulting from contact with cement in an annular space grout holding surrounding primary casings in place. The high pH caused the bentonite to flocculate, robbing it of its pore sealing capabilities. The probable reason that no holes exhibited serious leakage is that the sandy alluvial layer, in which leakage should occur with flocculated slurry, had already been saturated and sealed by fluid from surrounding primaries. The high concentration of suspended material inherent with secondary excavation procedures also acted to block leakage pathways.

Mud testing of secondaries was also performed initially at the rate of several per shift. As indicated above, high pH's and densities were always observed. The densities increased proportionally with depth with high readings near eighty PCF. Seventy two PCF was set as a maximum density, and as this reading was exceeded, the contractor was directed to reduce the density to the specified limit. Readings at various depths were taken with a depth messenger sampler. The pH was invariably over 11, and the sand content (composed mainly of annular space grout particles) averaged 10 to 20 percent.

During rock drilling operations, mud levels, believed to be a critical observation, were considerably easier to monitor. A constant, reverse circulation system kept most of the fluid within a closed system, and a low constant casing height facilitated observation. Correlation needed to be maintained only with negligent spillage and increasing hole depth. No elements of the embankment wall were observed to lose a serious quantity of fluid; however, any minor loss was immediately closely monitored and several holes were treated with micatex to stop 0.1 to 0.3 foot per hour losses. Never used, but available if necessary, was a quantity of premixed bentonite slurry of greater density and viscosity than normally used, ready to be pumped into the excavation. In the switchyard wall, several holes were observed to lose substantial fluid, but it was determined that the loss was through intersecting drains and out weep holes in the tailrace retaining wall.

Mud testing of slurry during rock drilling operations was identical with procedures used during overburden excavation except tests were run every 5 feet.

An item of investigation, and also part of the contract was the test coring below each primary element. Each primary, after determining that the last ten feet drilled appeared sound, was further explored by drilling NQ diamond core holes to specified depths. All core was logged by geologists. All core was found to be of an unweathered nature and subsequently no elements were required to be deepened because of the coring program. All holes were pressure tested and pressure grouted, regardless of pressure test results.

Also, an item both of investigation and contract requirement was the coring of concrete in specified completed elements. This item will be covered in depth in following sections of this report.

#### 4-05.5.3 Primary Element Construction Sequence.

4-05.5.3.1 Embankment and Overburden. The contractor used a 53 inch diameter toothed clamshell operated from a 45 ton Link Belt crane to open the primary elements. An open hole was advanced to between 72 and 80 feet, approximately reservoir elevation, before the addition of the bentonite slurry. Verticality of this first stage uncased hole was maintained by the technical specialist by using a marked straight edge extended across the opposing survey marks in the guidewalls in relationship with the supporting cable of the crane. If holes deviated from plumb in this upper section, the specialist directed the bucket to be forced to the side and used it to shave the hole back to vertical. A weak slurry of specific gravity 1.02 to 1.05 was

now added and was maintained at or near the top for the remainder of the excavation process.

After the slurry was added, 47 inch outer diameter steel temporary casing of approximately one inch wall thickness was installed and a casing driver mounted. The contractor used flush jointed, slot-in-groove casing, being much more manageable than threaded casing at this size. The casing driver pushed, twisted, pulled and dropped the casing through the embankment while smaller clam shells were utilized for excavation. Funnel shaped guides were installed in the top of the casing to facilitate the insertion of the clamshell. The 47 inch casing string was advanced to approximately 142 feet where another string of 41.25 inch outer diameter, with approximately one inch wall thickness, flush joint casing, was telescoped through the larger. The smaller string was advanced in the same manner of excavation to top of rock. The base of the casing was of a saw tooth design, and when rock was encountered the casing was rotated and pushed in an attempt to obtain a rock/overburden seal, since it was felt that this area was critical as a possible failure or blow-out zone. Although this method was used for the entire project, after several observations of outside versus inside slurry levels and the lack of penetration of the casing into the rock, it was decided that there was not a very effective seal obtained. This was probably due to the hardness of the crystalline limestone and mortar grout encountered, and the crudeness of the saw-tooth "bit".

Excavated material was dumped from the clams into skip pans situated near the elements. Load lugger trucks were used to transport the spoil to the disposal areas.

Verticality tests were run periodically throughout the excavation to maintain less than the maximum 6 inches deviation from vertical in any direction at any depth. See section 4-05.5.3.5 for procedures used for testing. Jar samples of the embankment and alluvial material were taken at intervals throughout the excavation process and were sent to the District laboratory for classification. Bentonite slurry levels and tests for density, pH, viscosity, and sand content were taken by both Q.A. and Q.C. at specified intervals and adjusted if necessary for specification tolerances.

For pay purposes, both contractor and government representatives signed top of rock forms agreeing to the depth to the nearest tenth of a foot. Before proceeding with rock excavation, the rock surface was cleaned with a smooth jawed clam bucket and the slurry level monitored for a minimum of 4 hours.

4-05.5.3.2 Bedrock Excavation. Bedrock excavation for the primary elements in the embankment wall other than the tie-in section was accomplished by a Hughes 820 shaft drill, platform mounted, using 36 inch diameter roller rock bits. Drillers/Kentucky Limited, the subcontractor, used the reverse circulation method of fluid control. This method gave greater efficiency in removing cuttings while allowing the boring to be advanced with a minimum of hydrostatic pressure on the bottom of the hole. Drilling usually progressed at a very slow rate in attempt to maintain verticality tolerances. Even so, many shifts of reaming time were required to correct verticality discrepancies. The tie-in section and the switchyard wall was drilled by ICOS using their

Hong Kong Drill. It utilized procedures similar to the Hughes drill, including reverse air circulation.

The air assisted drilling method (reverse circulation) was permitted under modification 17 to the contract and resulted in a \$75,000 savings to the government. The original contract disallowed the use of compressed air or blasting in excavation of the elements of the wall. After several discussions with District and Division personnel, the Board of Consultants, and the contractor, a fail-safe method of air assisted drilling was agreed upon. Compressed air, controlled by adjustable check valves, was forced down the annular space of double wall drill rods. The annulus was blocked by steel plates 50 feet above the bit and the air fed through holes in the inner wall above the plate. With circulation attained the cuttings were air lifted to a shale shaker and sand separators (hydrocyclones) and the fluid gravity fed back into the hole.

Five primaries and two secondaries were deepened below contract specifications due to observation of solution feature material in rock drill excavation to insure the 10 foot minimum in sound rock. P-351 was deepened from 212.5 to 218.0 after observing clay in cuttings from 211 to 211.4 feet. P-261 was deepened from 212.5 to 215.0 after observing clay and weathered limestone from 212.0 to 213.5. (Presumably the 10 foot minimum was ignored in this case as the two adjacent primaries had been completed with no evidence of solutioning disallowing the practicality of deepening the intervening secondaries.) After rock drill operations had been completed on P-239 the clam bucket cleaning the bottom for start of core drill operations recovered a piece of bedrock of boulder size which showed a weathered bedding plane. Subsequently, the hole was deepened from 217.5 to 227.5 feet. It was also decided to deepen the adjacent 2 holes on both sides to 227.5 (S-238, S-240, P-241, and P-237). No indications of weathering was found in any of the other holes.

4-05.5.3.3 Core Drilling, Pressure Testing, and Grouting. Upon completion of the rock excavation, core drilling and pressure testing was performed to further determine if the base of the wall was in sound rock. The depth of the borings was either 25 or 40 feet below grade, depending upon the final grade of the wall and the depth to the Leipers formation. All core was logged by government geologists. The core was photographed with both color slide and print film and was put in permanent storage in the core shed built on site under contract specifications. Core logs and photographs were included in the permanent log file record for each element.

The core drill subcontractor, Geotek Engineering Co. of Nashville, Tennessee, utilized a truck mounted Mobile B-53 drill using NQ wireline tools. The driller centered the drill over each element and set NQ casing 4 to 6 inches in rock. Water was used exclusively for drilling fluid. No hole had to be deepened from findings in core evaluation.

Figure 4-1. Primary Element Construction Sequence





Figure 4-1a.  
53-inch diameter uncased excavation to  
approximately 76 feet.



- Figure 4-1b.
1. Position hydraulic casing driver.
  2. Insert 47-inch diameter temporary casing 80 feet long.
  3. Check verticality.
  4. Add bentonite slurry and maintain near top of ground the remainder of excavation.

Figure 4-1. Primary Element Construction Sequence, Continued.




Figure 4-1c.

1. Excavate to approximately 140 feet while simultaneously driving 47-inch casing.
2. Check verticality.
3. Telescope 41.25-inch casing through 47-inch casing and continue excavating to top of rock while driving 41.25-inch casing.




Figure 4-1d.

1. Drill hole to required elevation.
2. Check verticality.

Figure 4-1. Primary Element Construction Sequence, Continued.




Figure 4-1e.

1. Perform exploratory core drilling, pressure testing and grouting.
2. Install 26-inch diameter permanent casing.
3. Take final verticality.
4. Place annular space grout and pull temporary casings.
5. Tremie concrete to complete element.

A single packer was used for pressure testing, set usually at 10 to 12 foot intervals from the bottom of the hole upward. A gauge pressure of 50 psi was held for 5 or 10 minutes for each increment and the take recorded in cubic feet per minute.

Regardless of the pressure test results, each hole was pressure grouted. The packer was set at the top of the NQ hole and a gauge pressure of 20 psi was maintained. As specified, the contractor pumped 3 to 1 by volume water to cement neat cement grout for a minimum of 20 minutes. After that time refusal was set at 0.25 cubic feet per minute. After refusal, the thin grout was displaced with a backfill mixture of 1 to 1 by volume neat grout.

The grouting under this contract resulted in an overall average of 0.065 bags per foot drilled, including the backfill. 0.065 minus 0.033 sacks per foot of backfill minus 0.014 sacks per foot of 3:1 grout washed from the hole equal 0.018 sacks per foot take in rock (actually somewhat less than this since an excess of 1:1 was pumped to ensure a full hole). The maximum grout take for a single hole was 9 bags.

4-05.5.3.4 Permanent Casing Installation. The contractor once again cleaned the bottom of the element with a smooth clamshell after core drilling, this time to remove drill cuttings and excess grout in preparation for permanent casing installation. The casing used was 26 inch outer diameter, 25.3 inch inner diameter, steel, tapered to 22 inches at the closed lower end. An 80 foot section was initially lowered into the hole, aided by an 11 ton ballast and water to overcome buoyancy. Displaced slurry was allowed to flow laterally between the guidewalls, and if there was an excess, it was drained through the series of drain pipes to the settling pond at the base of the dam. The second, third, and when needed, fourth sections of the casing were individually held in place by the 100 ton utility crane and an alignment collar set on the top of the preceding joint. Brackets were welded at the third points around each casing and hydraulic jacks were set to align the casings. Alignment was assured by inserting a 26 inch plumb bob into the first section of casing. When the casings were properly aligned, certified welders would then tack weld the joints through small openings in the alignment collar. Upon removal of this collar, the joint was then welded solid.

The final verticality test was taken when the welding was complete and the 26 inch casing was resting on the bottom. Adjustments were frequently made to slightly reposition the casing to obtain the greatest vertical accuracy. The final verticality was recorded and included in the folio of information kept on each element.

The final stage of the permanent casing installation was the injection of grout to hold the casing in place awaiting concrete placement and secondary element installation. With the permanent casing wedged into place, the 47 inch temporary casing was pulled from the hole. The 41.25 inch casing was pulled up 6 to 8 feet and held in place with the casing driver. Two inch pipe was installed to the bottom of the hole by Geotek and the subcontractor began pumping grout. The grout used, called annular space grout by the contractor, was a low strength mix designed to make the task of excavating the secondary elements as easy as possible and still hold the permanent casing in place with no



danger of moving while placing concrete and during secondary excavation.

Prior to the removal of the 41.25 inch temporary casing, approximately 50% of the annular space in the element was filled with grout. The upper half of the excavation was protected by the bentonite drilling fluid displaced by the bottom hole injection of the annular space grout. At this point all the 41.25 casing was taken out of the element. The 26 inch casing was then realigned, and held in position by a special bracket which was attached to the inner edge of the guidewall. The grout pipe was then placed back into the element and the remaining annulus was filled with annular space grout. The grout was given approximately two weeks to set up before tremie concrete was placed in the element. See table 4-2 for mix design of the annular space grout.

TABLE 4-2  
Mix Design for Annular Space Grout

990 pounds water.....	15.87 cu.ft.
54.5 pounds bentonite.....	0.34 cu.ft.
481 pounds Portland cement.....	2.44 cu.ft.
369 pounds fly ash.....	2.28 cu.ft.
22% air.....	6.03 cu.ft.

4-05.5.3.5 Verticality Testing. The verticality of the elements which has been previously mentioned frequently was measured by the contractor quality control section. They utilized the system of survey points set in the concrete measured against a plum line in the hole. A plum bob was used which weighed approximately one ton, the diameter of which was compatible in size with the different casings. The plumb bob was made up with a central latching socket for positioning and retrieving. A 3/16 inch wire rope ran through a sheave which was mounted on a planetary gear supported by a steel tripod. The cable was latched into the top of the plumb bob. Two zero adjusting line levels were mounted horizontally and at 90 degrees to each other on a two piece bar that could be clamped coaxially to the 3/16 inch cable. These two levels of 2 second sensitivity were calibrated on a plumb cable prior to use.

The plumb bob was lowered into a casing to the desired location. The cable was attached to the plumb bob and tension was applied to straighten the cable. Next, the bar containing the line levels was secured to the cable and the cable was then plumbed by using the planetary gear on the tripod. With the line plumb, accurate measurements could be taken from the line to the control points on the guide walls. Thus, an accurate location of the casing could be plotted.

During the embankment excavation a verticality test was performed at every change in diameter of temporary casing. Supplementary verticalities were carried out as required. The specified final verticality tests were performed in the 26 inch permanent casing at 30 foot intervals. The final verticalities were plotted and became part of the folio of information permanently maintained.

The 36 inch drill hole was also tested for verticality while being advanced, but by a different method. The subcontractor utilized a Totco "Go-Devil", a progressive slope indicator which is encased in a tube and is centered in the drill rods by flexible fingers. The alignment was measured at the bottom of the drill rods and was read in degrees of slope. Measurements were usually taken on a 10 foot frequency but were required to be taken at 30 foot intervals.

4-05.5.3.6 Tremie Concrete. The filling of the permanent casing with concrete completed the sequence of the primary element construction. Since the procedure for secondary element placement was identical but the results were somewhat different this topic will be covered under separate heading 4-05.5.4 and a discussion of related problems with analyses of problem placements and concrete test core summaries can be found in Appendix D.

4-05.5.4 Secondary Element Construction Procedure. Wolf Creek rigs were used exclusively to excavate the annular space grout, embankment, and rock between the primary elements. These secondary elements were completed without the use of casing, but did utilize a full head of bentonite stabilizing fluid.

Bi-concave clam chisels were used to excavate the embankment and overburden portion of the wall and a variety of bi-concave "side" chisels and star chisels were used in the rock.

Excavation began with a bi-concave toothed clam chisel which was used to top of rock. The central clam bucket of this unit removed the material while the bi-concave sides cleaned the 26 inch permanent casings on which they rode. Due to chiseling action, and flocculation caused by the cement in the annular space grout, it was necessary to regularly clean and replace the slurry. Bailing was used to remove the dense, sandy suspension found at the bottom of these excavations while either water or thin bentonite was added at the top.

Beginning at top of rock, 3 devices were used in regular sequence. First, a star chisel was used to pulverize the rock in the center of the hole for about 3 feet. Then a bi-concave "side" chisel cleaned the side rock and casings for the same depth. Thirdly, the bailing device was used to clean the heavily suspended rock, sand, and grout debris from the bottom of the element, completing the cycle.

At bottom design grade, a verticality test was run which measured the horizontal distance between primary element casings at 30 foot intervals. The measured increments were compared against the mathematically calculated theoretical and was considered to pass if the difference was less than 0.3 feet. The measurements were taken with the bi-concave chisel lowered to the specified depth and the shoulders opened as wide as possible with the operating cable with the weight of the chisel held by the holding cable. The vertical distance relative to the holding cable with the operating cable moved to fully open was indicative of the width at any point. If the verticality was not found to be in tolerance at any depth, it was because the permanent casing had not been properly cleaned. These situations were rectified by

Figure 4-2. Secondary Element Construction Sequence.




Figure 4-2a.  
Soil and annular space grout removal  
by Wolf Creek Rig using biconcave  
clam bucket.




Figure 4-2b.  
Rock and annular space grout removed  
by alternating star chisel, biconcave  
side chisel and bailer. Verticality  
is checked, hole desanded, and tremie  
concrete placed.

rechiseling to specifications before concreting.

When design depth was obtained, the contractor simultaneously cleaned the bottom of the element and desanded the slurry in preparation for concrete. The procedure used was air lift circulation through a rock and sand separator. Circulation was obtained through an 8 inch pipe with a rubber air hose injecting compressed air through a fitting some 20 feet off bottom. The pipe was initially bounced on the bottom several times to retrieve the larger material, then left to desand the slurry until less than 1% sand content was obtained. At this point the hole was ready for tremie concrete.

#### 4-05.5.5 Tremie Concrete Procedures.

4-05.5.5.1 General Procedures. Elements were completed with the placement of concrete by the tremie method, inside the 26 inch casing for primaries, and in the open excavations for the secondaries. The first placement was made on 5 April, 1976.

Several minor changes were instituted during the course of the contract to improve the quality of the product and will be discussed in this report. Originally, the procedure called for lowering a string of 10 inch threaded steel pipe to within 12 inches of the bottom of the permanent casing or rock as the case may be, and attaching a 1/2 cubic yard funnel shaped hopper to the top. The string was manipulated with either an 18 or 35 ton hydraulic utility crane. A standard basketball was placed in the hopper to serve as a retrievable traveling plug or "go-devil", as specified in the contract, to partially maintain a concrete/water barrier during the start of placement.

Two mixer trucks were directed to the hopper, one with 2 cubic yards of grout, and the other with 8 yards of concrete. The grout was released first, quickly followed by the concrete. Concrete continued to be supplied by mixer trucks with no or minimum delay until placement was completed. The surface of the rising concrete was sounded with a heavily weighted tape to insure a minimum embedment of 10 feet of tremie pipe in concrete as sections of pipe were removed.

Concrete placement during the early period of the contract was done with little regard to the rate of concrete rise or the amount of pipe embedment other than to insure a minimum of 10 feet was maintained and that head differential was such that placement could continue with as little rapid up and down movement of the pipe and hopper as possible. The rate of concrete rise within the 26 inch casing was approximately 12 feet per minute, and slightly slower in the secondaries.

A considerable quantity of grout and laitance was observed prior to the show of concrete at the surface on many of the primary elements. This was not observed during the tremie concrete placement for any of the secondary elements. The concrete rose to the surface of the secondary elements with practically the same consistency in which it was placed.

4-05.5.5.2 Trouble Shooting Problems. Early in the contract, test borings of random elements revealed substandard concrete in a percentage of primary elements. The Contracting Officer requested changes to the tremie procedure on 5 April, 1977, to attempt to

alleviate the initial show of laitance and grout and the zones of poor quality concrete being found in the primaries. The rate of rise for the concrete was changed to be no greater than 8 feet per minute. The slump was changed from a range of 6.0 to 8.0 inches to 6.5 to 7.5 inches. The maximum tremie pipe embedment was set at 90 feet with the minimum remaining at 10 feet. A solid wooden sphere of 9.7 inches in diameter replaced the basketball "go-devil". The tremie pipe was lowered to within 0.3 feet of the bottom prior to placement. Approximately one cubic yard of concrete was placed on top of the wooden ball and the tremie pipe was raised to one foot to allow the escape of the ball and start the flow of concrete.

Loss of seal procedures were also changed at this time. Two elements had experienced a loss of seal, and the established procedure of reinserting a dry pipe in the concrete and continuing placement was not properly followed. Corrective action taken involved grouting and redrilling measures (see Appendix D for details). Consequently, the Contracting Officer directed the contractor not to attempt to recover a loss of seal, but allow the concrete to set, clean by air lifting and begin a new placement.

The changes resulted in less grout and laitance, and a subsequent loss of seal was successfully carried through with the new procedure. However, occasional substandard concrete was found in later test borings. Although considerable time and effort was spent in an attempt to rectify the problem, since the areas in question were isolated to the primary elements, it was decided that with the presence of the steel casing there was little threat to the safety of the structure. The last tremie placement was made on 3 February, 1978.

4-05.5.5.3 Concrete Mix Designs. The concrete mixes were designed by the prime contractor. The first mix used was composed of the following:

coarse aggregate.....	1575 pounds
fine aggregate.....	1243 pounds
cement.....	564 pounds
flyash.....	155 pounds
water.....	36 gallons
air.....	6 percent

After placing several elements there was a determination that there was a loss of air during placement (bleeding). On 19 April, 1976, the mix was changed to the following:

coarse aggregate.....	1600 pounds
fine aggregate.....	1380 pounds
cement.....	564 pounds
flyash.....	115 pounds
water.....	32 gallons
air.....	2.3 percent

This mix, used for the remainder of the contract, had a 0.40 to 0.41 water to cement ratio and yielded a slump of 7 to 8 inches.

The cement was type II low alkali. It was furnished at the beginning of the contract by Diamond Kosmos Cement Company. After about 250 tons had been shipped, a breakdown occurred at the Kosmos plant, and the remainder of the cement was shipped from the Speed, Incorporated plant of the Louisville Cement Company. All cement was accepted by a mill certificate issued by the cement company.

Pozzolan (flyash) for the project was furnished by the Walter N. Handy Company of Louisville, Kentucky. The tests for acceptance were performed by the concrete division of the USAE Waterways Experiment Station at Vicksburg, Mississippi. The supply plant for the flyash was Louisville Gas and Electric Company, Cane Run Plant, Louisville, Kentucky. The government inspector was Mr. Larry Daniels.

The air entraining agent used was MBVR Standard furnished by Master Builders Supply Company, Incorporated, Cleveland, Ohio. The test samples were taken by project personnel and sent to the Ohio River Division Laboratory at Cincinnati, Ohio, for testing and acceptance according to Corps of Engineers specification number CRD-C-13.

The mixing water for the concrete was obtained from an on-site well. The water was tested by T. M. Reagan, Incorporated, Environmental Engineering Services, Lexington, Kentucky. Based on the test results and the standards of the Portland Cement Association for mixing water for concrete, the well qualified as an approved source of mixing water.

The fine aggregate was natural Ohio River sand, supplied by the Martin Marietta Company, Incorporated, of Milton, Kentucky. The sand was loaded on barges at the plant site and was shipped up the Kentucky River to Frankfort, where it was transferred to trucks and transported to the job site. A total of 203 gradation samples were run. No samples were found to be out of specified gradation. The average F. M. was 2.94. The following represents a typical gradation:

Screen Size	% Passing	Spec. % Passing
4	98.0	95-100
8	83.7	80-95
16	68.4	65-75
30	50.2	30-60
50	15.0	5-30
100	1.7	0-10

The coarse aggregate, 3/4 inch top size natural gravel, was screened and washed by the Green River Sand and Gravel Company, Incorporated, Jonesville, Kentucky. It was transported to the job site by trucks. A total of 198 gradation samples were run, with only 4 samples found to be out of gradation. Those out of gradation were on the 3/8 inch screen. A typical gradation:

Screen Size	% Passing	Spec. % Passing
1"	100.0	100
3/4"	97.3	90-100
1/2"	74.0	-
3/8"	28.1	20-45
#4	1.5	0-5

4-05.5.5.4 Concrete Testing. The Quality Control program for concrete testing was carried out in conjunction with the Corps' Quality Assurance program. The contractor made 5 concrete cylinders a placement day in addition to taking daily air and slump tests. All samples were taken at the tremie site as placement was in progress. The 6 inch diameter cylinders were taken to the Corps' on site laboratory for curing. They were marked to be broken as follows: 2 at 7 days, 2 at 28 days, and 1 at 90 days. The average 7 day cylinder failed at 2,840 p.s.i., the 28 day cylinders at 4,278, and the 90 day at 5,154. The average slump was 7 inches with the mean air content at 6.4%. The Corps laboratory section ran gradations daily on both the fine and coarse aggregates.

The quality of the completed concrete in both the primary and secondary elements was checked by NQ size core borings. The drilling was performed by Geotek Engineering Company, of Nashville, Tennessee. They utilized two truck mounted drills, a Mobile B-53 and a Mobile B-61. All coring was done using NQ wire line drilling tools, having a core diameter of 1.875 inches. There were a total of 20 primary elements and 29 secondary elements test cored. In general, all secondaries had sufficiently good quality to alleviate any concern as to those portions of the wall. As previously mentioned, the quality of the concrete in the primaries was, in many instances, of a very poor nature. Lost core was not logged for any secondary element, but was recorded in 40% of the primaries, from a minimal 0.1 foot to a disturbing 41.9 feet. For drilling summaries of each element tested, see Appendix D.

#### 4-05.6 Problems During Construction.

4-05.6.1 General. The prime contractor generally exhibited a high level of expertise and professionalism, and as a result avoided or quickly resolved many potential problems which have been known to plague other slurry wall projects. For example, the extremely stringent verticality requirement could very well have resulted in many lengthy delays and possibly contractor/government friction, but it was anticipated, accepted, and successfully carried through. There was one problem involving verticality which involved some delay; it will be discussed in this section. The most serious problem encountered during the project, the concrete quality in the primary elements resulting from mix design, placement procedures, losses of seal and stuck tremie pipes has already been discussed and will be further documented in Appendix D.

There were, of course, minor problems, not the least of which was communication between government field personnel (who spoke no Italian) and many of the contractor personnel (who spoke very little English). Interpreters were occasionally required, but there were very few delays resulting from this.

During the course of the contract, Kentucky experienced two of the most severe winters on record, and several working days were lost - an unusual occurrence in slurry wall operations. Combined with strikes and labor disputes, the contract length was extended by some 97 calendar days.




Figure 4-3. Plan of completed wall segment.



Several other difficulties which either delayed the contractor or were not readily resolved are discussed below.

4-05.6.2 Tie-in to Existing Concrete Structure - Embankment Wall. At Wolf Creek, the embankment wraps around the concrete portion of the dam, the end face of which slopes on one horizontal to ten vertical. It was correctly assumed that alignment would be difficult to maintain while drilling through this contact, and a separate lump sum bid item was provided in the contract to help offset the anticipated problems. 13 elements were involved, P-101 through P-113.

Very slow progress was experienced during the first of these elements to be constructed, P-103, which took 75 days to complete. Vertical alignment was the major obstacle to be overcome, with excessive reaming time involved. The prime contractor utilized their own drilling rig, the Hong Kong Drill, in lieu of their drilling subcontractor. At one point during the drilling of this element the rods twisted off and the remaining rods and bit assembly had to be fished from the hole. In subsequent elements, the contractor modified his procedure to provide for better stabilization of the drill tools and production rates improved. Some of the modifications tried included cutting the bottom of a section of 36 inch temporary casing on a slant for the concrete/embankment contact, the use of backfill concrete at the contact to make a level surface on which to start drilling, chiseling a starting surface with star chisels, the use of a smaller diameter pilot bit below the main assembly, and stabilizer guides in the temporary casing to help align the drill rods.

A loss of drill fluid occurred while drilling the NQ core hole below P-105, and it was found flowing into a dam gallery adjacent to the element. The water loss was stemmed with loss circulation material. A watch was posted in the gallery during all subsequent drilling activities in the tie-in section when it was considered possible that communication could occur.

4-05.6.3 Verticality of P-139. A survey error was made on the permanent casing verticality (final reading) before placing annular space grout. A recheck showed the casing to be out of tolerance with readings of 0.61 feet and 0.71 feet landward at 230 and 270 feet in depth respectively, but was not found until the grout had been placed. The contractor requested a waiver and proposed to slightly change the alignment of the adjacent primary elements (P-141 and P137) to better facilitate the construction of the closing elements S-138 and S-140. Permission from the Contracting Officer was granted and the installation of those elements were completed as revised. The location of the adjacent primaries were offset from design to the following stations: P-141 - 36+02.42L, 0.00 A and B; P-137 - 35+93.56L, 0.77B.

4-05.6.4 Stuck Chisel in S-394. ICOS was plagued with down time recovering stuck chisels - usually biconcave rock chisels (side chisels)- from the secondary elements. The episodes usually occurred when the holding cable broke and the edges of the chisel jammed apart against the primary casing from tension of the operating cable.

However, various other tools and various causes were also involved. Recovery normally took from tens of minutes to several hours, with an occasional chisel requiring more than one shift. A side chisel was stuck in S-394, however, which required continuous effort from 10 August, 1976, when it became wedged in the hole at 180 feet, until 5 October of that year, when it was recovered. Heavy construction equipment ranging from Wolf Creek Rigs to 100 ton cranes were intermittently tied up in the recovery effort. Specially fabricated hooks designed by ICOS' chief engineer ultimately led to its recovery.

4-05.6.5 Mud Level Monitoring. The initial indication of encountering open solution features during wall excavation was understood to be a rapid slurry loss. A possible pending emergency could be indicated by any degree of loss of slurry. Therefor, the Contracting Officer directed all personnel to be observant of the level of slurry in all open excavations, and for Quality Assurance personnel to accurately measure "mud levels" at specific intervals. However, losses, if any, were virtually impossible to calculate under dynamic conditions. Varying lengths of partially mud filled guidewall normally contained various excavation operations, each with different excavation rates. This, combined with the irregular trench bottom which occasionally contained completed primary casings, spilled piles of spoil, stored equipment, etc., made any accurately computed volume drop infeasible. There was also a significant mud loss from spillage from clam buckets and from spraying from the air lift equipment which was difficult to estimate. Field personnel were directed to attempt to correlate excavated volumes by estimating spoil deposited in skip pans with decrease of mud volume in the trench, but the variables mentioned made this prohibitively difficult. Semi-accurate readings were only obtained on isolated holes during periods of inactivity with mud levels lower than the base of the trench.

#### 4-06 Site Restoration

4-06.1 General. The restoration for Phase I consisted of the removal of a portion of the work platform from the dam and the restoring of the work site around the switchyard to its original condition.

4-06.2 Embankment. Modification P00016, dated 17 March, 1978, extended the completion date for the removal of the Phase I work platform between stations 42+30 and 50+00 to coincide with the completion date for the Phase II contract. This portion of the platform contained the contractor's office trailers, workshop and bentonite mixing and storage tanks. The portion of U.S. Highway 127 was restored to its original alignment between station 35+11 and 42+50. Two way traffic was reestablished across the dam and continued throughout the diaphragm wall construction period.

The restoration work began with the concrete backfilling of the pipe and guidewall trenches. The concrete and asphalt working surface was then removed as was the downstream rock fill used to construct the platform. The tie-back rods from the anchor wall to the sheet piling

were dismantled and the piling was extracted. The rock fill was hauled to a slough at the east abutment of the dam where a future parking lot and a boat launching ramp were to be constructed. The impervious embankment was returned to its original slope and a four inch thick plating of top soil was added. The slope was fertilized, seeded and mulched according to the specifications.

Base course asphalt was placed on the portion of U.S. Highway 127 between stations 35+11 and 42+50 as this section was restored to the original alignment. The wearing surface would be laid in conjunction with the restoration work for Phase II.

The upstream portion of the work platform was removed using the same method as was used in the removal of the downstream platform. A section of the upstream guidewall and the top three to four feet of the concrete diaphragm wall was removed between stations 36+65.22L and 38+59.30L. This section contained the upstream alignment change to the diaphragm wall for accommodation of the steel tailtower structure incorporated in the embankment during construction. The top width of the dam was widened by 7.75 feet to the upstream side by leaving the remaining concrete guide wall in place.

New guardrail was installed along the restored section of the dam. The new rail was required to comply with Kentucky's Bureau of Transportation specifications. The work was accomplished under a modification to the contract.

The disturbed portion of the upstream side of the dam between the service road, at elevation 740 feet MSL and the top of the dam was graded for new rock protection. The subcontractor, E. Randle Company, using an endloader, dozer and backhoe, placed the required one foot of bedding and three feet of rip-rap on the slope. This new protection extended from the embankment wrap-around section to station 41+34 where the work platform remained intact. The limestone bedding and rip-rap material came from the approved quarry at Albany, Kentucky.

Throughout the construction and restoration phases, six piezometers were rendered inoperable due to their alignment with the diaphragm wall or to the contractor's surface operations. The specified money was retained from the contractor for each piezometer destroyed. During restoration the piezometers and inclinometers were protected by temporary means. The piezometers on the upstream and downstream slopes had high riser pipes installed to protect them as the rock protection and the embankment were repaired. The temporary risers were later cut to the appropriate height and new elevations were established for each.

4-06.3 Switchyard. The restoration of the area around the switchyard was accomplished without difficulty. Tennessee Valley Authority crews removed the temporary power poles, which elevated the transmission lines above the switchyard as ICOS was removing their equipment from the area. The guidewall trench was backfilled with concrete and the parking area was paved with two inches of asphalt. The surrounding disturbed area was regraded, plated with topsoil, fertilized, seeded and mulched according to the specifications. The weather station and shrubbery were replaced between the parking lot and the tailrace training wall. The concrete ditch and the rock protection along side the switchyard were replaced.

4-06.4 Final Acceptance. The final formal acceptance of this partial restoration for Phase I construction was delayed until 19 August, 1980, when the complete dam restoration for both Phase I and Phase II was reviewed and accepted.

## SECTION 5 - Instrumentation

5-01 General. Wolf Creek Dam, due to the foundation problems and remedial work, was highly instrumented and carefully monitored. This instrumentation system included some 300 open tube piezometers, pressure transducers, inclinometers, seismic instruments and surface monumentation. Piezometer types included casagrande, well point, and pneumatic. The pneumatic piezometers and the transducers, installed under this contract, were equipped with automatic, continuous recorders. Approximately fifty of the other piezometers were read six times daily during wall construction and the remainder were read weekly. Water temperatures were measured at the bottom of the top of rock piezometers every two to three months. Monumentation surveys were performed semiannually, unless specifically requested and inclinometer readings were made at three month intervals. Data was compiled and analyzed by the Nashville District Instrument and Inspection Section.

5-02 Piezometers. All piezometer readings were plotted as head elevation versus time. Those piezometers read six times daily (every four hours - seven days per week) were also plotted on an hourly scale and these plots compared to a plot of the work in progress (on hourly scale) from which the specific drilling, grouting, etc. reactions could be determined. Factors used in the evaluation of piezometer reactions are as follows:

1. Individual plots compared to headwater, tailwater and rainfall.
2. Evaluation of reactions to wall operations.
3. Evaluation of large hole drilling versus small hole rock drilling.
4. Evaluation of base level changes.
5. Piezometer water level contours.
6. Piezometer temperatures.
7. Correlation of piezometer data with known geology.
8. Insuring the operational adequacy of the piezometers.

Every three months contours of the top of piezometer levels were plotted. These were evaluated in light of theoretical contours, work underway, known geology and seasonal fluctuations. Temperatures from top of rock piezometers are plotted as contours. Zones of colder water from the reservoir, passing through the foundation could be detected in this manner.

5-03 Automatic Recording Instruments. A system of ten automatic recording transducers and pneumatic piezometers, one of each installed in the same hole, was installed to evaluate the effect of airlift

drilling and other construction practices on the foundation. Although occasional dynamic responses have been recorded (which would have been missed by manual readings), problems with the transducers and with the pneumatic piezometers' recorder limited the success of this system. However, when the pneumatic piezometer recorder was functioning properly, correlation with construction progress was dramatically shown.

5-04 Inclinerometers. The contract required the installation of seven inclinometers to monitor any movement in the diaphragm wall. The inclinometers were installed in secondary elements of the wall. For their locations see Appendix A, Plate A-58.

ICOS prefabricated 15"by15" resteel cages in which was anchored a four inch steel casing. The cage and casing were lowered into the cleaned secondary element just before tremie placement. The resteel cage and casing provided a fixed preformed hole for the insertion of the 1.90" diameter plastic inclinometer casing. Initial installation was under the direction of a representative from Slope Indicator Company, the manufacturer of the instrument. Once initial readings were established, the Instrumentation Section from the Nashville District assumed the responsibility for compiling and interpreting the data. Very minor movements have been observed since the initial readings were recorded.

5-05 Other. The seismic instruments were checked periodically for movement; however, those near the construction were disconnected due to numerous false recordings as a result of the construction. Monumentation surveys were discontinued during the construction period on the embankment but continued in the switchyard, which showed no appreciable movement. A survey on the embankment after completion of construction also revealed no appreciable change.

## SECTION 6 INSPECTION.

6-01 Contract Administration. This contract was administered by the U.S. Army Corps of Engineers, Nashville Engineering District, Nashville, Tennessee, and was executed under District Engineers Colonels Henry J. Hatch, Robert K. Tenner and Lee W. Tucker.

6-02 Personnel. Inspection in accordance with paragraph G.P.-50 of the General Provisions was performed under the direct supervision of Mr. Joseph R. Turner, Resident Engineer. He was assisted by numerous government personnel. See Table 6-1 for the list of personnel and their effective dates.

6-03 Records. All administrative records are on file at the Office of the District Engineer, U.S. Army Engineering District, Nashville, Tennessee. Detailed construction files were maintained with separate folders for each element filed in both numerical and chronological order. The folders contain detailed logs covering each phase of construction operations. See Appendix C for examples of the various logs and other construction records. These files are currently being maintained at the Wolf Creek Powerhouse.

6-04 Final Inspection. The final inspection was held simultaneously for both Phases I and II on 19 August, 1980. Representatives of the District Office, at the Wolf Creek Resident Office, and ICOS Corporation of America performed the inspection.

TABLE 6-1

GOVERNMENT PERSONNEL

The following government personnel were assigned to this work:

Joseph R. Turner	Resident Engineer	4-75 thru 5-79
George Brunner	Assistant Resident Engineer	9-75 thru 7-77
Cecil Dodson	Acting Ass't Resident Eng.	9-75 thru 6-78
Duane Dyer	Acting Ass't Resident Eng.	9-75 thru 3-81
Junior Appleby		6-78 thru 9-78
James Baber		11-75 thru 5-79
Ralph Backhaus		3-78 thru 6-78
Arva Bernard		6-75 thru 7-80
Larry Brown		6-75 thru 3-81
Don Crane		4-77 thru 7-80
Bill Fanning		3-76 thru 2-79
Gerald Garner		4-76 thru 1-78
Wilfred Hagan		7-76 thru 6-79
Anita Hay		8-75 thru 7-80
Pat Jordan		11-77 thru 5-79
Bernie Kearns		8-76 thru 3-81
David McGowan		5-79 thru 9-80
Dick Orr		10-75 thru 12-76
Richard Powers		4-76 thru 6-77
Jerry Rainer		9-75 thru 6-76
Dan Riggs		3-76 thru 7-79
Paul Ross		10-75 thru 12-77
Paul Smith		9-77 thru 8-78
Peggy Webb		1-78 thru 9-79
Orville Wicker		3-76 thru 3-81
Glenn Wooldridge		6-78 thru 7-78
Everett Wright		3-77 thru 9-79
Phillip York		2-78 thru 2-79

SECTION 7. POSSIBLE FUTURE PROBLEMS.

The instrumentation indicates that the walls are functioning as designed. No problems are foreseen for the switchyard wall. For the embankment wall, although the concrete test cores indicate that the more vulnerable portion of the wall - the secondary elements - are probably fully closed, the possibility does exist that there could be windows in the structure. It is unlikely that, even if any windows are present,

their locations would be favorable for renewed piping, and equally unlikely that underseepage will occur either through the wall/dam contact or under the wall, due to the conservative procedures used and depths specified. However, there is precedent for underseepage to be resumed below concrete structures founded in so-called sound rock, and constant attention to instrumentation and visual inspection must be maintained.

The most likely future problem would be at the right end of the wall following completion of Phase II. The hydraulic gradient should be monitored closely to determine if future remedial action is to be necessary in this area.

WOLF CREEK DAM REMEDIAL CONSTRUCTION  
CONCRETE DIAPHRAGM - PHASE II  
COMPLETION REPORT

SECTION 1. INTRODUCTION

1-01 General. This report contains only the pertinent contract information for Contract Number DACW 62-77-C-0129, Phase II, and any changes in construction procedure from the Phase I diaphragm wall contract. Phase II was basically an extension of the Phase I embankment wall, and was awarded to the same prime contractor - ICOS Corporation of America.

1-02 Authorization and Appropriation. This contract was authorized by the Flood Control Act of 1938, Public Law Number 761, 75th Congress - 3rd Session. The appropriation code is 96X3122, Flood Control General.

SECTION 2. CONTRACT

2-01 General. Two step bidding was again utilized in the Phase II contract, with ICOS Corporation of America and ECI-Soletanche being approved for bidding. ICOS was awarded the contract after submitting their bid of \$46,456,600.00. ECI-Soletanche turned in a bid of \$57,083,350.00. The government estimate, without profit, was \$41,780,000.00.

The Notice to Proceed was signed by ICOS on 5 July, 1977, and the contract had a completion date of 18 October, 1980.

Mobilization began immediately with the extending of the Phase I work platform to include the Phase II working area. There was no break in time for the diaphragm wall construction activities as the two phases merged for element construction.

2-02 Modifications. During the course of construction, the contract was modified eleven times. These modifications are listed in Table 2-1.

TABLE 2-1  
PHASE II MODIFICATIONS

Mod no.	Description	Change to Contract
P00001	Addition of retarding admixture to concrete mix design	None
P00002	Extended completion date due to weather and work stoppages	27 day increase



P00003	Extended completion date due to cement transportation workers strike	10 day increase
P00004	Exploratory drilling near P-1097	\$21,606.29 increase
P00005	Coring and pressure testing elements S-974 and S-976	\$14,029.05 increase
P00006	Extended completion date for weather	20 day increase
P00007	Install temporary access roads for required piezometer installation	\$26,463.36 increase
P00008	Delete certain items from site restoration requirements in exchange contractors metal buildings	\$23,600.00 increase
P00009	Purchase of office trailers	\$12,000.00 increase
P00010	Lump sum payment for contract underrun	\$40,000.00 increase
P00011	Establish new bid item No. 21 (administrative correction only)	None

2-03 Subcontractors. Table 2-2 lists the major subcontractors used in this contract.

TABLE 2-2  
SUBCONTRACTORS

<u>Subcontractor</u>	<u>Address</u>	<u>Responsibility</u>
E. Randle Company	P.O. Box 396 Frankfort, Ky 40601	Work Platform
Duncan Machinery Movers	Old Frankfort Pike Lexington, Ky 40504	Moving machinery
Valley Fence Company	1300 West Oak Street Louisville, Ky 40201	Fencing
Geotek Engineering Company	2720 Nolensville Road Nashville, Tenn 37211	Core drilling
Harrod Carter, Inc.	P.O. Box 794 Frankfort, Ky 40601	Concrete

R.E. Gaddie, Inc.

P.O. Box 300  
Bowling Green, Ky 42101

Paving and  
stone

2-04 Safety. ICOS submitted their safety plan and job hazard analysis immediately following the awarding of the contract. The plans took into consideration the historic values learned during the Phase I contract. The submittals were reviewed and accepted by District personnel.

The contractor maintained an excellent safety record. During the course of the contract there were only three lost time incidents which involved pulled ligaments and one broken wrist.

### SECTION 3 CONSTRUCTION

3-01 Preconstruction Conference. The preconstruction conference for Phase II was held at the Resident Engineer's Office on 7 July, 1977. The topics discussed were: general administrative policies, safety plan, job hazard analysis, quality control, environmental control plans, and labor relations. Changes from the Phase I contract administration were also discussed.

3-02 Mobilization. With the exception of the construction of the Phase II work platform, the mobilization process was an exercise in contract administration. Upon securing permission, ICOS simply phased in the beginning work on Phase II with the remaining wall construction from Phase I.

3-03 Contractor's Organization. Construction continued under the general supervision of Mr. Antonio Paveglio as Project Manager. He remained in that position throughout the diaphragm wall construction and was relieved by Mr. Virgilio De Biasio as demobilization proceeded in the summer of 1980.

3-04 Construction Procedures. The Phase II diaphragm wall was an extension of the Phase I embankment wall landward. The construction procedure remained physically the same as in the Phase I contract. ICOS employed their own rock drills (Hong Kong rigs) to bore the 36-inch holes in bedrock for the primary elements. The Phase I subcontractor, Drillers/Kentucky Limited, was not retained for the second contract.

The major change to the contract was the addition of retarder to the concrete mix design. This change, Modification Number 1, dated 28 April, 1978, resulted in better concrete quality in the primary elements, in which problems were still being experienced. See concrete core log summaries in Appendix D for comparisons of concrete cores before and after the addition of this admixture, Master Builders 300R.

As in Phase I, several elements had to be deepened to satisfy the specified ten foot embedment into good rock. There were 10 elements in all which were excavated below grade for this reason and are described below.

P-821 was excavated to elevation 556.5 (design grade 560) as a result of weathered material being found at elevation 568.5 to 566.5. The adjacent elements P-819 and S-820 were also deepened, (P-819 to allow for the deepening of S-820), although no weathered material was discovered in their excavations.

P-945 was deepened from elevation 600 to elevation 593.5 due to weathered material being logged between elevation 605.7 and 604.3. Subsequently, adjacent elements S-942, P-943, S-944, S946, and P-947 were also deepened.

P-975 was taken ten feet deeper than designed as a result of weathered material in the drill cuttings between elevations 602.5 to 600.5. This element was deepened to elevation 590.0. The adjacent primary elements of P-973 and P-977 had previously been installed to the design elevation of 600.0, thus secondary elements of S-974 and S-976 could not be extended beyond the designed depth. A modification was written to core drill the bedrock beneath elevation 600.0 in those secondaries to verify the rock quality. No deleterious material was found.

### 3-05 Problems During Construction.

3-05.1 General. Most of the minor problems inherent at the beginning of new construction projects had been worked through by the end of Phase I, and by virtue of retaining the same contractor, were not repeated during the phase in of the second contract. Language was seldom a problem during Phase II since more local employees had been trained as specialists and those Italian specialists remaining had become familiar with English. Weather continued to cause problems, with another unusually severe winter occurring during Phase II.

3-05.2 Concrete. Concrete quality in the primary elements, although better after the addition of retarder to the mix design, was not of an outstanding nature. Placement procedures were studied and a number of tests and observations were conducted concerning leaking tremie pipe, concrete water bleed, water drawdown during rise of tremie pipe, rate of tremie pipe pull, rate of concrete rise, and concrete consolidation. Results of concrete test coring and an analysis and conclusions from the tests and observations are included in appendix...

3-05.3 Element P-653. ICOS discovered that the verticality of this element was significantly out of tolerance at the founding elevation of 360 MSL (depth 212.5), and were unsuccessful using the established procedure of reaming. They attempted a redrill after backfilling the hole to top of rock (depth 180.4) with crushed limestone, but a recheck of the verticality revealed that the bottom of the hole was still out of tolerance. The contractor once again backfilled the hole to near top of rock with crushed limestone and set 20-inch casing to align drilling action which proceeded with an

18-inch bit to 215 feet. This pilot hole allowed the redrill, in which a 30-inch bit was used, to remain straight. The contractor drilled the 30-inch hole to 215 feet, 2.5 feet lower than grade, to avoid having to first backfill the deeper pilot hole with structural grout or concrete before setting the permanent casing.

3-05.4 Landward Termination of Wall. The contract payline terminated at station 57+49.3L, in panel P-1097. Dam sections indicated a possible soft zone in this area between elevations 649.5 and 634.5 and it was proposed to extend contract requirement to add two elements to ensure closure in sound material. However, a modification was written to allow exploration by the contractor before adding the elements. Two core holes were drilled on 4.5 foot centers beyond P-1097, washboring to elevation 657, standard penetration test to top of rock, and NQ core to design depth. No soft zone was discovered in the borings and the wall was not extended.

#### SECTION 4 INSPECTION

4-01 Contract Administration. This contract was administered by the U.S. Army Corps of Engineers District, Nashville, Tennessee, and was executed under District Engineers Colonels Robert K. Tenner and Lee W. Tucker.

4-02 Personnel. Inspection in accordance with paragraph G.P.50 of the general provisions was performed under direct supervision of Mr. Joseph R. Turner until his transfer in May of 1979. The contract work was completed under the supervision of Mr. Duane A Dyer. See Phase I completion section, Table 6-1 for a list of personnel and their effective dates.

4-03 Final Inspection. ICOS completed the last element in the diaphragm wall of 5 September, 1979, and removal of the work platform began immediately. ICOS' subcontractor E. Randle Company began removing that portion of the work platform from Phase I that was left in place under a modification and was incorporated into the Phase II work area. The rockfill for the platform was hauled to the designated spoil area just upstream of the east abutment of the dam. The rock was put to good use in the construction of a large parking area and a launching ramp into Lake Cumberland.

The actual final inspection for both Phase I (DACW62-75-C-206) and Phase II (DACW62-77-C-0129) was held on 19 August, 1980. Representation of the District Office, the Wolf Creek Resident Office and ICOS performed the inspection.

#### SECTION 5 POSSIBLE FUTURE PROBLEMS

As concluded in the Phase I report, the most likely location for renewed piping would be around the landward terminus of the diaphragm wall, although it is theoretically possible for seepage to

occur at any location below piezometric gradient. Instrumentation will be vigilantly monitored, and on site personnel have on-going training for hazards recognition, reporting, and action.

## REFERENCES AND RELATED READING


1. Completion Report, Volume One, Construction of Wolf Creek Dam, Access Roads, and Powerhouse Substructure, U.S. Army Corps of Engineers, Nashville, Tenn., Jan., 1952.
2. Couch, F.B., Jr., "Foundation Seepage Problems at Wolf Creek Dam", Proceeding, Eighth Ohio River Valley Soils Seminar, Louisville, Ky., Oct., 1977.
3. Couch, F.B., Jr., and Ressi diCervia, Arturo L., "Seepage Cutoff Walls Installed Through Dam in Construction First", Civil Engineering-ASCE, pp. 62-66, Jan., 1979.
4. Fetzer, Claude A., "Wolf Creek Dam - Remedial Work", presented as Q.49, R.5 at 13th Congress on Large Dams, New Delhi, India, 1979.
5. Holland, T.C., and Turner, J.R., Construction of Tremie Concrete Cutoff Wall, Wolf Creek Dam, Kentucky, U.S. Army Engineer Waterways Experiment Station, Sept., 1980.
6. Kellberg, J., and Simmons, M., "Geology of the Cumberland River Basin and the Wolf Creek Damsite, Kentucky", The Bulletin of the Association of Engineering Geologists, Vol. 14, No.4, 1977.
7. Report of Analysis of Safety, Earth Embankment, Wolf Creek Dam, U.S. Army Corps of Engineers, Nashville District, Nashville, Tenn., 1973.
8. Report of Remedial Work 1968-1970, Earth Embankment, Wolf Creek Dam, U.S. Army Corps of Engineers, Nashville District, Nashville, Tenn., 1972.
9. Report of Subsurface Investigations, Completion of Phase I, Wolf Creek Dam, U.S. Corps of Engineers, Nashville District, Nashville, Tenn., 1974.
10. Report of Subsurface Investigations, Completion of Phase II, Wolf Creek Dam, U.S. Army Corps of Engineers, Nashville District, Nashville Tenn., 1974.
11. Report of Subsurface Investigations, Completion of Phase III, Wolf Creek Dam, U.S. Army Corps of Engineers, Nashville District, Nashville Tenn., 1975.
12. Simmons, M.D., "Remedial Treatment Exploration, Wolf Creek Dam, Ky.", Journal of the Geotechnical Engineering Division, Proceedings of the American Society of Civil Engineers, Vol. 108, No. GT7, July, 1982.
13. Specifications for Construction of Concrete Diaphragm Walls, Contract No. DACW 62-75-C-0206, U.S. Army Corps of Engineers, Nashville District, Nashville, Tenn., 1975.

14. Specifications for Construction of Concrete Diaphragm Wall, Phase II, Contract No. DACW 62-77-C-0129, U.S. Army Corps of Engineers, Nashville District, Nashville, Tenn., 1977.

15. Wolf Creek Dam, Design Memorandum No. 1, Concrete Diaphragm Walls, U.S. Army Corps of Engineers, Nashville District, Nashville, Tenn., 1974.

**AFFENDIX A**  
**CONTRACT DRAWINGS**










PLATE A-1


Drawn ADP 7 May 1975






- NOTES
- ① CONTRACTOR'S MOBILE OFFICE TRAILER 25' X 70'
  - ② LUNCH TRAILER 12' X 50'
  - ③ WAREHOUSE 40' X 62'
  - ④ MECHANICS SHOP 40' X 42'
  - ⑤ WELDING SHOP 40' X 162'
  - ⑥ CONCRETE BATCH PLANT AND AGGREGATE STORAGE AREA
  - ⑦ BENTONITE TREATMENT PLANT
- ALL ABOVE ITEMS TO BE LEFT IN PLACE FOR PHASE II

2	623-81	REVISED AS CONSTRUCTED	MW
1	19 5-75	MINOR REVISION	KMW
REVISION	DATE	DESCRIPTION	BY
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>SITE PLAN</p>			
<p>DESIGNED: <i>Paul A. B. Smith</i></p> <p>CHECKED: <i>W. L. W.</i></p> <p>PLANNED: <i>W. L. W.</i></p> <p>COMPILED: <i>W. L. W.</i></p> <p>APPROVED: <i>Paul A. B. Smith</i></p> <p>DATE: APRIL 1975</p>		<p>APPROVAL REQUIRED</p> <p>ENGINEERING DIVISION</p> <p>SCALE: 200'</p> <p>SHEET NO. 02-52/162.2</p>	



PLAN

NC





PLAN

#### NOTES

- 1 For Plan and Profile Along Embankment Diaphragm Wall see Dwg. Q2-52/164 and /165
- 2 For Section of Embankment Diaphragm Wall see Dwg. Q2-52/167
- 3 For Plan of Explorations, see Dwg. Q2-52/186, /187 and 189
- 4 For Geologic Sections Along Diaphragm Wall Alignment see Dwg. Q2-52/190 through /194 and /199 through /201
- 5 For Plan of Instrumentation see Dwg. Q2-52/206
- 6 For Plan and Sections of Switchyard Wall see Dwg. Q2-52/168
- 7 All elevations are Mean Sea Level, Sandy Hook Datum.
- 8 For site restoration, see specifications

REVISION	DATE	DESCRIPTION	BY	CHKD
<p>100' 0 100' 200'</p> <p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM</p> <p><b>GENERAL PLAN CONCRETE DIAPHRAGM WALLS</b></p> <p>DESIGNED BY: MR. DRR CHECKED BY: W.L.V. FRAMES: W.L.V. DRAWN BY: [Signature] APPROVED BY: [Signature] DATE: APRIL 1975</p> <p>SCALE: 1" = 100'</p> <p>PROJECT NO. Q2-52/163</p> <p>DATE: APRIL 1975</p>				

PLATE A 3




### LEGEND

- S-102 SECONDARY ELEMENT (EVEN NUMBERS)
- P-101 PRIMARY ELEMENT (ODD NUMBERS)

### GENERAL NOTES

- 1 For Geologic Sections along diaphragm wall alignment, see Dwg Q2-52/190 through Q2-52/194.
- 2 NO core hole from bottom of P-105 will be drilled to elevation 490.
- 3 NO core holes from bottom of P-107 through P-109 will be drilled to elevation 470. All remaining to be drilled to elevations indicated or as directed by the Contracting Officer.




FILE

#### GENERAL NOTES

- For Geologic Sections along diaphragm wall alignment, see Dwg Q2-52/190 through Q2-52/198
- NO core hole from bottom of P-103 will be drilled to elevation 490
- NO core holes from bottom of P-107 through P-181 will be drilled to elevation 470. All remaining holes to be drilled to elevations indicated or as directed by the Contracting Officer


REVISION	DATE	DESCRIPTION	BY	CHKD
2	8-22-75	REALIGNMENT OF DIAPHRAGM WALL STA 36+65.22 THRU STA 38+59.30 ADJUST TAILTOWER LOCATION	LJL	
1	5-19-75	MINOR REVISIONS	KMW	



DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE	
CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM	
<b>EMBANKMENT DIAPHRAGM WALL          PLAN AND PROFILE (ICOS)          STA 35+11L TO STA 41+50L</b>	
DRAWN: JLR CHECKED: JLR TRACED: JLR COMPILED: JLR	APPROVALS: CONTRACTING OFFICER: [Signature] DISTRICT ENGINEER: [Signature] SPECIAL AGENT: [Signature]
DATE: APRIL 1975	SHEET NO. 02-52/164.2 DRAWING NUMBER

PLATE A-4





STA 41+47.30L  
P-385

EMBANKMENT AND ROADWAY STA 0+16 B

STA 38+59.30L  
P-257

STA 37+93.95L  
P-227


P-385	S-386
P-384	S-385
P-383	S-384
P-382	S-383
P-381	S-382
P-380	S-381
P-379	S-380
P-378	S-379
P-377	S-378
P-376	S-377
P-375	S-376
P-374	S-375
P-373	S-374
P-372	S-373
P-371	S-372
P-370	S-371
P-369	S-370
P-368	S-369
P-367	S-368
P-366	S-367
P-365	S-366
P-364	S-365
P-363	S-364
P-362	S-363
P-361	S-362
P-360	S-361
P-359	S-360
P-358	S-359
P-357	S-358
P-356	S-357
P-355	S-356
P-354	S-355
P-353	S-354
P-352	S-353
P-351	S-352
P-350	S-351
P-349	S-350
P-348	S-349
P-347	S-348
P-346	S-347
P-345	S-346
P-344	S-345
P-343	S-344
P-342	S-343
P-341	S-342
P-340	S-341
P-339	S-340
P-338	S-339
P-337	S-338
P-336	S-337
P-335	S-336
P-334	S-335
P-333	S-334
P-332	S-333
P-331	S-332
P-330	S-331
P-329	S-330
P-328	S-329
P-327	S-328
P-326	S-327
P-325	S-326
P-324	S-325
P-323	S-324
P-322	S-323
P-321	S-322
P-320	S-321
P-319	S-320
P-318	S-319
P-317	S-318
P-316	S-317
P-315	S-316
P-314	S-315
P-313	S-314
P-312	S-313
P-311	S-312
P-310	S-311
P-309	S-310
P-308	S-309
P-307	S-308
P-306	S-307
P-305	S-306
P-304	S-305
P-303	S-304
P-302	S-303
P-301	S-302
P-300	S-301
P-299	S-300
P-298	S-299
P-297	S-298
P-296	S-297
P-295	S-296
P-294	S-295
P-293	S-294
P-292	S-293
P-291	S-292
P-290	S-291
P-289	S-290
P-288	S-289
P-287	S-288
P-286	S-287
P-285	S-286
P-284	S-285
P-283	S-284
P-282	S-283
P-281	S-282
P-280	S-281
P-279	S-280
P-278	S-279
P-277	S-278
P-276	S-277
P-275	S-276
P-274	S-275
P-273	S-274
P-272	S-273
P-271	S-272
P-270	S-271
P-269	S-270
P-268	S-269
P-267	S-268
P-266	S-267
P-265	S-266
P-264	S-265
P-263	S-264
P-262	S-263
P-261	S-262
P-260	S-261
P-259	S-260
P-258	S-259
P-257	S-258
P-256	S-257
P-255	S-256
P-254	S-255
P-253	S-254
P-252	S-253
P-251	S-252
P-250	S-251
P-249	S-250
P-248	S-249
P-247	S-248
P-246	S-247
P-245	S-246
P-244	S-245
P-243	S-244
P-242	S-243
P-241	S-242
P-240	S-241
P-239	S-240
P-238	S-239
P-237	S-238
P-236	S-237
P-235	S-236
P-234	S-235
P-233	S-234
P-232	S-233
P-231	S-232
P-230	S-231
P-229	S-230
P-228	S-229
P-227	S-228
P-226	S-227
P-225	S-226
P-224	S-225
P-223	S-224
P-222	S-223
P-221	S-222
P-220	S-221
P-219	S-220

ELEVATION IN FEET MEAN SEA LEVEL

BASE OF DIAPHRAGM WALL EL 560

APPROX LIMITS OF GROUT LINE

41+00L 41+00L 40+00L 39+00L 38+00L



LEGEND

TOP OF ROCK

CAVITY ENCOUNTERED DURING EXCAVATION


COMPLETED ELEMENT

DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE	
DRAWN: L.L. CHECKED: RECD: COMPARE: SUBMITTED:	CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM <b>EMBANKMENT DIAPHRAGM WALL</b> <b>SOLUTION FEATURES</b> STA 35+11L TO STA 41+50L
APPROVED: DATE:	APPROVAL RECOMMENDED: SCALE: 1" = 20' SHEET: 02-52/164A


PLATE A-5

STA 44+98.30L  
P-541

C OF EMBANKMENT AND ROADWAY STA 0+16B



PROFILE




PROFILE

NOTE  
For General Notes see Dwg Q2-52/164

REVISION	DATE	DESCRIPTION	BY	CHKD
1	5-19-75	MINOR REVISION	KMW	
<p>20 40 80 GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM EMBANKMENT DIAPHRAGM WALL PLAN AND PROFILE (100S) STA 41+50L TO STA 48+50L</p> <p>DESIGNED BY: <i>[Signature]</i> CHECKED BY: <i>[Signature]</i> TRACES: <i>[Signature]</i> COMPILED BY: <i>[Signature]</i> APPROVED BY: <i>[Signature]</i> DATE: APRIL 1975</p> <p>APPROVALS: SCALE: 1" = 20' HORIZ. 1" = 20' VERT. SHEET NO. 2 OF 2 Q2-52/165.1</p>				

PLATE A-6



P-541	S-540
P-539	S-538
P-537	S-536
P-535	S-534
P-533	S-532
P-531	S-530
P-529	

P-541 S-540  
P-539 S-538  
P-537 S-536  
P-535 S-534  
P-533 S-532  
P-531 S-530  
P-529 S-528  
P-527 S-526  
P-525 S-524  
P-523 S-522  
P-521 S-520  
P-519 S-518  
P-517 S-516  
P-515 S-514  
P-513 S-512  
P-511 S-510


STA 44+98.30L  
P-541

P-501  
S-500

P-451  
S-450

P-401  
S-400



STA 41+50L  
P-387




REVISION	DATE	ZONE AND DESCRIPTION	BY	CHECKED
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
DRAWN	LL	CUMBERLAND AND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND AND RIVER WATERSHED DAM		
CHECKED		EMBANKMENT DIAPHRAGM WALL SOLUTION FEATURES STA 41+50L TO STA 48+50L		
FIELD				
COMPARED				
SUBMITTED		APPROVAL RECOMMENDED		
FILED IN RECORDS AND MATERIALS BRANCH		COPY TO: DISTRICT, DIVISION		
APPROVED		SEAL	DATE	DRAWING NUMBER
COLONEL, DISTRICT ENGINEER		SHEET OF 92-52/165A		

PLATE A-7

RECORD DRAWING AS CONSTRUCTION DATA






#### GENERAL NOTES

- 1 For General Plan see Dwg Q2 52/163
- 2 For Plan and Profile along Embankment Diaphragm Wall see Dwg Q2-52/164 and /165

3	8-13-81	REVISIONS AS CONSTRUCTED	MAP
2	8-25-75	REVISED TAILTOWER FOUNDATIONS	U/L
1	5-19-75	MINOR REVISIONS	KMW
REVISION	DATE	DESCRIPTION	BY
<p>GRAPHIC SCALE</p> <p>90 0 50 100</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>EMBANKMENT DIAPHRAGM WALL</p> <p>(ICCS)</p> <p>SECTIONS</p> <p>APPROVED: <i>Albert J. Dyer</i></p> <p>DATE: APRIL 1975</p> <p>COLUMBIA DISTRICT ENGINEER</p>			
<p>SCALE AS SHOWN</p> <p>DATE: APRIL 1975</p>			<p>BY: CORD</p> <p>Q2-52/167.3</p>


PLATE A-8 *From A.D. 7 May 1981*





PLAN OF SWITCHYARD WALL

SCALE: 1" = 50'




GUIDEWALL DETAIL

SCALE: 1" = 6'



NOTES-

- 1 Guidewalls to remain in place.
- 2 Utility troughs to be backfilled with concrete.
- 3 Sub-base, 6" compacted D.G.A.
- 4 2" thickness asphalt surface.

switchyard



GENERAL NOTE:  
The profile along the  
plan of the  
geologic  
sections Q2-52/189  
buried storm  
drain pipe  
alignments  
site restoration  
power line  
clearance  
the  
notice






- GENERAL NOTES**
- 1 For profile along switchyard diaphragm wall see Dwg Q2-52/169
  - 2 For plan of explorations see Dwg Q2-52/189
  - 3 For geologic sections along diaphragm wall alignment, see Dwg Q2-52/200 and Q2-52/201
  - 4 The buried storm drain pipe shall be located in the field and provisions made to pass through a secondary wall element. The alignment may be adjusted as conditions warrant.
  - 5 For site restoration, see specifications.
  - 6 The power lines between the switchyard and the transmission towers will be raised by others to provide 80 feet clearance above the switchyard diaphragm wall. In order to facilitate the raising of these power lines, the contractors shall provide a written notice 90 days prior to working under these power lines.



2	8-13-81	REVISIONS AS CONSTRUCTED	MAP
1	5-19-75	MINOR REVISION	B F
REVISION	DATE	DESCRIPTION	BY
GRAPHIC SCALE 50' 0 50' 100'			
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE			
CHAMBERLAIN RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM			
SWITCHYARD DIAPHRAGM WALL PLAN AND SECTIONS (ICOS)			
DRAWN: T.C. 189A		APPROVAL RECOMMENDED	
CHECKED: W.C. 189A		CHIEF ENGINEERING DIVISION	
TRACED: W.C. 189A		SCALE: 1" = 50' 0" SPEC NO.	
COMPARED: W.C. 189A		DRAWING NUMBER	
SUBMITTED: W.C. 189A		SHEET NO. OF	
APPROVED: W.C. 189A		02-52/168.2	
DATE: APRIL 1975		SHEET NO. OF	

PLATE A-9

7 MAY 1975



NOTE  
For ge  
see D



PROFILE



NOTE  
For geologic section along diaphragm wall alignment,  
see Dwg 02-52/200 and 02-52/201

5-19-75 MINOR REVISION		KMW	
REVISION	DATE	DESCRIPTION	BY
			CHD
GRAPHIC SCALE 20 0 20 40			
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE			
DRAWN: Whitley		CUMBERLAND RIVER WATERSHED	
CHECKED: ALV		WOLF CREEK RESERVOIR PROJECT	
DESIGNED: ALV		CUMBERLAND RIVER, KENTUCKY	
COMPILED: ALV		DAM	
APPROVED: [Signature]		SWITCHYARD DIAPHRAGM WALL	
		(ICOS)	
		PLAN & PROFILE	
SUBMITTED: [Signature]		APPROVAL RECOMMENDED	
CHECKED: [Signature]		CHD, ENGINEER, DESIGN	
APPROVED: [Signature]		SCALE: 1" = 20'	
		SHEET NO. 2	
DATE: APRIL 1975		02-52/1691	

PLATE A-10

2000 2000 2000 2000

13 12 11 10 9 8 7




13 12 11 10 9 8 7


SP-203 SS-204  
SP-203 SS-202  
SP-201 SS-200  
SP-199

OF DIA  
IX LIM

SW TORYARD  
WALL EL 594



PLAN






PROFILE

LEGEND

TOP OF ROCK  
CAVITY ENCOUNTERED DURING EXCAVATION  
COMPLETED ELEMENT


REVISION	DATE	ZONE AND DESCRIPTION	BY	CHECK
<p>20' 0 20 40 GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY</p> <p>DAM SWITCHYARD DIAPHRAGM WALL (ICOS)</p> <p>SOLUTION FEATURES</p>				
<p>DESIGNED BY: L. L.</p> <p>CHECKED BY:</p> <p>COMPILED BY:</p> <p>ENGINEER:</p>		<p>APPROVAL RECOMMENDED:</p> <p>DATE: 7-20-66</p> <p>SCALE: 1"=20'</p> <p>PROJECT NO.: 02-52/169A</p> <p>DATE: 7-20-66</p>		



888

EL 773.58  
EL 772.83


CONSTR  
EL 772.17




SECTION B-B

NEW GUARDRAIL  
MOD. NO. P00018  
TO CONFORM TO

SEE N




SECTION C-C



SECTION C-C


- NOTE
- 1 THE PERMANENT CASING GUIDE SHALL BE A MINIMUM 24 INCH CASING OR OTHER APPROVED GUIDE
  - 2 SEE SPECIFICATIONS FOR REPAIRS TO EXISTING ROADWAY DAMAGED OR REMOVED



PLAN


2	8-13-81	REVISIONS AS CONSTRUCTED	BY	CHD
1	5-19-75	DIAPHRAGM WALL TOP CHANGED FROM EL 773 TO EL 772 DRR	BY	CHD
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>DRAWN: D.R.R. CHECKED: W.L.V. REVIEWED: COMPILED: APPROVED: [Signature] DATE: APRIL 1975</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM EMBANKMENT DIAPHRAGM WALL (ICOS) DETAILS</p> <p>APPROVAL RECORDS: DATE: 02-22-1978 BY: [Signature]</p>				






SECTION C-C

SCALE 1" = 4'




PLAN

SCALE 1" = 4'




SECTION B-B

SCALE 1" = 4'




SECTION A-A

SCALE 1" = 4'




AN  
E 1'-4"



552 00

EL 549 00

ON A-A  
E 1'-4"



TYPICAL CONNECTION BETWEEN HOLES  
N.T.S.

GENERAL NOTES:

1. THE LAST SEGMENT OF THE SWITCHYARD WALL TIEING INTO THE EXISTING POWERHOUSE MAY BE A FORMED WALL.
2. THE PERMANENT CASING GUIDE SHALL BE A MINIMUM 24 INCH CASING OR OTHER APPROVED GUIDE.
3. SEE SPECIFICATIONS FOR REPAIRS TO EXISTING ROADWAYS AND PARKING AREAS DAMAGED OR REMOVED

REVISION	DATE	DESCRIPTION	BY	CHKD
1	5-19-75	MINOR REVISIONS		KMW
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
DESIGNED: <i>Whitley</i>		CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM SWITCHYARD DIAPHRAGM WALL (ICOS) DETAILS		
CHECKED: <i>[Signature]</i>		OFFICIAL RECORDING		
APPROVED: <i>[Signature]</i>		SCALE: <i>[Signature]</i>		
COLONEL, C. S. DISTRICT ENGINEER		DATE: APRIL 1975		
		SHEET OF 02-52/17.1		

PLATE A-13

*James R. Dyer 7/10/75*

STA 41+80L	MATCH LINE 4	MATCH LINE 3	MATCH LINE 2	MATCH LINE 1
● -DC-69	● -D-41	● -D-13	● -D-8	● -DC-113
● -A-18	● -DC-106	● -C-127	● -D-10	● -DC-118
● -DD-68	● -D-40	● -D-12	● -C-6	● -EIA2
● -CC-34	● -C-20	● -D-39	● -D-11	● -E181
● -DD-67	● -B-10	● -B-3	● -D-9	● -EIA1
● -BB-17	● -D-38	● -D-10	● -C-5	● -E2A6
● -DD-66	● -C-19	● -D-37	● -D-8	● -C-114
● -CC-33	● -DC-111	● -D-36	● -C-4	
● -DD-65	● -D-35	● -C-18	● -D-7	
● -A-17	● -B-9	● -D-34	● -B-2	
● -DD-64	● -D-33	● -C-17	● -D-6	
● -CC-32	● -DC-105	● -D-32	● -C-3	
● -DD-63	● -D-31	● -D-30	● -D-5	
● -BB-16	● -B-8	● -C-15	● -DC-107	
● -DD-62	● -D-30	● -DC-121	● -D-4	
● -CC-31	● -D-28	● -DC-110	● -C-2	
● -DD-61	● -C-14	● -D-27	● -D-3	
● -A-16	● -D-27	● -B-7	● -B-1	
● -DD-60	● -D-26	● -D-25	● -D-2	
● -CC-30	● -C-13	● -CC-28	● -C-1	
● -DD-59	● -D-25	● -DD-55	● -D-1	
● -BB-15	● -D-24	● -BB-14	● -C-125	
● -DD-58	● -D-23	● -DD-54		
● -CC-29	● -D-22	● -CC-27		
● -DD-57	● -D-21			
● -A-15	● -D-20			
● -DD-56	● -D-19			
● -CC-28	● -D-18			
● -DD-55	● -D-17			
● -BB-14	● -D-16			
● -DD-54	● -D-15			
● -CC-27	● -D-14			

# NOTES

1. Ho
2. Ho
3. Fa





● - DD-80  
● - CC-40  
● - CC-43  
● - DD-85

## NOTES

- 1 All holes shown were drilled along Sta. 0+00AB.  
2 For geologic sections along the wall alignment  
see Dwg. Nos. Q2-52/192 thru Q2-52/196

1	3-28-77	MINOR REVISIONS, TWO HOLE NOS CHANGED		
REVISION	DATE	DESCRIPTION		BY CHED
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
DRAWN: <i>SMH</i> CHECKED: TRACED: COMPALED: <i>W. J. McMillan</i> GEOLGIST	CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM FOUNDATION EXPLORATION STA 411+80L TO 90+65L <b>HOLE LOCATIONS</b>			
SUBMITTED	APPROVAL RECOMMENDED			
CHIEF, FOUNDATIONS AND MATERIALS BRANCH		CHIEF, DISTRICT ENGINEERING		
APPROVED	SCALE 1" = 5'	SPIC NO	DRAWING NUMBER	
CORPORAL, C & DISTRICT ENGINEER				
DATE: APRIL, 1978		ISSUED	OF	Q2-52/187 I

MATCH LINE 10	MATCH LINE 11	MATCH LINE 12
● - A-74	● - D-265	● - D-237
● - C-146	● - AA-67	● - AA-60
● - B-73	● - D-264	● - D-236
● - C-145	● - C-132	● - C-118
	● - D-263	● - D-235
	● - B-66	● - B-59
	● - D-262	● - D-234
	● - C-131	● - C-117
	● - D-261	● - D-233
● - A-73	● - AA-66	● - AA-59
● - C-144	● - D-260	● - D-232
● - B-72	● - C-130	● - C-116
● - C-143	● - D-259	● - D-231
	● - B-65	● - B-58
	● - D-258	● - D-230
	● - C-129	● - C-115
	● - D-257	● - D-229
● - A-72	● - AA-65	● - AA-58
● - C-142	● - D-256	● - D-228
● - B-71	● - C-128	● - C-114
● - C-141	● - D-255	● - D-227
	● - B-64	● - B-57
	● - D-254	● - D-226
	● - C-127	● - C-113
	● - D-253	● - D-225
● - AA-71	● - AA-64	● - AA-57
● - D-280	● - D-252	● - D-224
● - C-140	● - C-126	● - C-112
● - D-279	● - D-251	● - D-223
● - B-70	● - B-63	● - B-56
● - D-278	● - D-250	● - D-222
● - C-139	● - C-125	● - C-111

Limit of Concrete Diaphragm Wall Additive A (Schedule II)

# NOTES


- 1 All
- 2 For
- Dw

[illegible]

1 All holes shown were drilled along Sta 0+00AB  
2 For geologic sections along wall alignment see  
Dwg. Nos Q2-52/196, 197, and 198

PLATE A-16





LINE STA

MATCH LINE STA 31+50B See INSERT

STA 21+00B

Approximate Tie-in of Concrete Diaphragm Wall to Powerhouse

MATCH LINE STA 31+50B

INSERT

LEGEND:

- Contract exploratory hole
- Government exploratory hole

NOTES:

- 1 For Geologic Section along Contract exploratory line see Dwg No Q2-52/201
- 2 For Geologic Section along Government exploratory line see Dwg No Q2-52/200


Wall Approximate Landward Limits of Concrete Diaphragm Wall in Switchyard


10+50L 11+00L 31+50L 31+00L 30+50L 30+00L

REVISION	DATE	DESCRIPTION	BY	CHECKED
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM FOUNDATION EXPLORATION - SWITCHYARD</p> <p><b>HOLE LOCATIONS</b></p>				
<p>DRAWN: GUY # 2</p> <p>CHECKED:</p> <p>TRACED:</p> <p>CORRECTED:</p>		<p>APPROVAL SIGNATURES</p> <p>CHIEF, FOUNDATIONS AND MATERIALS BRANCH</p> <p>CHIEF, ENGINEERING DIVISION</p> <p>SCALE 1" = 20'</p> <p>DATE APRIL, 1979</p> <p>PROJECT OF Q2-52/189</p>		

PLATE A-17

Baron & Began 7 May 1979




[illegible]


**NOTES**


- 1 All holes are drilled along STA 0+00.0AB except those noted by an asterisk. For approximate hole and section locations See Dwg No. 02-32/186
- 2 Hole C-116 and T-1A1 encountered the sloping face of manolith 37 and traveled down the surface before entering the concrete and are not considered vertical
- 3 All elevations refer to Mean Sea Level  
Sandy Hack Datum


Point of drillwater loss	
Percent of drillwater loss	
Intermittent drillwater return	
Remainder of hole unless	
otherwise indicated	
100% drillwater return	
Cubic feet of grout placed in	
overburden backfilling operation	
Cubic feet of grout placed in	
rock grouting	
Cubic feet of grout injected in	
holes in which no apparent	
openings were encountered	
Number of grout stages	


**LEGEND**


 Point of mud loss during partial loss of circulation


 Zone of partial mud loss


 Gallons of mud lost per hole


 Gallons of mud lost when total loss of circulation occurs

 Connection between holes during drilling or rock grouting unless otherwise indicated

 Grout encountered during drilling

 Leipers-Cathey contact - All members are crystalline, variably shaly Limestone





IN FEET M.S.L.

600

590

580

570

560

550

540

530

520

510

500

490

480

470

Approximate Top of Original Ground

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area 10' to 12'

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

Soft area

- NOTES:
- 1 All holes indicated on section are drilled along Sta. 0+00 AB except those noted by an asterisk. For approximate locations of all holes see Div. No. 02-52/186
  - 2 Hole C-196 has not been backfilled and is used to top of rock casing is grouted in
  - 3 Approximately 32' of NX casing was broken off in hole C-110 and was not recovered. Casing is grouted in place.
  - 4 The rock portion of hole D-26 was backfilled during backfilling of hole D-24
  - 5 All elevations refer to Mean Sea Level Sandy Hook Datum

- LEGEND
- Point of mud loss during partial loss of circulation
  - Zone of partial mud loss
  - Gallons of mud lost per hole
  - Gallons of mud lost when total loss of circulation occurs
  - Connection between holes during drilling or rock grouting unless otherwise noted
  - Soft area in overburden
  - Grout encountered during drilling
  - Layers - Cathays contact - All members are crystalline, variably shaly limestone
  - Point of drillwater loss
  - Percent of drillwater loss
  - Intermittent drillwater return
  - remainder of hole unless otherwise indicated
  - 100% drillwater return
  - Cubic feet of grout placed in overburden backfilling operation
  - Cubic feet of grout placed in rock grouting
  - Cubic feet of grout injected in holes in which no apparent openings were encountered
  - Number of grout stages

- LEGEND
- Point of mud loss during partial loss of circulation
  - Zone of partial mud loss
  - Gallons of mud lost per hole
  - Gallons of mud lost when total loss of circulation occurs
  - Connection between holes during drilling or rock grouting unless otherwise noted
  - Soft area in overburden
  - Grout encountered during drilling
  - Layers - Cathays contact - All members are crystalline, variably shaly limestone

PLATE A-19

02-52/191


DEPARTMENT OF THE ARMY  
NASHVILLE DISTRICT, CORPS OF ENGINEERS  
NASHVILLE, TENNESSEE

CUMBERLAND RIVER WATERSHED  
WOLF CREEK RESERVOIR PROJECT  
CUMBERLAND RIVER, KENTUCKY

FOUNDATION EXPLORATION - PHASE I  
STA 37+50L TO STA 39+50L  
GEOLOGIC SECTION


DATE: 02-52/191  
BY: [Signature]  
CHECKED: [Signature]  
APPROVED: [Signature]  
SCALE: 1" = 10' HORIZONTAL  
1" = 10' VERTICAL

DATE: 02-52/191  
BY: [Signature]  
CHECKED: [Signature]  
APPROVED: [Signature]  
SCALE: 1" = 10' HORIZONTAL  
1" = 10' VERTICAL















Base of Concrete Diaphragm Wall

STATION IN FEET M.S.L.

620  
610  
600  
590  
580  
570  
560  
550  
540  
530  
520  
510  
500  
490  
480  
470



REVISION	DATE	DESCRIPTION	BY	CHKD


GRAPHIC SCALE	
DEPARTMENT OF THE ARMY	
NASHVILLE DISTRICT, CORPS OF ENGINEERS	
CUMBERLAND RIVER WATERWHEEL	
WOLF CREEK RESERVOIR PROJECT	
CUMBERLAND RIVER, KENTUCKY	
DAM	
FOUNDATION EXPLORATION - PHASE II and III	
STA 44+50L TO 47+00L	
GEOLOGIC SECTION	
DATE	APPROVED
02-52-194	

NOTES


- FOR APPROPRIATE LOCATION OF ALL HOLES, SEE
- PHASE II 3-1/8" C.C. EXPLORATORY HOLES BEGIN AT STATION 44+50L, EXTEND TO STATION 45+00L AND ARE DESIGNATED BR, CC, AND DO. PHASE I 25" C.C. HOLES EXTEND TO STATION 44+50L AND ARE DESIGNATED A, PHASE III 3-1/8" C.C. EXPLORATORY HOLES BEGIN AT STATION 45+00L AND ARE DESIGNATED B, C, AND D. PHASE III EXPLORATORY HOLES WILL EXTEND TO STATION 46+00L AND ARE BEING DRILLED AT PRESENT WITH AN AIR CIRCULATING DRILL.
- ALL ELEVATIONS REFER TO MEAN SEA LEVEL SANDY HOOK DATUM.

LEGEND:

- Point of mud lost during partial loss of circulation
- Zone of partial mud loss
- Blow Count - drive - sampled, standard penetration
- Gallons of mud lost per hole
- Gallons of mud lost when total loss of circulation occurs
- Connection between holes during drilling or rock grouting, unless otherwise noted
- Soft area in overburden
- Gravel encountered during drilling
- Leaves - Colours correct - All members are crystalline, variably shaly limestone
- Point of drillwater loss
- Percent of drillwater loss
- Intermittent drillwater return remainder of hole unless otherwise indicated
- 100% drillwater return
- Cubic feet of grout placed in overburden backfilling operation
- Cubic feet of grout placed in rock grouting
- Cubic feet of grout injected in holes in which no apparent openings were encountered
- Number of grout stages























1. TOP APPROXIMATE LOCATIONS OF ALL HOLES. SEE  
2. HOLE IN STRIP PILE. HOLE A-4 TO AT  
ELEVATION 56.6 AND REMAINED IN A-4 TO  
BOTTOM OF HOLE  
3. WHILE BACKFILLING HOLE B-1, 139 GRUNT  
WAS EXPOSED. THE DOWEL AT STA. 56+36.3, 4105.68 AT EL. 640.7  
4. PHASE II 25' CO. EXPLORATORY HOLES BEGAN AT  
STATION II 25' CO. AND EXTEND TO STATION  
55+00 AND ARE DESIGNATED A-A PHASE III  
EXPLORATORY HOLES. STATIONS 55+00 AND  
55+25.00 AND EXTENDING TO STATION 74+00 AND  
ARE DESIGNATED A-B, C, AND D  
5. ALL 3' FOOT C-C HOLES BETWEEN STA. 55+00  
AND STA. 56+00 WERE DRILLED 50 FEET INTO  
ROCK AND THE ROCK PORTION OF EACH HOLE  
WAS BACKFILLED WITH NEAT CEMENT GROUT  
WITH SANDED GROUT  
6. ALL ELEVATIONS REFER TO MEAN SEA LEVEL  
SANDY-HOOK DATUM


[illegible]






NOTE:  
All elevations refer to Mean Sea Level/  
Sandy Hook Datum

- LEGEND**
- Mud lost
  - No mud return
  - Partial mud return
  - Cubic feet of grout placed in overburden backfilling operation
  - Cubic feet of grout placed in rock grouting
  - Cubic feet of grout injected in holes in which no apparent openings were encountered.
  - Number of grout stages
  - Gallons of mud 105' per hole
  - Bounds of mud 55' per hole
  - Connection between holes during drilling or rock grouting unless otherwise noted
  - Grout encountered during drilling




LOCATION PLAN  
SCALE 1"=20'

U. S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE	
DRAWN: <i>[Signature]</i> CHECKED: <i>[Signature]</i> FRAMES: <i>[Signature]</i> COMPILED: <i>[Signature]</i>	CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM FOUNDATION GROUTING - LINE 1 <b>GEOLOGIC SECTION</b>
DESIGNED: <i>[Signature]</i> SPECIAL INSTRUCTIONS AND MATERIALS SPECIFICATIONS: <i>[Signature]</i> DATE: APRIL, 1978	SCALE: 1"=10' SHEET NO. 02-52/199 OF 199



# LEGEND

- ° 4 Blow-Counts - drive sample, standard penetration
- Connection between holes during drilling or pressure testing unless otherwise indicated
- Grout encountered during drilling
- c Leipers-Catheys contact - All members are crystalline, variably shaly Limestone
- d
- △ Point of drillwater loss
- △ Intermittent drillwater return remainder of hole unless otherwise indicated
- △ 100% drillwater return
- △ Cubic feet of grout placed during backfilling operation There was no differentiation made between rock and overburden
- △ Number of grout stages



# NOTES



1. For locations of all holes see Dwg. No Q2-52/189
2. All elevations refer to Mean Sea Level, Sandy Hook Datum.

REVISION	DATE	DESCRIPTION	BY	CHKD
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM FOUNDATION EXPLORATION - SWITCHYARD GEOLOGIC SECTION</p> <p>DRAWN: <i>[Signature]</i> CHECKED: <i>[Signature]</i> TRACED: <i>[Signature]</i> COMPAIRED: <i>[Signature]</i> SUBMITTED: <i>[Signature]</i> APPROVED: <i>[Signature]</i> DATE: APRIL, 1978</p> <p>APPROVAL RECOMMENDATION CHIEF, ENGINEERING SECTION SCALE: 1" = 10' DRAWING NUMBER: Q2-52/200</p>				



PLATE A-28

7 May 1981





# ate Diaphragm Wall



## NOTES:

1. For locations of all holes see Dwg. No Q2-52/189.
2. All elevations refer to Mean Sea Level, Sandy Hook Datum

## LEGEND:

- No mud return
- Partial mud return
- Cubic feet of grout placed in overburden backfilling operation
- Cubic feet of grout placed in rock grouting
- Cubic feet of grout injected in holes in which no apparent openings were encountered
- Number of grout stages
- Gallons of mud lost per hole
- Connection between holes during drilling or rock grouting unless otherwise noted

REVISION	DATE	DESCRIPTION	BY	CHECK
<p>GRAPHIC SCALE</p> <p>U.S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM FOUNDATION GROUTING SWITCHYARD GEOLOGIC SECTION</p> <p>APPROVED: <i>[Signature]</i> COLONEL, C. E. DISTRICT ENGINEER</p> <p>DATE: APRIL, 1978</p> <p>SCALE: 1" = 10' SHEET: 40 Q2-52/201</p>				

## ELEVATION IN FEET M.S.L.

48+00	42+00	43+00	44+00	45+00	46+00	47+00	48+00	37+00
595	590	585	580	575	570	565	560	555
550	545	540	535	530	525	520	515	510
505	500	495	490	485	480	475	470	465
460	455	450	445	440	435	430	425	420
415	410	405	400	395	390	385	380	375
370	365	360	355	350	345	340	335	330
325	320	315	310	305	300	295	290	285
280	275	270	265	260	255	250	245	240
235	230	225	220	215	210	205	200	195
190	185	180	175	170	165	160	155	150
145	140	135	130	125	120	115	110	105
100	95	90	85	80	75	70	65	60
55	50	45	40	35	30	25	20	15
10	5	0	-5	-10	-15	-20	-25	-30
-35	-40	-45	-50	-55	-60	-65	-70	-75
-80	-85	-90	-95	-100	-105	-110	-115	-120
-125	-130	-135	-140	-145	-150	-155	-160	-165
-170	-175	-180	-185	-190	-195	-200	-205	-210
-215	-220	-225	-230	-235	-240	-245	-250	-255
-260	-265	-270	-275	-280	-285	-290	-295	-300
-305	-310	-315	-320	-325	-330	-335	-340	-345
-350	-355	-360	-365	-370	-375	-380	-385	-390
-395	-400	-405	-410	-415	-420	-425	-430	-435
-440	-445	-450	-455	-460	-465	-470	-475	-480
-485	-490	-495	-500	-505	-510	-515	-520	-525
-530	-535	-540	-545	-550	-555	-560	-565	-570
-575	-580	-585	-590	-595	-600	-605	-610	-615
-620	-625	-630	-635	-640	-645	-650	-655	-660
-665	-670	-675	-680	-685	-690	-695	-700	-705
-710	-715	-720	-725	-730	-735	-740	-745	-750
-755	-760	-765	-770	-775	-780	-785	-790	-795
-800	-805	-810	-815	-820	-825	-830	-835	-840
-845	-850	-855	-860	-865	-870	-875	-880	-885
-890	-895	-900	-905	-910	-915	-920	-925	-930
-935	-940	-945	-950	-955	-960	-965	-970	-975
-980	-985	-990	-995	-1000	-1005	-1010	-1015	-1020
-1025	-1030	-1035	-1040	-1045	-1050	-1055	-1060	-1065
-1070	-1075	-1080	-1085	-1090	-1095	-1100	-1105	-1110
-1115	-1120	-1125	-1130	-1135	-1140	-1145	-1150	-1155
-1160	-1165	-1170	-1175	-1180	-1185	-1190	-1195	-1200
-1205	-1210	-1215	-1220	-1225	-1230	-1235	-1240	-1245
-1250	-1255	-1260	-1265	-1270	-1275	-1280	-1285	-1290
-1295	-1300	-1305	-1310	-1315	-1320	-1325	-1330	-1335
-1340	-1345	-1350	-1355	-1360	-1365	-1370	-1375	-1380
-1385	-1390	-1395	-1400	-1405	-1410	-1415	-1420	-1425
-1430	-1435	-1440	-1445	-1450	-1455	-1460	-1465	-1470
-1475	-1480	-1485	-1490	-1495	-1500	-1505	-1510	-1515
-1520	-1525	-1530	-1535	-1540	-1545	-1550	-1555	-1560
-1565	-1570	-1575	-1580	-1585	-1590	-1595	-1600	-1605
-1610	-1615	-1620	-1625	-1630	-1635	-1640	-1645	-1650
-1655	-1660	-1665	-1670	-1675	-1680	-1685	-1690	-1695
-1700	-1705	-1710	-1715	-1720	-1725	-1730	-1735	-1740
-1745	-1750	-1755	-1760	-1765	-1770	-1775	-1780	-1785
-1790	-1795	-1800	-1805	-1810	-1815	-1820	-1825	-1830
-1835	-1840	-1845	-1850	-1855	-1860	-1865	-1870	-1875
-1880	-1885	-1890	-1895	-1900	-1905	-1910	-1915	-1920
-1925	-1930	-1935	-1940	-1945	-1950	-1955	-1960	-1965
-1970	-1975	-1980	-1985	-1990	-1995	-2000	-2005	-2010
-2015	-2020	-2025	-2030	-2035	-2040	-2045	-2050	-2055
-2060	-2065	-2070	-2075	-2080	-2085	-2090	-2095	-2100
-2105	-2110	-2115	-2120	-2125	-2130	-2135	-2140	-2145
-2150	-2155	-2160	-2165	-2170	-2175	-2180	-2185	-2190
-2195	-2200	-2205	-2210	-2215	-2220	-2225	-2230	-2235
-2240	-2245	-2250	-2255	-2260	-2265	-2270	-2275	-2280
-2285	-2290	-2295	-2300	-2305	-2310	-2315	-2320	-2325
-2330	-2335	-2340	-2345	-2350	-2355	-2360	-2365	-2370
-2375	-2380	-2385	-2390	-2395	-2400	-2405	-2410	-2415
-2420	-2425	-2430	-2435	-2440	-2445	-2450	-2455	-2460
-2465	-2470	-2475	-2480	-2485	-2490	-2495	-2500	-2505
-2510	-2515	-2520	-2525	-2530	-2535	-2540	-2545	-2550
-2555	-2560	-2565	-2570	-2575	-2580	-2585	-2590	-2595
-2600	-2605	-2610	-2615	-2620	-2625	-2630	-2635	-2640
-2645	-2650	-2655	-2660	-2665	-2670	-2675	-2680	-2685
-2690	-2695	-2700	-2705	-2710	-2715	-2720	-2725	-2730
-2735	-2740	-2745	-2750	-2755	-2760	-2765	-2770	-2775
-2780	-2785	-2790	-2795	-2800	-2805	-2810	-2815	-2820
-2825	-2830	-2835	-2840	-2845	-2850	-2855	-2860	-2865
-2870	-2875	-2880	-2885	-2890	-2895	-2900	-2905	-2910
-2915	-2920	-2925	-2930	-2935	-2940	-2945	-2950	-2955
-2960	-2965	-2970	-2975	-2980	-2985	-2990	-2995	-3000

## ELEVATION IN FEET M.S.L.

ELEVATION IN FEET M S L

535

530

525

520

515

510

505

500

495

490

485

480

475

470

465

460

455

450

445

440

435

430

425

420

415

410

405

400

395

390

385

380

375

370

365

360

355

350

345

340

335

330

325

320

315

310

305

300

295

290

285

280

275

270

265

260

255

250

245

240

235

230

225

220

215

210

205

200

195

190

185

180

175

170

165

160

155

150

145

140

135

130

125

120

115

110

105

100

95

90

85

80

75

70

65

60

55

50

45

40

35

30

25

20

15

10

5

0

-5

-10

-15

-20

-25

-30

-35

-40

-45

-50

-55

-60

-65

-70

-75

-80

-85

-90

-95

-100

-105

-110

-115

-120

-125

-130

-135

-140

-145

-150

-155

-160

-165

-170

-175

-180

-185

-190

-195

-200

-205

-210

-215

-220

-225

-230

-235

-240

-245

-250

-255

-260

-265

-270

-275

-280

-285

-290

-295

-300

-305

-310

-315

-320

-325

-330

-335

-340

-345

-350

-355

-360

-365

-370

-375

-380

-385

-390

-395

-400

-405

-410

-415

-420

-425

-430

-435

-440

-445

-450

-455

-460

-465

-470

-475

-480

-485

-490

-495

-500

-505

-510

-515

-520

-525

-530

-535

-540

-545

-550

-555

-560

-565

-570

-575

-580

-585

-590

-595

-600

-605

-610

-615

-620

-625

-630

-635

-640

-645

-650

-655

-660

-665

-670

-675

-680

-685

-690

-695

-700

-705

-710

-715

-720

-725

-730

-735

-740

-745

-750

-755

-760

-765

-770

-775

-780

-785

-790

-795

-800

-805

-810

-815

-820

-825

-830

-835

-840

-845

-850

-855

-860

-865

-870

-875

-880

-885

-890

-895

-900

-905

-910

-915

-920

-925

-930

-935

-940

-945

-950

-955

-960


-965

-970

-975

-980

-985






DC-224  
STA 30+49.31  
5+82.18

DC-213  
STA 30+28.01  
5+74.08

DC-182  
STA 30+104.31  
5+82.18



ELEVATION IN FEET M.S.L.

510

ELEVATION IN FEET M.S.L.

550

545

540

535

530

525

520

515

510

505

500

495

13 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

5 sh "b" 12,300

6 15 "b" 7,870

7 15 "b" 17,280

8 15 "c" 16,620

9 15 "c" 15,290

10 15 "c" 18,930

11 v shy 15 "d" 16,360

12 shy 15 "d" 13,640

13 15 "e" 18,680

14 shy 15 "f" 13,140

15 15 "f" 24,340

LEGEND

TOP OF ROCK  
SAMPLE NO.  
GENERAL GEOLOGIC DESCRIPTION  
GEOLOGIC MEMBER  
ROCK SAMPLE  
COMPRESSIVE STRENGTH (P.S.I.)  
BUTTER OF M.G.L.E.  
BOH

ABBREVIATIONS

shy slightly  
shy shale  
15 limestone  
15 shale  
15 shale  
15 shale

UNCONFINED COMPRESSIVE STRENGTHS


SCALE 1" = 5'


- 1 For locations of all holes see Dwg Q2-52/189
- 2 All compressive strengths are unconfined
- 3 For detailed geologic logs for holes shown see Volume II Plans and Specifications
- 4 All elevations refer to Mean Sea Level, Sandy Hook Datum

REVISION	DATE	DESCRIPTION	BY	CHKD

GRAPHIC SCALE	
DEPARTMENT OF THE ARMY	
NASHVILLE DISTRICT CORPS OF ENGINEERS	
NASHVILLE DISTRICT	
CHECKED	DATE
DESIGNED	DATE
WOLF CREEK RESERVOIR PROJECT	
CUMBERLAND RIVER, KENTUCKY	
DIAPHRAGM WALL - SWITCHYARD DAM	
UNCONFINED COMPRESSIVE STRENGTHS - ROCK CORE	
APPROVAL REQUIRED	
DESIGNED BY	
CHECKED BY	
DATE	
SCALE AS SHOWN	
SHEET NO.	
DATE APRIL, 1975	
Q2-52/204	









## GENERAL NOTES

GRID NUMBERS IN THOUSAND FEET  
ALL ELEVATIONS ARE MEAN SEA LEVEL SANDY HOOK  
DATUM  
CONTOUR INTERVAL 10 FEET  
SURVEY CONTROLLED BY LOCAL SYSTEM OF PLANE  
RECTANGULAR COORDINATES.

2	8-13-81	REVISIONS AS CONSTRUCTED	MAP KMW
1	5-19-75	MINOR REVISIONS	
REVISION	DATE	DESCRIPTION	BY
<p>GRAPHIC SCALE</p> <p>U. S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM</p> <p>DISPOSAL AREAS</p>			
<p>DRAWN: [Signature]</p> <p>CHECKED: [Signature]</p> <p>TRACES: [Signature]</p> <p>COMPILED: [Signature]</p>		<p>APPROVAL RECOMMENDED</p> <p>SCALE: 1" = 400' SPEC. NO. [Blank]</p> <p>DRAWING NUMBER [Blank]</p> <p>Q2-52/2052</p>	
<p>APPROVED: [Signature]</p> <p>COLONEL, G. E. DISTRICT ENGINEER</p> <p>DATE: APRIL, 1975</p>		<p>DATE: APRIL, 1975</p> <p>BY: [Signature]</p>	

PLATE A-33







PLAN

INSTRUMENT LOCATION

STATION	COORDINATES "A" & "B" STATION	ESTIMATED DEPTH OF INSTRUMENT
6+4	0+00AB	278.0 FT
9+70	0+145A	213.0 FT
9+70	0+00AB	213.0 FT
9+015	0+00AB	213.0 FT
9+995	0+00AB	213.0 FT
9+984	0+00AB	213.0 FT
9+92	0+00AB	213.0 FT

REVISION	DATE	DESCRIPTION	BY	CHKD
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
SECTION 145		CLAMBERLAND RIVER WATERSHED <b>WOLF CREEK RESERVOIR PROJECT</b> CLAMBERLAND RIVER, KENTUCKY <b>DAM</b> <b>INSTRUMENTATION</b> <b>PLAN</b>		
CONTRACT A-10				
PROJECT				
DRAWING NO.				
APPROVED: <i>[Signature]</i> CHIEF, PUBLIC WORKS AND SURVEYING BRANCH		APPROVAL: <i>[Signature]</i> CHIEF, INSTRUMENTATION BRANCH		
COLONEL, C & S BRANCH		SCALE: 1" = 100' (SEE SPEC.) DATE: APRIL 1975		
DATE: APRIL 1975		DRAWING NO. 02-52/206 DRAWN BY: <i>[Signature]</i>		





PLAN

#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- Existing Piezometer
- Surface Movement Monument

REVISION	DATE	DESCRIPTION	BY	CHKD

GRAPHIC SCALE  
1" = 100'

DEPARTMENT OF THE ARMY  
NASHVILLE DISTRICT, CORPS OF ENGINEERS  
NASHVILLE, TENNESSEE

CUMBERLAND RIVER WATERSHED  
WOLF CREEK RESERVOIR PROJECT  
CUMBERLAND RIVER, KENTUCKY  
DAM


EXISTING INSTRUMENTATION  
AND MONUMENTATION  
PLAN


APPROVED: *Allen J. Lewis*  
CHIEF, DISTRICT ENGINEERING DIVISION

DATE: APRIL 1975

92-52/207

PLATE A-35







NOTE  
1 FOR WORK LIMIT REQUIREMENTS ON THE EMBANKMENT SEE SPECIFICATIONS

2	7-28-81	REVISED "AS CONSTRUCTED"	L.L.
1	5-9-77	GENERAL REVISIONS	AGCAJD
REVISION	DATE	DESCRIPTION	BY
<p>GRAPHIC SCALE DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM</p> <p>SITE PLAN PHASE II</p> <p>SCALE: 1" = 100'</p> <p>Q2-52/246.2</p>			





NI  
 1  
 2  
 3  
 4  
 5  
 6  
 7



PLAN


NOTES.

1. FOR PLAN AND PROFILE ALONG DIAPHRAGM WALL SEE DWGS. Q2-52/248 TO 250.
2. FOR SECTIONS AT DIAPHRAGM WALL SEE DWGS. Q2-52/251 & 252.
3. FOR PLAN OF EXPLORATIONS SEE DWGS. Q2-52/260 & 261.
4. FOR GEOLOGIC SECTIONS ALONG DIAPHRAGM WALL ALIGNMENT SEE DWGS. Q2-52/262 THROUGH 267.
5. FOR PLAN OF EXISTING INSTRUMENTATION SEE DWG. Q2-52/272.
6. ALL ELEV. ARE MEAN SEA LEVEL, SANDY HOOK DATUM.
7. FOR SITE RESTORATION, SEE SPECIFICATIONS.


2	7-29-81	REVISED "AS CONSTRUCTED"	L.L. AGCAJD
1	5-9-77	GENERAL REVISIONS	ST CHD
<p>GRAPHIC SCALE</p> <p>0 100 200</p>			
<p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p>			
<p>CHAPMAN &amp; B.F.</p> <p>ENGINEER</p> <p>TRACED</p> <p>COMPARED</p> <p>APPROVED</p> <p>CHIEF ENGINEERING DIVISION</p> <p>SCALE 1"=100'</p> <p>SPC NO. 800000</p>			
<p>WOLF CREEK RESERVOIR PROJECT</p> <p>KENTUCKY DAM</p> <p>GENERAL PLAN</p> <p>CONCRETE DIAPHRAGM WALL</p> <p>PHASE II</p>			
<p>DATE APRIL 1977</p> <p>SHET OF Q2-52/247.2</p>			

PLATE A-37

RECORD DRAWING AS CONSTRUCTED DATED 2/24/77




PLAN




PROFILE

LEGEND

- ⊖ S-650 SECONDARY ELEMENT (EVEN NUMBERS)
- ⊕ P-651 PRIMARY ELEMENT (ODD NUMBERS)



PLAN




PROFILE

GENERAL NOTES  
 1 FOR GEOLOGIC SECTIONS ALONG DIAPHRAGM WALL ALIGNMENT  
 SEE DWG Q2-52/262 THROUGH Q2-52/267

I 5-9-77 GENERAL REVISIONS		AGC AJD
REVISION	DATE	DESCRIPTION
GRAPHIC SCALE		
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE		
DRAWN AGC B BF	CUMBERLAND RIVER WATERSHED	
CHECKED	WOLF CREEK RESERVOIR PROJECT	
PLACED	CUMBERLAND RIVER, KENTUCKY	
COMPILED	DAM	
CONCRETE DIAPHRAGM WALL		
PLAN AND PROFILE		
STA 41+50L TO STA 48+50L		
APPROVAL		APPROVAL
SCALE 1"=20'		SCALE 1"=20'
DATE APRIL 1977		DATE Q2-52/248.1

ELEVATION IN FEET MEAN SEA LEVEL



PROFILE

STA 45+20.80L  
P-551  
P-550  
STA 44+98.30L  
P-541

EMBANKMENT AND ROADWAY STA 0+16.8

ALL  
P-541  
P-542  
P-543  
P-544  
P-545  
P-546  
P-547  
P-548  
P-549  
P-550  
P-551  
P-552  
P-553  
P-554  
P-555  
P-556  
P-557  
P-558  
P-559  
P-560  
P-561  
P-562  
P-563  
P-564  
P-565  
P-566  
P-567  
P-568  
P-569  
P-570  
P-571  
P-572  
P-573  
P-574  
P-575  
P-576  
P-577  
P-578  
P-579  
P-580  
P-581  
P-582  
P-583  
P-584  
P-585  
P-586  
P-587  
P-588  
P-589  
P-590  
P-591  
P-592  
P-593  
P-594  
P-595  
P-596  
P-597  
P-598  
P-599  
P-600  
P-601  
P-602  
P-603  
P-604  
P-605  
P-606  
P-607  
P-608  
P-609  
P-610  
P-611  
P-612  
P-613  
P-614  
P-615  
P-616  
P-617  
P-618  
P-619  
P-620  
P-621  
P-622  
P-623  
P-624  
P-625  
P-626  
P-627  
P-628  
P-629  
P-630  
P-631  
P-632  
P-633  
P-634  
P-635  
P-636  
P-637  
P-638  
P-639  
P-640  
P-641  
P-642  
P-643  
P-644  
P-645  
P-646  
P-647  
P-648  
P-649  
P-650  
P-651  
P-652  
P-653  
P-654  
P-655  
P-656  
P-657  
P-658  
P-659  
P-660  
P-661  
P-662  
P-663  
P-664  
P-665  
P-666  
P-667  
P-668  
P-669  
P-670  
P-671  
P-672  
P-673  
P-674  
P-675  
P-676  
P-677  
P-678  
P-679  
P-680  
P-681  
P-682  
P-683  
P-684  
P-685  
P-686  
P-687  
P-688  
P-689  
P-690  
P-691  
P-692  
P-693  
P-694  
P-695  
P-696  
P-697  
P-698  
P-699  
P-700  
P-701  
P-702  
P-703  
P-704  
P-705  
P-706  
P-707  
P-708  
P-709  
P-710  
P-711  
P-712  
P-713  
P-714  
P-715  
P-716  
P-717  
P-718  
P-719  
P-720  
P-721  
P-722  
P-723  
P-724  
P-725  
P-726  
P-727  
P-728  
P-729  
P-730  
P-731  
P-732  
P-733  
P-734  
P-735  
P-736  
P-737  
P-738  
P-739  
P-740  
P-741  
P-742  
P-743  
P-744  
P-745  
P-746  
P-747  
P-748  
P-749  
P-750  
P-751  
P-752  
P-753  
P-754  
P-755  
P-756  
P-757  
P-758  
P-759  
P-760  
P-761  
P-762  
P-763  
P-764  
P-765  
P-766  
P-767  
P-768  
P-769  
P-770  
P-771  
P-772  
P-773  
P-774  
P-775  
P-776  
P-777  
P-778  
P-779  
P-780  
P-781  
P-782  
P-783  
P-784  
P-785  
P-786  
P-787  
P-788  
P-789  
P-790  
P-791  
P-792  
P-793  
P-794  
P-795  
P-796  
P-797  
P-798  
P-799  
P-800  
P-801  
P-802  
P-803  
P-804  
P-805  
P-806  
P-807  
P-808  
P-809  
P-810  
P-811  
P-812  
P-813  
P-814  
P-815  
P-816  
P-817  
P-818  
P-819  
P-820  
P-821  
P-822  
P-823  
P-824  
P-825  
P-826  
P-827  
P-828  
P-829  
P-830  
P-831  
P-832  
P-833  
P-834  
P-835  
P-836  
P-837  
P-838  
P-839  
P-840  
P-841  
P-842  
P-843  
P-844  
P-845  
P-846  
P-847  
P-848  
P-849  
P-850  
P-851  
P-852  
P-853  
P-854  
P-855  
P-856  
P-857  
P-858  
P-859  
P-860  
P-861  
P-862  
P-863  
P-864  
P-865  
P-866  
P-867  
P-868  
P-869  
P-870  
P-871  
P-872  
P-873  
P-874  
P-875  
P-876  
P-877  
P-878  
P-879  
P-880  
P-881  
P-882  
P-883  
P-884  
P-885  
P-886  
P-887  
P-888  
P-889  
P-890  
P-891  
P-892  
P-893  
P-894  
P-895  
P-896  
P-897  
P-898  
P-899  
P-900  
P-901  
P-902  
P-903  
P-904  
P-905  
P-906  
P-907  
P-908  
P-909  
P-910  
P-911  
P-912  
P-913  
P-914  
P-915  
P-916  
P-917  
P-918  
P-919  
P-920  
P-921  
P-922  
P-923  
P-924  
P-925  
P-926  
P-927  
P-928  
P-929  
P-930  
P-931  
P-932  
P-933  
P-934  
P-935  
P-936  
P-937  
P-938  
P-939  
P-940  
P-941  
P-942  
P-943  
P-944  
P-945  
P-946  
P-947  
P-948  
P-949  
P-950  
P-951  
P-952  
P-953  
P-954  
P-955  
P-956  
P-957  
P-958  
P-959  
P-960  
P-961  
P-962  
P-963  
P-964  
P-965  
P-966  
P-967  
P-968  
P-969  
P-970  
P-971  
P-972  
P-973  
P-974  
P-975  
P-976  
P-977  
P-978  
P-979  
P-980  
P-981  
P-982  
P-983  
P-984  
P-985  
P-986  
P-987  
P-988  
P-989  
P-990  
P-991  
P-992  
P-993  
P-994  
P-995  
P-996  
P-997  
P-998  
P-999  
P-1000

LIMITS OF CONCRETE DIAPHRAGM WALL - PHASE I

P-541 (ENDING ELEMENT OF PHASE I)

BASE OF PHASE I DIAPHRAGM WALL EL 560

PROFILE



LEGEND  
TOP OF ROCK  
CAVITY  
ENCOUNTERED DURING  
EXCAVATION

COMPLETED  
ELEMENT

REVISION	DATE	DESCRIPTION
GRAPHIC SCALE		
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE		
WOLF CREEK RESERVOIR PROJECT CLARK COUNTY, KENTUCKY DAM		
PHASE II CONCRETE DIAPHRAGM WALL SOLUTION FEATURES STA 41+50L TO STA 48+50L		
DRAWN CHECKED TRACED COMPARED	SUBMITTED APPROVED	APPROVAL BY ENGINEER
DATE		SCALE 1"=20'
DRAWN BY		DATE
CHECKED BY		DATE
APPROVED BY		DATE


PLATE A-39

Q2-52/2



# LEGEND

- S-750 SECONDARY ELEMENT (EVEN NUMBERS)
- P-751 PRIMARY ELEMENT (ODD NUMBERS)



PLAN

OR ITEM  
CRETE DI  
(-ELEMEN  
LEMENT P-  
1097

TOP OF ROCK

NT LIMIT FOR ITEM NO.5B  
KMENT CONCRETE DIAPHRAGM  
IN BEDROCK-CENTERLINE  
NT P-853 TO CENTERLINE  
NT P-915

PAYMENT LIMIT FOR ITEM NO.5A  
EMBANKMENT CONCRETE DIAPHRAGM  
WALL IN BEDROCK-ELEMENT S-542  
TO CENTERLINE ELEMENT P-853 AND  
CENTERLINE ELEMENT P-915  
AND ELEMENT P-1097

OF DIAPHRAGM WALL

52+00.30L  
P-853

EL 510

51+37.30L  
P-825

APPROX. BASE OF GROUT LINE

EL.560

52+00L

51+00L

50+00L

49+00L

48+50L

PROFILE

NOTE  
1 FOR GENERAL NOTES SEE DWG Q2-52/248

TE  
FOR GEN

REVISION	DATE	DESCRIPTION	BY	CHKD
<p>20' 0 20' 40'</p> <p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM CONCRETE DIAPHRAGM WALL PLAN AND PROFILE STA 48+50L TO STA 55+50L</p> <p>SCALE: 1" = 20'</p> <p>DATE: APRIL 1977</p> <p>Q2-52/249</p> <p>PLATE A-40</p>				




STA 53+46.80  
 P-1007  
 STA 53+33.30  
 P-1003  
 S-900  
 STA 54+96.59  
 STA 54+20.80  
 S-920  
 STA 53+08.30  
 S-900  
 STA 53+95.80  
 S-880

CONCRETE DIAPHRAGM WALL AND DAM AXIS STA 0+00.88

EMBANKMENT AN

P-1007 S-906  
 P-1003 S-904  
 P-1003 S-902  
 P-1003 S-900  
 P-997 S-998  
 P-997 S-996  
 P-997 S-994  
 P-997 S-992  
 P-997 S-990  
 P-987 S-988  
 P-985 S-986  
 P-983 S-984  
 P-981 S-982  
 P-979 S-980  
 P-977 S-978  
 P-975 S-976  
 P-973 S-974  
 P-971 S-972  
 P-969 S-970  
 P-967 S-968  
 P-965 S-966  
 P-963 S-964  
 P-961 S-962  
 P-959 S-960  
 P-957 S-958  
 P-955 S-956  
 P-953 S-954  
 P-951 S-952  
 P-949 S-950  
 P-947 S-948  
 P-945 S-946  
 P-943 S-944  
 P-941 S-942  
 P-939 S-940  
 P-937 S-938  
 P-935 S-936  
 P-933 S-934  
 P-931 S-932  
 P-929 S-930  
 P-927 S-928  
 P-925 S-926  
 P-923 S-924  
 P-921 S-922  
 P-919 S-920  
 P-917 S-918  
 P-915 S-916  
 P-913 S-914  
 P-911 S-912  
 P-909 S-910  
 P-907 S-908  
 P-905 S-906  
 P-903 S-904  
 P-901 S-902  
 P-899 S-898  
 P-897 S-896  
 P-895 S-894  
 P-893 S-892  
 P-891 S-890  
 P-889 S-888  
 P-887 S-886  
 P-885 S-884  
 P-883 S-882  
 P-881 S-880  
 P-879 S-878  
 P-877 S-876  
 P-875 S-874  
 P-873 S-872  
 P-871 S-870  
 P-869 S-868  
 P-867 S-866  
 P-865 S-864  
 P-863 S-862  
 P-861 S-860  
 P-859 S-858  
 P-857 S-856  
 P-855 S-854  
 P-853 S-852  
 P-851 S-850  
 P-849 S-848  
 P-847 S-846  
 P-845 S-844  
 P-843 S-842  
 P-841 S-840  
 P-839 S-838  
 P-837 S-836  
 P-835 S-834



PROFILE

WAY STA

EMBANKMENT AND ROADWAY STA 0+16B


P-823 S-824  
P-821 S-822  
P-819 S-820  
P-817 S-818  
P-815 S-816  
P-813 S-814  
P-811 S-812  
P-809 S-810  
P-807 S-808  
P-805 S-806  
P-803 S-804  
P-801 S-802  
P-799 S-800  
P-797 S-798  
P-795 S-796  
P-793 S-794  
P-791 S-792  
P-789 S-790  
P-787 S-788  
P-785 S-786  
P-783 S-784  
P-781 S-782  
P-779 S-780  
P-777 S-778  
P-775 S-776  
P-773 S-774  
P-771 S-772  
P-769 S-770  
P-767 S-768  
P-765 S-766  
P-763 S-764  
P-761 S-762  
P-759 S-760  
P-757 S-758  
P-755 S-756  
P-753 S-754  
P-751 S-752  
P-749 S-748  
P-747 S-746  
P-745 S-744  
P-743 S-742  
P-741 S-740  
P-739 S-738  
P-737 S-736  
P-735 S-734  
P-733 S-732  
P-731 S-730  
P-729 S-728  
P-727 S-726  
P-725 S-724  
P-723 S-722  
P-721 S-720  
P-719 S-718  
P-717 S-716  
P-715 S-714  
P-713 S-712  
P-711 S-710  
P-709 S-708  
P-707 S-706  
P-705 S-704  
P-703 S-702  
P-699 S-700  
P-695 S-696

STA 49+95.80L  
P-831  
S-830

STA 50+83.30L  
P-800  
S-800

STA 49+70.80L  
P-751  
S-750

STA 48+58.30  
P-700  
STA 48+50.90L  
P-697



PROFILE

LEGEND

TOP OF ROCK

CAVITY ENCOUNTERED DURING EXCAVATION

COMPLETED ELEMENT


REVISION		DATE	BY	CHK
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
HARPLEY RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT HARPLEY RIVER WATERSHED DAM PHASE II CONCRETE DIAPHRAGM WALL SOLUTION FEATURES STA 48+50L TO STA 55+50L				
DRAWN 		APPROVED BY CHIEF ENGINEER 		
CHECKED 		APPROVED BY DISTRICT ENGINEER 		
COMPARED 		APPROVED BY DISTRICT ENGINEER 		
ENGINEER 		APPROVED BY DISTRICT ENGINEER 		
SUBMITTED 		APPROVED BY DISTRICT ENGINEER 		
DATE 		DATE 		


PLATE A-41

Q2-52/249A

RECORD DRAWING AS CONSTRUCTION DATES

Drawn R. B. ...





NOTE:  
1. FOR GENERAL NOTES SEE DWG Q2-52/248

REVISION	DATE	DESCRIPTION	BY	CHECK
<p>GRAPHIC SCALE</p> <p>20 0 20 40</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>CONCRETE DIAPHRAGM WALL</p> <p>PLAN AND PROFILE</p> <p>STA 55+50L TO STA 62+50L</p>				
<p>DRAWN AGC</p> <p>CHECKED <i>AGC</i></p> <p>TRACED</p> <p>COMPILED</p> <p>SUBMITTER <i>AGC</i></p> <p>APPROVED <i>AGC</i></p>		<p>APPROVAL RECOMMENDED</p> <p>CHIEF, ENGINEERING DIVISION</p> <p>SCALE 1" = 20' SPEC. NO.</p> <p>DRAWING NUMBER</p> <p>DATE APRIL 1977 SHEET OF Q2-52/250</p>		


PLATE A-42

*James A. Beyer* 7 May 1961

EMBANKMENT AND ROADWAY STA 0+168

PLAN

TOP OF EMBANKMENT EL 773.0



PROFILE

EMBANKMENT AND ROADWAY STA 0+168

# PLAN

TOP OF EMBANKMENT EL 773.0

TOP OF ROCK

STA 57+49.30 L  
P-1097  
S-1096

STA 55+63.80  
P-1059  
S-1058

STA 55+51.30 L  
P-1009

CONCRETE DIAPHRAGM WALL AND DAM AXIS STA 0+00 A B B

P-1097 S-1096  
P-1095 S-1094  
P-1093 S-1092  
P-1091 S-1090  
P-1089 S-1088  
P-1087 S-1086  
P-1085 S-1084  
P-1083 S-1082  
P-1081 S-1080  
P-1079 S-1078  
P-1077 S-1076  
P-1075 S-1074  
P-1073 S-1072  
P-1071 S-1070  
P-1069 S-1068  
P-1067 S-1066  
P-1065 S-1064  
P-1063 S-1062  
P-1061 S-1060  
P-1059 S-1058  
P-1057 S-1056  
P-1055 S-1054  
P-1053 S-1052  
P-1051 S-1050  
P-1049 S-1048  
P-1047 S-1046  
P-1045 S-1044  
P-1043 S-1042  
P-1041 S-1040  
P-1039 S-1038  
P-1037 S-1036  
P-1035 S-1034  
P-1033 S-1032  
P-1031 S-1030  
P-1029 S-1028  
P-1027 S-1026  
P-1025 S-1024  
P-1023 S-1022  
P-1021 S-1020  
P-1019 S-1018  
P-1017 S-1016  
P-1015 S-1014  
P-1013 S-1012  
P-1011 S-1010

ELEVATION IN FEET MSL

770  
750  
700  
650  
600  
550  
500

BASE OF DIAPHRAGM WALL EL 600

APPROX BASE OF GROUT LINE

## PROFILE

59+00L

58+00L

57+00L

56+00L

55+50L

## LEGEND

TOP OF ROCK




CAVITY  
ENCOUNTERED DURING  
EXCAVATION

COMPLETED  
ELEMENT


REVISION	DATE	DESCRIPTION	BY	CHECKED
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE				
DRAWN	L. L.	CURRING AND WATER ADJUSTMENT WOLF CREEK RESERVOIR PROJECT IMPERIAL AND NASHVILLE DAMS		
CHECKED		DAM		
TRACED		PHASE II CONCRETE DIAPHRAGM WALL SOLUTION FEATURES STA 55+50L TO STA 62+50L		
COMPARED				
ENGINEER				
SUBMITTED		APPROVAL RECOMMENDED		
APPROVED		CHIEF ENGINEERING DIVISION		
COLONEL C. E. DISTRICT ENGINEER		SCALE	1" = 20'	SPEC NO. DRAWING NUMBER
DATE		SHEET	12	92-52/250A

PLATE A-43



James A. Dyer 7/10/74





TOP OF EMBANKMENT



EMBANKMENT



EMBANKMENT



# NOTES


1. FOR GENERAL PLAN SEE DWG Q2-52/247
2. FOP PLAN AND PROFILE ALONG DIAPHRAGM WALL SEE DWGS Q2-52/248 THROUGH 250.

REVISION		DATE	ZONE AND DESCRIPTION	BY	CHKD
1	8-3-81		REVISED "AS CONSTRUCTED"	LL	
GRAPHIC SCALE 50' 0 50' 100'					
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS MEMPHIS, TENNESSEE					
DRAWN AGC		CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM			
CHECKED J.D.		PHASE II EMBANKMENT DIAPHRAGM WALL SECTIONS			
DESIGNED [Signature]		APPROVAL, RECOMMENDED [Signature]			
SUBMITTED [Signature]		SCALE: 1" = 50' SHEET NO. Q2-52/251.1			
DATE: APRIL 1977		DRAWING NUMBER			

PLATE A-44

Drawn A. By 7/10/77










PLATE A-45

James A. [Signature] 7/1/19


13 12 11 10 9 8 7

E ELEMENT P-541 E ELEMENT S



PLAN OF VERTICALITY  
SCALE 1" = 1'-0"

DEPTH	US/DS	LW/RW
0'	0.0	0.0
20'	0.055' DS	0.06' RW
50'	0.075' US	0.04' RW
80'	0.050' US	0.12' RW
110'	0.06' US	0.06' LW
140'	0.06' US	0.05' RW
170'	0.15' US	0.13' RW
200'	0.015' US	0.25' RW



PROFILE OF VERTICALITY  
SCALE HORIZONTAL 1" = 0'-6"  
VERTICAL 1" = 30'-0"

51" GROUT FILLED EXCAVATION

EL. 700.5

47" GROUT FILLED EXCAVATION

26" PERMANENT CASING

EL. 631.5

36" GROUT FILLED EXCAVATION

TOP OF ROCK EL. 582.6

30" GROUT FILLED EXCAVATION

B.O.M. EL. 559.5

GROUT FILLED EXPLORATORY HOLE

SECTION OF P

SCALE MC VE

EL. 519.5

13 12 11 10 9 8 7

E ELEMENT P-541

E ELEMENT S-540

EL 772.5

EL 772.5

UPSTREAM

E P-541

STA 44+98.31

E S-540

E P-539

51" GROUT FILLED  
EXCAVATION

30" GROUT FILLED  
EXCAVATION

TREMIE CONCRETE

36" GROUT FILLED  
EXCAVATION

LANDWARD

47" GROUT FILLED  
EXCAVATION

26" PERMANENT  
STEEL CASING

RIVERWARD

STA 0+00 A&B  
AXIS OF DAM

DOWNSTREAM

PLAN OF COMPLETED ELEMENTS  
SCALE 1" = 1'-0"

GROUT FILLED  
EXCAVATION

EL 700.5

GROUT FILLED  
EXCAVATION

CONCRETE  
PERMANENT  
CASING

EL 631.5

GROUT FILLED  
EXCAVATION

ROCK EL 582.6

NOTE 1. EXPERIENCE  
FROM EXCAVATION  
DURING THE  
EXCAVATION  
THRU THE  
GOVERNMENT  
2. THE AN  
FOLLOW

BOH EL 559.5

GROUT FILLED  
EXPLORATORY HOLE

SECTION OF COMPLETED ELEMENTS  
P-541 & S-540

SCALE HORIZONTAL 1" = 1'-0"  
VERTICAL 1" = 10'-0"

EL 519.5

NOTE 1. EXPERIENCE WITH PHASE I WORK HAS SHOWN THAT CONCRETE FROM ADJACENT SECONDARY ELEMENTS MAY BE ENCOUNTERED DURING EXCAVATION OF OTHER DIAPHRAGM WALL ELEMENTS. IN THE EVENT THAT CONCRETE IS ENCOUNTERED WHILE EXCAVATING ANY ELEMENTS, THE CONTRACTOR SHALL EXCAVATE THRU THIS CONCRETE AT NO ADDITIONAL COST TO THE GOVERNMENT.

2. THE ANNULAR SPACE GROUT MIX DESIGN BY WEIGHT IS AS FOLLOWS:  
50% WATER  
25% CEMENT  
22% - 28% MINERAL FILLER  
3% - 7% BENTONITE

REVISION	DATE	DESCRIPTION	BY
1	5-9-77	ADDED GROUT PROPERTIES AND NOTE	A.G.

GRAPHIC SCALE	
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE	
CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM	
EXISTING DIAPHRAGM WALL ELEMENT P-541 DETAILS	
DRAWN A.G. CHAPMAN	APPROVAL RECOMMENDED
CHECKED J.L.	SCALE AS SHOWN
TRACED	DATE APRIL 1977
COMPARED	BY Q2-52/259
SUBMITTED	BY B. R. R. R. R.

PLATE A-46

STA 50+55L	MATCH LINE 9	MATCH LINE 8	MATCH LINE 7	MATCH LINE 6	MATCH LINE 5
● - D-209	● - D-181	● - D-153	● - D-125	● - D-97	
● - AA-53	● - AA-46	● - AA-39	● - AA-32	● - A-25	STA 43+50L
● - D-207	● - D-180	● - D-152	● - D-124	● - DD-96	
● - C-104	● - C-90	● - C-76	● - C-62	● - CC-48	
● - D-207	● - D-179	● - D-151	● - D-123	● - DD-95	
● - B-52	● - B-45	● - B-38	● - B-31	● - BB-24	
● - D-206	● - D-178	● - D-150	● - D-122	● - DD-94	
● - C-103	● - C-89	● - C-75	● - C-61	● - C-47	
● - D-205	● - D-177	● - D-149	● - D-121	● - DD-93	
● - AA-52	● - AA-45	● - AA-38	● - A-31	● - A-24	
● - D-204	● - D-176	● - D-148	● - DD-120	● - DD-92	
● - C-102	● - C-88	● - C-74	● - CC-60	● - CC-46	
● - D-203	● - D-175	● - D-147	● - DD-119	● - DD-91	
● - B-51	● - B-44	● - B-37	● - BB-30	● - BB-23	
● - D-202	● - D-174	● - D-146	● - DD-118	● - DD-90	
● - C-101	● - C-87	● - C-73	● - CC-59	● - CC-45	
● - D-201	● - D-173	● - D-145	● - DD-117	● - DD-89	
● - AA-51	● - AA-44	● - AA-37	● - A-30	● - A-23	STA 43+00L
● - D-200	● - D-172	● - D-144	● - DD-116	● - DD-88	
● - C-100	● - C-86	● - C-72	● - CC-58	● - CC-44	
● - D-199	● - D-171	● - D-143	● - DD-115	● - DD-87	
● - B-50	● - B-43	● - B-36	● - BB-29	● - BB-22	
● - D-198	● - D-170	● - D-142	● - DD-114	● - DD-86	
● - C-99	● - C-85	● - C-71	● - CC-57	● - CC-43	
● - D-197	● - D-169	● - D-141	● - DD-113	● - DD-85	
● - AA-50	● - AA-43	● - AA-36	● - A-29	● - A-22	STA 44+50L
● - D-196	● - D-168	● - D-140	● - DD-112	● - DD-84	
● - C-98	● - C-84	● - C-70	● - CC-56	● - CC-42	
● - D-195	● - D-167	● - D-139	● - DD-111	● - DD-83	
● - B-49	● - B-42	● - B-35	● - BB-28	● - BB-21	
● - D-194	● - D-166	● - D-138	● - DD-110	● - DD-82	

Limit of Phase I Concrete Diaphragm (Under Contract)  
Beginning of Concrete Diaphragm Wall (Phase II Contract)



MATCH LINE 10

MATCH LINE 11

MATCH LINE 12

MATCH LINE 13

MATCH LINE 14

MATCH LINE 15

MATCH LINE 16

MATCH LINE 17

● - D-237

● - D-265

● - A-74

● - C-32

● - A-81

● - D-320

● - C-160

● - D-319

● - AA-60

● - AA-67

● - C-146

● - B-73

● - C-145

● - D-318

● - C-159

● - D-317

● - D-236

● - D-264

● - C-144

● - B-72

● - D-286

● - C-157

● - D-315

● - B-79

● - C-118

● - C-132

● - D-287

● - C-143

● - D-285

● - A-72

● - D-312

● - C-156

● - D-235

● - D-263

● - D-285

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - B-59

● - B-66

● - B-70

● - D-281

● - AA-71

● - D-308

● - C-154

● - D-307

● - D-234

● - D-262

● - C-141

● - D-280

● - AA-64

● - D-306

● - C-153

● - B-77

● - C-117

● - C-131

● - D-279

● - B-70

● - D-278

● - C-152

● - B-63

● - D-251

● - D-233

● - D-261

● - A-73

● - A-80

● - D-316

● - C-158

● - D-314

● - C-170

● - AA-59

● - AA-66

● - D-288

● - D-284

● - A-72

● - D-312

● - C-156

● - B-85

● - D-232

● - D-260

● - C-144

● - B-72

● - D-286

● - C-157

● - D-315

● - C-170

● - C-116

● - C-130

● - D-287

● - C-143

● - D-285

● - A-72

● - D-312

● - C-156

● - D-231

● - D-259

● - D-287

● - C-143

● - D-285

● - A-72

● - D-312

● - C-156

● - B-58

● - B-65

● - B-72

● - D-286

● - C-157

● - D-315

● - D-314

● - C-170

● - D-230

● - D-258

● - D-286

● - C-143

● - D-285

● - A-72

● - D-312

● - C-156

● - C-115

● - C-129

● - D-285

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-229

● - D-257

● - D-285

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - AA-58

● - AA-65

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-228

● - D-256

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - C-114

● - C-128

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-227

● - D-255

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - B-57

● - B-64

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-226

● - D-254

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - C-113

● - C-127

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-225

● - D-253

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - AA-57

● - AA-64

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-224

● - D-252

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - C-112

● - C-126

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-223

● - D-251

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - B-56

● - B-63

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - D-222

● - D-250

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

● - C-111

● - C-125

● - D-284

● - C-142

● - D-283

● - B-71

● - D-310

● - C-155

Limit of Concrete Diaphragm Wall (Phase II Contract)

STA 59+00L ● - A-87

● - C-172

● - B-86

● - C-171

● - A-96

● - C-170

● - B-85

● - C-169

STA 59+50L ● - A-85

● - C-168

● - B-84

● - C-167

NOTES:


1. All h  
2. For g  
Dwg

[illegible]


1. All holes shown were drilled along Sta. 0+00AB
2. For geologic sections along wall alignment see Dwg. Nos. Q2-52/264 thru Q2-52/267.

151677 MINOR REVISION		BY	CYED
REVISION	DATE	DESCRIPTION	
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>FOUNDATION EXPLORATION</p> <p>STA 50+55L TO 50+700L</p> <p><b>HOLE LOCATIONS</b></p> <p>APPROVAL SIGNATURES</p> <p>DATE: 11/1/77</p> <p>SCALE: 1" = 5' NSC 100</p> <p>DESIGNER: [Signature]</p> <p>DATE: 11/1/77</p> <p>ENGINEER: [Signature]</p> <p>DATE: 11/1/77</p> <p>COLONEL, C E DISTRICT ENGINEER</p> <p>02-52/261.1</p>			










ELEVATION IN FEET M.S.L.


ELEVATION IN FEET M.S.L.




DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE		GRAPHIC SCALE 1" = 10'	
WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY		FOUNDATION EXPLORATION - PHASE II and III STA 46+00 TO 49+00	
DATE: 5-1-54 CHECKED: [Signature] TRACED: [Signature] COMPILED: [Signature]		APPROVAL RECOMMENDED [Signature] [Signature] [Signature]	
DRAWN BY: [Signature] CHECKED BY: [Signature] TRACED BY: [Signature] COMPILED BY: [Signature]		SCALE: 1" = 10' SHEET NO. 1 DRAWING NUMBER: Q2-52/263	


- NOTES:
1. FOR APPROXIMATE LOCATIONS OF ALL HOLES, SEE DWG. NO. Q2-52-260
  2. PHASE II 25' EXPLORATORY HOLES BEGIN AT STATION 46+00 AND EXTEND TO STATION 47+00. PHASE III 25' EXPLORATORY HOLES BEGIN AT STATION 47+00 AND EXTEND TO STATION 49+00. EXPLORATORY HOLES BEGIN AT STATION 45+00 AND EXTEND TO STATION 74+00. ALL ARE DESIGNATED A, B, C, AND D.
  3. ALL ELEVATIONS REFER TO MEAN SEA LEVEL SANDY ROCK BOTTOM.

- LEGEND:
- Point of mud loss during start of loss of circulation
  - Zone of partial mud loss
  - Blow count - drive sampled
  - Standard penetration
  - Galons of mud lost per hole
  - Galons of mud lost when total loss of circulation occurs
  - Connection between holes during drilling or rock grouting unless otherwise noted
  - Salt area in overburden
  - Graut encountered during drilling
  - Levers - Carboys contact - All members are Crystalline, variably shaly limestone
  - Point of drillwater loss
  - Percent of drillwater loss
  - Intermittent drillwater return remainder of hole unless otherwise indicated
  - 100% drillwater return
  - Cubic feet of graut placed in overburden backfilling operation
  - Cubic feet of graut placed in rock grouting
  - Cubic feet of graut injected in holes in which no apparent openings were encountered
  - Number of graut stages









**LEGEND:**

- Point of mud lost during partial loss of circulation
- Zone of partial mud loss
- Flow Counts - drive sample
- Standard deviation
- Gallons of mud lost per hole
- Gallons of mud lost when total loss of circulation occurs
- Connection between holes during drilling or rock grouting unless otherwise noted
- Soft area in overburden
- Grout encountered during drilling
- Leipers - Calveys contact - III members are crystalline, heavily shaly limestone

**NOTES:**

1. FIND APPROPRIATE LOCATIONS OF ALL HOLES. SEE DRAWING NO. 02-52-265.
2. PHASE II, 25' A.C. EXPLORATORY HOLES BEGIN AT STATION 45+00 AND EXTEND TO STATION 55+00 AND ARE DESIGNATED AA. PHASE III EXPLORATORY HOLES BEGIN AT STATION 45+00 AND EXTEND TO STATION 74+00 AND ARE DESIGNATED AB, AC, AND D.
3. ALL ELEVATIONS REFER TO MEAN SEA LEVEL SANDY NOOK DATUM.

**DEPARTMENT OF THE ARMY**  
NASHVILLE DISTRICT CORPS OF ENGINEERS  
NASHVILLE, TENNESSEE


**CUMBERLAND RIVER WATERWHEEL**  
WOLF CREEK RESERVOIR PROJECT  
CUMBERLAND RIVER, KENTUCKY

**DAM**  
FOUNDATION EXPLORATION - PHASE III  
STA 51+70L TO 54+20L  
**GEOLOGIC SECTION**


APPROVAL REQUIRED

DATE: 02-52/265



























DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS CIVIL ENGINEERING DIVISION WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY	
DRAWN: JAH CHECKED: JAH INCHES: 1/4 SCALE: 1" = 5' VERT 1" = 50' HORIZ	APPROVAL: [Signature] DATE: 10/2/51 TITLE: [Signature] SCALE: 1" = 5' VERT 1" = 50' HORIZ
UNCONFINED COMPRESSIVE STRENGTHS - ROCK CORE DIAPHRAGM WALL - AXIS ALIGNMENT DAM	
APPROVAL: [Signature] DATE: 10/2/51 TITLE: [Signature] SCALE: 1" = 5' VERT 1" = 50' HORIZ	
DATE: 02-52/269	











SCALE  $\frac{1}{4}'' = 1'$

# PROTECTIVE HOUSING DETAILS




SCALE NONE

INSTALLATION	COORDINATES		ESTIMATED DEPTH OF INSTRUMENT
	L' STATION	A' B' B' STATION	
WS-8	47+26	0+00AB	213.0 FT
WS-9	48+97	0+00AB	213.0 FT
WS-10	50+32	0+00AB	213.0 FT
WS-11	52+93	0+00AB	206.0 FT
WS-12	55+13	0+00AB	172.0 FT
WS-13	57+43	0+00AB	172.0 FT




NOMETER LOCATION			
STATION	COORDINATES		ESTIMATED DEPTH OF INSTRUMENT
	A	B	
16	0	00AB	213.0 FT
17	0	00AB	213.0 FT
12	0	00AB	213.0 FT
13	0	00AB	256.0 FT
3	0	00AB	172.0 FT
43	0	00AB	172.0 FT

[illegible]



PLAN



PLAN

LEGEND:

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- Existing Piezometer
- Surface Movement Monument
- △ Seismic Instrumentation
- Transducer

REVISION	DATE	DESCRIPTION	BY	CHKD.
<p>GRAPHIC SCALE</p> <p>100' 0 100' 200'</p>				
<p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p>				
<p>DRAWN: AGC</p> <p>CHECKED: AD</p> <p>TRACED:</p> <p>COMPADED:</p> <p><i>[Signature]</i></p> <p>APPROVED:</p> <p><i>[Signature]</i></p>		<p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>EXISTING INSTRUMENTATION</p> <p>AND MONUMENTATION</p> <p>PLAN</p>		
<p>COLONEL, C. E. WATKINS, DISTRICT ENGINEER</p> <p>DATE: APRIL 1977</p>		<p>OFFICIAL RECORDING</p> <p>SCALE: 1" = 100'</p> <p>DATE: 02-22/77</p> <p>BY: <i>[Signature]</i></p>		

PLATE A-59


## **APPENDIX B**

### **INSTRUMENTATION PLOTS**



△







PLAN

#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- SI-03 - Inclinometer
- - Monumentation
- △ - Seismic Instrument

3	8-29-88	Relocated SI-06 & SI-04	EPD/WCF
2	3-15-88	REVISED AS CONSTRUCTED	CNO
1	3-31-82	Added Piezometers	WBT
REVISION	DATE	DESCRIPTION	BY
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>INSTRUMENTATION PLAN</p>			
<p>DESIGNED BY: [Signature]</p> <p>CHECKED BY: [Signature]</p> <p>TRACED BY: [Signature]</p> <p>COMPILED BY: [Signature]</p> <p>DATE: [Signature]</p>		<p>APPROVED BY: [Signature]</p> <p>DATE: [Signature]</p>	
<p>SCALE: 1" = 100'</p>		<p>PROJECT NO: 02-52/295.3</p>	





PLAN


#### LEGEND

- Casagrande Piezometer
- Well Point Piezometer
- Surface Settlement Monument
- Existing Settlement Gage


#### GENERAL NOTES

Water level contours are based on piezometer readings made 20 & 21 Jun 1969 at 0800 hrs. Headwater and lowwater elevations at the same time are El 592.71 and El 542.31 respectively.

REVISION	DATE	DESCRIPTION	BY	CHKD
<p>100' 0 100' 200'</p> <p>GRAPHIC SCALE</p>				
<p>U.S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE</p>				
DESIGN	BRC & DJ			
CONSTRUCTION	BRC			
INSTALLATION	BRC			
COMMISSIONING	BRC			
MAINTENANCE	BRC			
<p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM</p>				
<p>INSTRUMENTATION AND MONUMENTATION PIEZOMETRIC CONTOURS AT TOP OF ROCK READINGS MADE 20 &amp; 21 JAN AT 0800 HRS</p>				
APPROVED	<p>Franklin D. Jones Major, Corps of Engineers Nashville District Engineer</p>			
DATE	OCTOBER 1973			
SHEET	02-5/26			



PLAN



PLAN


LEGEND

- Casagrande Dilatometer
- Well Point Piezometer
- Surface Settlement Monument
- Existing Settlement Log

GENERAL NOTES


water level contours are based on  
piezometer readings made 10 & 11 Feb  
1970 @ 1300 hrs. Headwater and Tailwater  
elevations on 10 Feb are 61703.62 and 51  
550.80 respectively

VISION	DATE	DESCRIPTION	BY	CHECKED
<p>100 0 100 200'</p> <p>GRAPHIC SCALE</p>				
<p>U.S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE</p>				
DESIGN	<p>BAC 6 DV</p>			
CHECKED	<p>BAC</p>			
TRACE				
COMPARED				
<p>CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM INSTRUMENTATION AND MONUMENTATION PIEZOMETRIC CONTOURS AT TOP OF ROCK READINGS MADE 10/11/61 AT 1300 HRS</p>				
<p>DESIGNED</p>		<p>APPROVED, RECOMMENDED</p>		
<p>SUBMITTED</p>		<p>DISTRICT ENGINEERING OFFICE</p>		
<p>AT 500 (1:50,000) SCALE, 1" = 100'</p>		<p>SCALE 1" = 100' (1:50,000)</p>		
<p>APPROVED</p>		<p>SEALING ROOM</p>		
<p>100% CHECKED BY DISTRICT ENGINEER</p>				
<p>DATE 10 OCT 61</p>				
<p>PLATE B- 3</p>				




PLAN





PLAN





PLAN


#### LEGEND

- Casagrande Piezometer
- Well Point Piezometer
- Surface Settlement Monument
- Existing Settlement Gage


#### GENERAL NOTES

Water level contours are based on piezometer readings made 20 Dec. 1971. Headwater and Tailwater elevations on 20 Dec. are El. 704.2 and El. 543.3 respectively.


REVISION	DATE	DESCRIPTION	BY	CHKD.
GRAPHIC SCALE 100' 0 100' 200'				
<b>U.S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE</b>				
DESIGN: DRA E.D.		CUMBERLAND RIVER WATERSHED		
CONTRACT: BRC		WOLF CREEK RESERVOIR PROJECT		
PROJECT: 100-100		CUMBERLAND RIVER, KENTUCKY		
SUBMITTAL: 100-100		DAM		
<b>INSTRUMENTATION AND MONUMENTATION</b>				
PIEZOMETRIC CONTOURS AT TOP OF ROCK READINGS MADE 20 DEC 1971				
SUBMITTED: 100-100		APPROVAL REQUIRED		
BY: 100-100		FOR: 100-100		
APPROVED: 100-100		FOR: 100-100		
DATE: OCTOBER 1973		BY: 100-100		
		02-5/63		







PLAN




PLAN

LEGEND  
 WA-33E - Fortification Piezometer  
 WA-33F - 2" Port Piezometer  
 WA-33H - 2" Port Piezometer  
 WA-33H - Dredock Piezometer


#### GENERAL NOTES

Water level contours are based on  
 piezometer readings made 14 April  
 1973. Piezometer and Tiltmeter  
 elevations on 14 April are 7.32 and  
 5.601 respectively.

REVISION	DATE	DESCRIPTION	BY	CHKD
<p>GRAPHIC SCALE</p> <p>100 0 100 200</p> <p>U.S. ARMY ENGINEER DISTRICT, NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED          WOLF CREEK RESERVOIR PROJECT          CUMBERLAND RIVER, KENTUCKY          DAM</p> <p>INSTRUMENTATION AND MONUMENTATION          PIEZOMETER CONTOURS AT TOP OF ROCK          READINGS MADE 14 APR 1973</p> <p>APPROVED: <i>[Signature]</i>          SPECIALIST IN INSTRUMENTATION</p> <p>APPROVED: <i>[Signature]</i>          COLONEL, U.S. ARMY ENGINEER DISTRICT</p> <p>DATE: OCTOBER 1973</p> <p>SCALE: 1" = 100' (SEE DRAWING NUMBER)</p> <p>02-5174</p>				



PLAN




PLAN

LEGEND  
 WA-33E - Embankment Piezometer  
 WA-33F - Filter Piezometer  
 WA-33 - Top of Rock Piezometer  
 WA-33R - Bedrock Piezometer

GENERAL NOTES


Water level contours are based on piezometer readings made 2 January 1974. Headwater and Tailwater elevations on 2 January 1974 are El 707.7 and El 562.5 respectively

REVISION	DATE	DESCRIPTION	BY	CHKD
GRAPHIC SCALE				
U.S. ARMY ENGINEER DISTRICT, NASHVILLE NASHVILLE, TENNESSEE				
DRAWN	BY	CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM		
CHECKED	BY	INSTRUMENTATION AND MONUMENTATION PIEZOMETRIC CONTOURS AT TOP OF ROCK READINGS MADE 2 JAN 1974		
TRACED	BY	APPROVAL REQUIRED		
COMPILED	BY	APPROVAL REQUIRED		
SUBMITTED	BY	APPROVAL REQUIRED		
APPROVED	DATE	FOR TOWN OF AND WATER PL. BOARD	FOR ENGINEERING DIVISION	SCALE 1" = 100'
COLUMBIA DISTRICT ENGINEER		DISTRICT ENGINEER		DRAWING NUMBER
DATE		SHEET	OF	02-5/81
















PLAN










PLAN









PLAN





PLAN



PLAN


#### LEGEND

WA-33E - Embankment Piezometer  
WA-33F - Filler Piezometer  
WA-33 - Top of Rock Piezometer  
WA-33R - Bedrock Piezometer


#### GENERAL NOTES:

Water level contours are based on piezometer readings made 5 July, 1977. Headwater and Tailwater elevations on 5 July are El 691.0 and El 559.2 respectively.

CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM	
INSTRUMENTATION AND MONUMENTATION PIEZOMETRIC CONTOURS AT TOP OF ROCK 5 JULY 1977	
DATE	02-5








PLAN






PLAN

**LEGEND**  
 WA-33E - Embankment Piezometer  
 WA-33F - Filler Piezometer  
 WA-33 - Top of Rock Piezometer  
 WA-33R - Bedrock Piezometer


**GENERAL NOTES:**  
 Water level contours are based on  
 piezometer readings made 12 Dec  
 1977. Headwater and Tailwater  
 elevations on 12 Dec are E17091  
 and E15582 respectively

REVISION		DATE	DESCRIPTION	BY	CHKD
<p align="center">GRAPHIC SCALE          DEPARTMENT OF THE ARMY          NASHVILLE DISTRICT, CORPS OF ENGINEERS          HEADQUARTERS</p>					
PROJECT LOCATION DRAWING INFORMATION		<p align="center">CUMBERLAND RIVER WATERSHED          WOLF CREEK RESERVOIR PROJECT          CUMBERLAND RIVER, KENTUCKY          DAM  <b>INSTRUMENTATION AND MONUMENTATION</b>          PIEZOMETRIC CONTOURS AT TOP OF ROCK          12 DECEMBER 1977</p>			
PREPARED BY CHECKED BY DATE		APPROVED BY TITLE DATE			

Q2-5



PLAN



PLAN

#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer


#### GENERAL NOTES:

Water level contours are based on piezometer readings made 1 Feb. 1978. Headwater and Tailwater elevations on 1 Feb. are El 7000 and El 5580 respectively.

THEORETICAL TOP OF ROCK  
PIEZOMETRIC CONTOURS AS  
OF 1 FEB 1978


DESIGNED BY	DATE	REVISION	BY
GRAPHIC SCALE			
DEPARTMENT OF THE ARMY			
NASHVILLE DISTRICT, CORPS OF ENGINEERS			
NASHVILLE, TENNESSEE			
PROJECT		CUMBERLAND RIVER WATERSHED	
SUBJECT		WOLF CREEK RESERVOIR PROJECT	
LOCATION		CUMBERLAND RIVER, KENTUCKY	
DRAWN BY		DAM	
CHECKED BY		INSTRUMENTATION AND MONUMENTATION	
APPROVED BY		PIEZOMETRIC CONTOURS AT TOP OF ROCK	
DATE		1 FEBRUARY 1978	
PROJECT ENGINEER		CHIEF ENGINEER	
DESIGNED BY		DATE	
CHECKED BY		DATE	
APPROVED BY		DATE	
DATE		02-5	

PLATE B- 18




PLAN





## PLAN



PLAN


#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer

#### GENERAL NOTES


Water level contours are based on piezometer readings made 30 May 1978. Headwater and Tailwater elevations on 30 May are El 724.3 and El 558.6 respectively.

SYMBOL	NAME	DESCRIPTION	SP.	CODE
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY				
NASHVILLE DISTRICT, CORPS OF ENGINEERS				
CUMBERLAND RIVER WATERSHED				
WOLF CREEK RESERVOIR PROJECT				
CUMBERLAND RIVER, KENTUCKY				
INSTRUMENTATION AND MONUMENTATION				
CITY ENGINEER AND SURVEYOR'S PLAT				
SCALE 1" = 40'				
DATE 11-1-78				
BY 02-5				



PLAN





PLAN


#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- Diaphragm Wall Under Construction
- Diaphragm Wall Completed as of This Date


#### GENERAL NOTES

Water level contours are based on piezometer readings made 21 August 1978. Headwater and Tailwater elevations on 21 Aug 78 are El 705.7 and El 547.0 respectively.

REVISED	DATE	DESCRIPTION	BY	CHKD
GRAPHIC SCALE				
DEPARTMENT OF THE ARMY				
NASHVILLE DISTRICT CORPS OF ENGINEERS				
NASHVILLE, TENNESSEE				
<div style="display: flex; justify-content: space-between;"> <div> <p>DESIGNED: FAULKNERBERRY</p> <p>DRAWN: _____</p> <p>CHECKED: _____</p> <p>APPROVED: _____</p> <p>DATE: _____</p> </div> <div> <p>PROJECT: CUMBERLAND RIVER WATER-SHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>INSTRUMENTATION AND MONUMENTATION</p> <p>PIEZOMETER CONTOURS AT TOP ROCK</p> <p>21 AUG 1978</p> </div> </div>				
<p>CHIEF ENGINEER AND DISTRICT OFFICE</p> <p>COLONEL, U.S. ARMY</p>			<p>CHIEF, INSTRUMENTATION SECTION</p> <p>SCALE: 1" = 100'</p> <p>DATE: _____</p>	
<p>DATE: _____</p>			<p>SK-2</p>	



PLAN



PLAN


#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer


#### GENERAL NOTES

Water level contours are based on piezometer readings made 23 Oct. 1978. Headwater and Tailwater elevations on 23 Oct 78 are El 687.1 and El 548.7 respectively.

1. K.H. Hoded Piezometers DC-246 - D-276		DATE: 23 OCT 1978
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM <b>INSTRUMENTATION AND MONUMENTATION</b> <b>PIEZOMETRIC CONTOURS AT TOP OF ROCK</b> 23 OCT 1978		
FAULKNERBERRY PROJECT DRAWING SHEET SCALE DATE	02-5	



PLAN



PLAN

#### LEGEND

WA-33E - Embankment Piezometer  
WA-33F - Filter Piezometer  
WA-33 - Top of Rock Piezometer  
WA-33R - Bedrock Piezometer


#### GENERAL NOTES

Water level contours are based on piezometer readings made 20 February 1979. Headwater and Tailwater elevations on 20 Feb 79 are El 711.6 and El 559.6 respectively.

2		3-1-79		UPDATED PIEZOMETER LOCATIONS		C16	
		1/4"		MADE PIEZOMETERS: DC-24E - D-27			
REVISION	DATE	DESCRIPTION				BY	CHECK
GRAPHIC SCALE							
DEPARTMENT OF THE ARMY							
NASHVILLE DISTRICT CORPS OF ENGINEERS							
NASHVILLE, TENNESSEE							
CUMBERLAND RIVER WATERSHED							
WOLF CREEK RESERVOIR PROJECT							
CUMBERLAND RIVER, KENTUCKY							
DAM							
INSTRUMENTATION AND MONUMENTATION							
PIEZOMETRIC CONTOURS AT TOP OF ROCK							
20 FEBRUARY 1979							
DESIGNED BY				APPROVED BY			
CHECKED BY				DATE			
IN CHARGE, DISTRICT ENGINEER				DATE			
DATE				DATE			

02-5  
PLATE B-23





PLAN

#### LEGEND


WA-33E - Embankment Piezometer  
 WA-33F - Filter Piezometer  
 WA-33 - Top of Rock Piezometer  
 WA-33R - Bedrock Piezometer

#### GENERAL NOTES:

Water level contours are based on piezometer readings made 23 July 1979. Headwater and Tailwater elevations on 23 July 79 are El 720.9 and El 544.7 respectively.


2		3.1.79	UPDATED PIEZOMETER LOCATIONS	216
1		0.5.78	Added Piezometers ES-266 - D-276	210
REVISION	DATE	DESCRIPTION		BY
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>MAJOR PROJECT</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>INSTRUMENTATION AND MONUMENTATION</p> <p>PIEZOMETRIC CONTOURS AT TOP OF ROCK</p> <p>23 July 1979</p>				
PROJECT		CUMBERLAND RIVER WATERSHED		
SUBJECT		WOLF CREEK RESERVOIR PROJECT		
LOCATION		CUMBERLAND RIVER, KENTUCKY		
DRAWN BY		DAVID L. BROWN		
CHECKED BY		DAVID L. BROWN		
APPROVED BY		DAVID L. BROWN		
DATE		02-5		

PLATE B-24



PLAN





PLAN


#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer


#### GENERAL NOTES:

Water level contours are based on piezometer readings made 26 NOV 1979. Headwater and Tailwater elevations on 26 NOV are El 704.4 and El 556.7 respectively.

REVISION		DATE	DESCRIPTION	BY	CHKD
GRAPHIC SCALE					
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT CORPS OF ENGINEERS NASHVILLE, TENNESSEE					
PROJECT:		CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM			
SUBJECT:		INSTRUMENTATION AND MONUMENTATION PIEZOMETER CONTOURS AT TOP OF ROCK 26 NOVEMBER 1979			
DESIGNED BY:		APPROVED BY:			
CHECKED BY:		SCALE: 1" = 100'			
DRAWN BY:		DATE: 02-5			



PLAN



PLAN

#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer


#### GENERAL NOTES:

Water level contours are based on piezometer readings made 10 March 1980. Headwater and Tailwater elevations on 10 March 1980 are E1711.07 and E1554.50 respectively.

REVISION		DATE	DESCRIPTION	BY	CHKD
GRAPHIC SCALE					
DEPARTMENT OF THE ARMY NASHVILLE DISTRICT, CORPS OF ENGINEERS NASHVILLE, TENNESSEE					
CUMBERLAND RIVER WATERSHED WOLF CREEK RESERVOIR PROJECT CUMBERLAND RIVER, KENTUCKY DAM INSTRUMENTATION AND MONUMENTATION PIZOMETRIC CONTOURS AT TOP OF ROCK 10 MARCH 1980					
DESIGNED BY		CHECKED BY		APPROVED BY	
DRAWN BY		CHECKED BY		APPROVED BY	
SCALE 1" = 100'		SCALE 1" = 100'		SCALE 1" = 100'	
SHEET 02-5		SHEET 02-5		SHEET 02-5	








PLAN









PLAN


LEGEND:

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- SI-03 - Inclinator
- SI-04 - Monumentation
- SI-05 - Seismic Instrument
- SI-06 - Water Level Contour Line

GENERAL NOTES


Water level contours are based on piezometer readings made 6 Sept 1983. Headwater and Tailwater elevations on 6 Sept 83 are El 692.58 and El 559.26 respectively.

SECTION	DATE	REVISION
<p>GRAPHIC SCALE</p> <p>DEPARTMENT OF THE ARMY</p> <p>NASHVILLE DISTRICT, CORPS OF ENGINEERS</p> <p>NASHVILLE, TENNESSEE</p> <p>CUMBERLAND RIVER WATERSHED</p> <p>WOLF CREEK RESERVOIR PROJECT</p> <p>CUMBERLAND RIVER, KENTUCKY</p> <p>DAM</p> <p>INTRUMENTATION PLAN</p>		
DESIGNED BY	APPROVED BY	
CHECKED BY	DATE	
SCALE	1" = 100'	1" = 100'
DATE	02-	



PLAN

A  
B



PLAN


LEGEND:

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- SI-03 - Inclinator
- Monumentation
- Seismic Instrument


GENERAL NOTES:

Water level contours are based on piezometer readings made 4 Sept. 1964. Headwater and Tailwater elevations on 4 Sept 1964 are El 701.65 and El 556.17 respectively.

REVISION	DATE	DESCRIPTION	BY
GRAPHIC SCALE			
DEPARTMENT OF THE ARMY			
NASHVILLE DISTRICT, CORPS OF ENGINEERS			
NASHVILLE, TENNESSEE			
DESIGN	CUMBERLAND RIVER WATERSHED		
CONSTRUCTION	WOLF CREEK RESERVOIR PROJECT		
LOCATION	CUMBERLAND RIVER, KENTUCKY		
COMMISSION	DAM		
INSTRUMENTATION AND MONUMENTATION			
PIEZOMETRIC CONTOURS AT TOP OF ROCK			
4 SEPTEMBER 1964			
DESIGNED BY	LIEUT. COL. J. H. B. B. B. B.		
APPROVED BY	LIEUT. COL. J. H. B. B. B. B.		
DATE			
SCALE 1" = 100'			
SHEET 02 -			



PLAN



PLAN

#### LEGEND

- WA-33E - Embankment Piezometer
- WA-33F - Filter Piezometer
- WA-33 - Top of Rock Piezometer
- WA-33R - Bedrock Piezometer
- S-03 - Inclinometer
- M-01, M-02, etc. - Monumentation
- Δ - Seismic instrument

#### GENERAL NOTES:

Water level contours are based on piezometer readings made 3 June 1985. Headwater and Tailwater elevations on 3 June '85 are El 716.00 and El 550.07 respectively.


REVISION	DATE	DESCRIPTION	BY	CHKD

GRAPHIC SCALE	
DEPARTMENT OF THE ARMY	
NASHVILLE DISTRICT CORPS OF ENGINEERS	
NASHVILLE, TENNESSEE	
DESIGN	WOLF CREEK RESERVOIR PROJECT COMBINED DAM, KENTUCKY DAM INSTRUMENTATION PLAN
CHECKED	
TRACED	
COMPARED	
SUBMITTED	APPROVAL RECOMMENDED
APPROVED	SCALE: 1" = 100' SPEC NO. DRAWING NUMBER SHEET OF 02-
DATE	

**EMBANKMENT WEIR PLOTS**





STATION NO. 100	
PROJECT NO. 100	
DATE OF SURVEY 1973	
SURVEYED BY 100	
CHECKED BY 100	
APPROVED BY 100	
1973	








PLATE B- 34

Reproduced at Government Expense

UNITED STATES GOVERNMENT	
DEPARTMENT OF THE ARMY	
ENGINEERING DISTRICT OFFICE	
WASHINGTON, D. C.	
NO. 1000	
DATE	
BY	
FOR	
REMARKS	
1918	




UNITED STATES GOVERNMENT	
BUREAU OF COAST AND GEODETIC SURVEY	
WATER AND TIDE ELEVATIONS	
STATION 1	
STATION 2	
STATION 3	
1917	



STATION NO. 1		STATION NO. 2		STATION NO. 3	
DATE	ELEVATION	DATE	ELEVATION	DATE	ELEVATION
1979 MAY 10 745 MAY 15 740 MAY 20 735 MAY 25 730 JUN 1 725 JUN 15 720 JUL 1 715 JUL 15 710 AUG 1 705 AUG 15 700 SEP 1 695 SEP 15 690 OCT 1 685 OCT 15 680 NOV 1 675 NOV 15 670					

Reproduced at Government Expense - 1



NO. 1	NO. 2	NO. 3	NO. 4	NO. 5	NO. 6	NO. 7	NO. 8	NO. 9	NO. 10
1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31	32	33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48	49	50
51	52	53	54	55	56	57	58	59	60
61	62	63	64	65	66	67	68	69	70
71	72	73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88	89	90
91	92	93	94	95	96	97	98	99	100

1973

EMBANKMENT WITH PLUGS

NO. 1

NO. 2

NO. 3

NO. 4

NO. 5

NO. 6

NO. 7

NO. 8

NO. 9

NO. 10

NO. 11

NO. 12

NO. 13

NO. 14

NO. 15

NO. 16

NO. 17

NO. 18

NO. 19

NO. 20

NO. 21

NO. 22

NO. 23

NO. 24

NO. 25

NO. 26

NO. 27

NO. 28

NO. 29

NO. 30

NO. 31

NO. 32

NO. 33

NO. 34

NO. 35

NO. 36

NO. 37

NO. 38

NO. 39

NO. 40

NO. 41

NO. 42

NO. 43

NO. 44

NO. 45

NO. 46

NO. 47

NO. 48

NO. 49

NO. 50

NO. 51

NO. 52

NO. 53

NO. 54

NO. 55

NO. 56

NO. 57

NO. 58

NO. 59

NO. 60

NO. 61

NO. 62

NO. 63

NO. 64

NO. 65

NO. 66

NO. 67

NO. 68

NO. 69

NO. 70

NO. 71

NO. 72

NO. 73

NO. 74

NO. 75

NO. 76

NO. 77

NO. 78

NO. 79

NO. 80

NO. 81

NO. 82

NO. 83

NO. 84

NO. 85

NO. 86

NO. 87

NO. 88

NO. 89

NO. 90

NO. 91

NO. 92

NO. 93

NO. 94

NO. 95


NO. 96

NO. 97


NO. 98


NO. 99

NO. 100



UNIT OF THE ARMY	
HEADQUARTERS, 1ST ARMY	
FORD AFB, TEXAS	
PROJECT AND SUBPROJECT	
SUBJECT: WEAPONRY AND THERMAL ELEVATIONS	
DATE: 1963	
DRAWN BY: [Signature]	
CHECKED BY: [Signature]	
APPROVED BY: [Signature]	
DATE: 1963	






PROJECT NO.		DATE	
SHEET NO.		TOTAL SHEETS	
DRAWN BY		CHECKED BY	
APPROVED BY		DATE	
COMMENTS			








NAME		DATE	
UNIT		LOCATION	
ELEVATION		TIME	
WEATHER		WIND	
MOON		TIDES	
OBSERVER		PLOTS	

Approved at Government Expense - 1

EMBANKMENT MONUMENTATION DATA

SETTLEMENT AND LATERAL MOVEMENT




● EMBANKMENT MONUMENT

# EMBANKMENT MONUMENTATION PLAN

WOLF CREEK RESERVOIR PROJECT  
 CUMBERLAND RIVER WATERSHED  
 CUMBERLAND RIVER, KENTUCKY

SETTLEMENT AND RIVER ADJACENT


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA SETTLEMENT



THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF APRIL 1981.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-28 NEAR RIGHT ABUTMENT)

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA SETTLEMENT




THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF APRIL 1981.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-28 NEAR RIGHT ABUTMENT)

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA


## SETTLEMENT



THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF APRIL 1981.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-28 NEAR RIGHT ABUTMENT)


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA LATERAL MOVEMENT



THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 20 APRIL 1981.

MONUMENT NUMBER      THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-28 NEAR RIGHT ABUTMENT)

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA LATERAL MOVEMENT




THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 20 APRIL 1981.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-26 NEAR RIGHT ABUTMENT)



# WOLF CREEK DAM, JAMESTOWN, KENTUCKY EMBANKMENT MONUMENTATION DATA LATERAL MOVEMENT




THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 20 APRIL 1981.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON EMBANKMENT MONUMENTATION PLAN (EM-1 IS NEAR CONC. DAM AND EM-28 NEAR RIGHT ABUTMENT)

**DIAFHRAGM WALL MONUMENTATION DATA**

**SETTLEMENT AND LATERAL MOVEMENT**



DIAPHRAGM WALL MONUMENTATION PLAN


LEGEND  
 - - - - - August 1988  
 - - - - - April 1989  
 - - - - - December 1989

0 10 20 30 40 50 60 70 80 90 100

WOLF CREEK RESERVOIR PROJECT  
 CUMBERLAND RIVER WATERSHED  
 CUMBERLAND RIVER, KENTUCKY

SETTLEMENT AND DISPLACEMENT


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA SETTLEMENT



THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF JUNE 1980.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS NEAR CONC. DAM AND DW-28 NEAR RIGHT ABUTMENT)


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA SETTLEMENT



THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF JUNE 1980.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS NEAR CONC. DAM AND DW-28 NEAR RIGHT ABUTMENT)


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA SETTLEMENT



THE SETTLEMENT IS CALCULATED FROM THE INITIAL READINGS OF JUNE 1980.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS NEAR CONC. DAM AND DW-26 NEAR RIGHT ABUTMENT)


# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA LATERAL MOVEMENT



THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 4 JUNE 1980.

MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON  
DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS  
NEAR CONC. DAM AND DW-28 NEAR RIGHT ABUTMENT)

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA LATERAL MOVEMENT




THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 4 JUNE 1980.

MONUMENT NUMBER      THE MONUMENT LOCATIONS ARE SHOWN ON  
DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS  
NEAR CONC. DAM AND DW-28 NEAR RIGHT ABUTMENT)



# WOLF CREEK DAM, JAMESTOWN, KENTUCKY DIAPHRAGM WALL MONUMENTATION DATA LATERAL MOVEMENT



THE MOVEMENTS ARE CALCULATED FROM ORIGINAL READINGS OF 4 JUNE 1980.





MONUMENT NUMBER THE MONUMENT LOCATIONS ARE SHOWN ON DIAPHRAGM WALL MONUMENTATION PLAN (DW-1 IS NEAR CONC. DAM AND DW-28 NEAR RIGHT ABUTMENT)

INCLINOMETER DATA

LATERAL MOVEMENT OF  
DIAPHRAGM WALL AND EMBANKMENT







1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000	1001	1002	1003	1004	1005	1006	1007	1008	1009	1010	1011	1012	1013	1014	1015	1016	1017	1018	1019	1020	1021	1022	1023	1024	1025	1026	1027	1028	1029	1030	1031	1032	1033	1034	1035	1036	1037	1038	1039	1040	1041	1042	1043	1044	1045	1046	1047	1048	1049	1050	1051	1052	1053	1054	1055	1056	1057	1058	1059	1060	1061	1062	1063	1064	1065	1066	1067	1068	1069	1070	1071	1072	1073	1074	1075	1076	1077	1078	1079	1080	1081	1082	1083	1084	1085	1086	1087	1088	1089	1090	1091	1092	1093	1094	1095	1096	1097	1098	1099	1100	1101	1102	1103	1104	1105	1106	1107	1108	1109	1110	1111	1112	1113	1114	1115	1116	1117	1118	1119	1120	1121	1122	1123	1124	1125	1126	1127	1128	1129	1130	1131	1132	1133	1134	1135	1136	1137	1138	1139	1140	1141	1142	1143	1144	1145	1146	1147	1148	1149	1150	1151	1152	1153	1154	1155	1156	1157	1158	1159	1160	1161	1162	1163	1164	1165	1166	1167	1168	1169	1170	1171	1172	1173	1174	1175	1176	1177	1178	1179	1180	1181	1182	1183	1184	1185	1186	1187	1188	1189	1190	1191	1192	1193	1194	1195	1196	1197	1198	1199	1200	1201	1202	1203	1204	1205	1206	1207	1208	1209	1210	1211	1212	1213	1214	1215	1216	1217	1218	1219	1220	1221	1222	1223	1224	1225	1226	1227	1228	1229	1230	1231	1232	1233	1234	1235	1236	1237	1238	1239	1240	1241	1242	1243	1244	1245	1246	1247	1248	1249	1250	1251	1252	1253	1254	1255	1256	1257	1258	1259	1260	1261	1262	1263	1264	1265	1266	1267	1268	1269	1270	1271	1272	1273	1274	1275	1276	1277	1278	1279	1280	1281	1282	1283	1284	1285	1286	1287	1288	1289	1290	1291	1292	1293	1294	1295	1296	1297	1298	1299	1300	1301	1302	1303	1304	1305	1306	1307	1308	1309	1310	1311	1312	1313	1314	1315	1316	1317	1318	1319	1320	1321	1322	1323	1324	1325	1326	1327	1328	1329	1330	1331	1332	1333	1334	1335	1336	1337	1338	1339	1340	1341	1342	1343	1344	1345	1346	1347	1348	1349	1350	1351	1352	1353	1354	1355	1356	1357	1358	1359	1360	1361	1362	1363	1364	1365	1366	1367	1368	1369	1370	1371	1372	1373	1374	1375	1376	1377	1378	1379	1380	1381	1382	1383	1384	1385	1386	1387	1388	1389	1390	1391	1392	1393	1394	1395	1396	1397	1398	1399	1400	1401	1402	1403	1404	1405	1406	1407	1408	1409	1410	1411	1412	1413	1414	1415	1416	1417	1418	1419	1420	1421	1422	1423	1424	1425	1426	1427	1428	1429	1430	1431	1432	1433	1434	1435	1436	1437	1438	1439	1440	1441	1442	1443	1444	1445	1446	1447	1448	1449	1450	1451	1452	1453	1454	1455	1456	1457	1458	1459	1460	1461	1462	1463	1464	1465	1466	1467	1468	1469	1470	1471	1472	1473	1474	1475	1476	1477	1478	1479	1480	1481	1482	1483	1484	1485	1486	1487	1488	1489	1490	1491	1492	1493	1494	1495	14
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	----



1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
										<p>1. NAME OF THE PARTY</p> <p>2. ADDRESS OF THE PARTY</p> <p>3. CITY AND STATE</p> <p>4. ZIP CODE</p> <p>5. PHONE NUMBER</p> <p>6. FAX NUMBER</p> <p>7. E-MAIL ADDRESS</p> <p>8. WEBSITE ADDRESS</p> <p>9. OTHER CONTACT INFORMATION</p> <p>10. SIGNATURE OF THE PARTY</p> <p>11. DATE OF SIGNATURE</p> <p>12. TITLE OF THE PARTY</p> <p>13. ORGANIZATION OF THE PARTY</p> <p>14. PURPOSE OF THE PARTY</p> <p>15. DURATION OF THE PARTY</p> <p>16. LOCATION OF THE PARTY</p> <p>17. TIME OF THE PARTY</p> <p>18. COST OF THE PARTY</p> <p>19. BENEFITS OF THE PARTY</p> <p>20. OTHER INFORMATION</p>																																																																																									

UNITED STATES GOVERNMENT	
OFFICE OF THE SECRETARY OF DEFENSE	
DEFENSE RESEARCH AGENCY	
WASHINGTON, D.C. 20301	
PROJECT: [REDACTED]	
TASK: [REDACTED]	
SUBTASK: [REDACTED]	
REPORT NUMBER: [REDACTED]	
DATE: [REDACTED]	
BY: [REDACTED]	
FOR: [REDACTED]	
CLASSIFICATION: [REDACTED]	
AUTHORITY: [REDACTED]	
DISTRIBUTION STATEMENT: [REDACTED]	
NOTES: [REDACTED]	




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-01

### UPSTREAM/DOWNSTREAM MOVEMENTS



### LEFT BANK/RIGHT BANK MOVEMENTS




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-02


### UPSTREAM/DOWNSTREAM MOVEMENTS



### LEFT BANK/RIGHT BANK MOVEMENTS








1. PLAT OF PERMITS COMMUNALIVE READERS, COMPARED TO  
2. INITIAL READING WHICH IS SET AT "0" REJECTION  
3. FOR LOCATION OF INCLINATIONS SEE PERMITS  
4. AND INCLINATION LOCATIONS SHOWN.


[illegible]



DATE	TIME	US	D/S	R/S
10/1/61	0000	0.00	0.00	0.00
10/1/61	0100	0.00	0.00	0.00
10/1/61	0200	0.00	0.00	0.00
10/1/61	0300	0.00	0.00	0.00
10/1/61	0400	0.00	0.00	0.00
10/1/61	0500	0.00	0.00	0.00
10/1/61	0600	0.00	0.00	0.00
10/1/61	0700	0.00	0.00	0.00
10/1/61	0800	0.00	0.00	0.00
10/1/61	0900	0.00	0.00	0.00
10/1/61	1000	0.00	0.00	0.00
10/1/61	1100	0.00	0.00	0.00
10/1/61	1200	0.80	0.00	0.00
10/1/61	1300	0.80	0.00	0.00
10/1/61	1400	0.80	0.00	0.00
10/1/61	1500	0.80	0.00	0.00
10/1/61	1600	0.80	0.00	0.00
10/1/61	1700	0.80	0.00	0.00
10/1/61	1800	0.80	0.00	0.00
10/1/61	1900	0.80	0.00	0.00
10/1/61	2000	0.80	0.00	0.00
10/1/61	2100	0.80	0.00	0.00
10/1/61	2200	0.80	0.00	0.00
10/1/61	2300	0.80	0.00	0.00
10/1/61	2400	0.80	0.00	0.00

Reproduced at Government Expense - 1







Reproduced at Government Expense - 1

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY LATERAL MOVEMENT DATA INCLINOMETER SI-03

UPSTREAM/DOWNSTREAM MOVEMENTS




LEFT BANK/RIGHT BANK MOVEMENTS




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY LATERAL MOVEMENT DATA INCLINOMETER SI-04

UPSTREAM/DOWNSTREAM MOVEMENTS




DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE: 3 MAY 1978

LEFT BANK/RIGHT BANK MOVEMENTS



DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE: 3 MAY 1978



NOTES:





1. PLOT REPRESENTS CUMULATIVE READING, COMPARED TO  
TOTAL READING WHICH IS SET AT "0" REFLECTION





2. FOR LOCATION OF MEASUREMENTS SEE PERIMETER AND  
UNLOCATED LOCATION INDICATOR

# Review of Government Expenditure - 1





[illegible]



INCLINOMETER INTERNAL IN PLACE	
DATE	TIME
LOCATION	DEPTH
REMARKS	


Revised at Government Expense

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA


INCLINOMETER SI-05

### UPSTREAM/DOWNSTREAM MOVEMENTS



DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE: 3 MAY 1978

### LEFT BANK/RIGHT BANK MOVEMENTS




DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE: 3 MAY 1978

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-06


### UPSTREAM/DOWNSTREAM MOVEMENTS



### LEFT BANK/RIGHT BANK MOVEMENTS





[illegible]



[illegible]

**Reimbursement of Government Expense -**




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA


INCLINOMETER SI-07

### UPSTREAM/DOWNSTREAM MOVEMENTS



DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE: 28 FEBRUARY 1979

### LEFT BANK/RIGHT BANK MOVEMENTS




DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE: 28 FEBRUARY 1979

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-08





### UPSTREAM/DOWNSTREAM MOVEMENTS







### LEFT BANK/RIGHT BANK MOVEMENTS





[illegible]



DATE	10/1/84
TIME	10:00
LOCATION	SI-00
OPERATOR	SI-00
INSTRUMENT	SI-00
REMARKS	SI-00
DATE	10/1/84
TIME	10:00
LOCATION	SI-00
OPERATOR	SI-00
INSTRUMENT	SI-00
REMARKS	SI-00




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-09

### UPSTREAM/DOWNSTREAM MOVEMENTS



### LEFT BANK/RIGHT BANK MOVEMENTS




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA

INCLINOMETER SI-10

### UPSTREAM/DOWNSTREAM MOVEMENTS




### LEFT BANK/RIGHT BANK MOVEMENTS










[illegible]




DATE		TIME	
OPERATOR		INSTRUMENT	
LOCATION		PROJECT	
INCLINOMETER		INTERNAL DISPLACEMENT	
REMARKS		REMARKS	

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA


INCLINOMETER SI-11

### UPSTREAM/DOWNSTREAM MOVEMENTS



DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE: 15 AUGUST 1979

### LEFT BANK/RIGHT BANK MOVEMENTS




DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE: 15 AUGUST 1979

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA


INCLINOMETER SI-12

### UPSTREAM/DOWNSTREAM MOVEMENTS







DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE 16 AUGUST 1979

### LEFT BANK/RIGHT BANK MOVEMENTS







DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE 16 AUGUST 1979



NOTES  
1. PLOT REPRESENTS COMPARATIVE READINGS, COMPARED TO  
INITIAL READINGS TAKEN AT 10' DEPTH.  
2. AND LOCATION OF MEASUREMENTS ARE PRESENTED  
AND INCLUDES THE LOCATION OF THE





STATION NO.		DATE	
PROJECT NO.		TIME	
LOCATION		DEPTH	
INSTRUMENT		REMARKS	
INCLINOMETER		DISPLACEMENT	
STATION NO.		DATE	
PROJECT NO.		TIME	
LOCATION		DEPTH	
INSTRUMENT		REMARKS	
INCLINOMETER		DISPLACEMENT	



CLASSIFICATION		DATE	
UNCLASSIFIED		10/1/81	
AUTHORITY		10/1/81	
REASON		10/1/81	
REVIEW		10/1/81	
APPROVAL		10/1/81	
SIGNATURE		10/1/81	
TITLE		10/1/81	
SUBJECT		10/1/81	
INCLINOMETER		10/1/81	
INTERNAL DISPLACEMENT		10/1/81	
PRODUCT NUMBER		10/1/81	









DATE	10/10/50	TIME	10:00 AM
TO	DIRECTOR, FBI		
FROM	SAC, NEW YORK		
SUBJECT	MURDER OF MARTIN LUTHER KING, JR.		
RE	BUREAU TELETYPE TO NEW YORK, 10/10/50		
ADDITIONAL INFORMATION	NEW YORK TELETYPE TO BUREAU, 10/10/50		
ADMINISTRATIVE	NEW YORK TELETYPE TO BUREAU, 10/10/50		
OTHER	NEW YORK TELETYPE TO BUREAU, 10/10/50		

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY LATERAL MOVEMENT DATA INCLINOMETER SI-13

UPSTREAM/DOWNSTREAM MOVEMENTS



LEFT BANK/RIGHT BANK MOVEMENTS




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY


## LATERAL MOVEMENT DATA


INCLINOMETER SI-14

### UPSTREAM/DOWNSTREAM MOVEMENTS



### LEFT BANK/RIGHT BANK MOVEMENTS









NOTES

1. PLOT MEASUREMENTS COMPARATIVE METHOD, COMPLETED 10  
MAY 1964. RESULTS REPORTED 10 MAY 1964 AT THE MEETING.
2. FOR LOCATION OF MEASUREMENTS SEE PHOTOGRAPH  
AND MEASUREMENTS LOCATIONS SUMMARY.


1. **Required Technology to be Incorporated**



DATE		PAGE	
PROJECT		SUBJECT	
ANALYST		REVIEWER	
APPROVED		DATE	
REMARKS		REMARKS	
INCL. INQUIRY		INTERNAL DISPLACEMENT	

Reproduced at Government Expense





TEST CASE		SI-10	
TEST CASE		SI-11	
TEST CASE		SI-12	
TEST CASE		SI-13	
TEST CASE		SI-14	
TEST CASE		SI-15	
TEST CASE		SI-16	
TEST CASE		SI-17	
TEST CASE		SI-18	
TEST CASE		SI-19	
TEST CASE		SI-20	
TEST CASE		SI-21	
TEST CASE		SI-22	
TEST CASE		SI-23	
TEST CASE		SI-24	
TEST CASE		SI-25	
TEST CASE		SI-26	
TEST CASE		SI-27	
TEST CASE		SI-28	
TEST CASE		SI-29	
TEST CASE		SI-30	
TEST CASE		SI-31	
TEST CASE		SI-32	
TEST CASE		SI-33	
TEST CASE		SI-34	
TEST CASE		SI-35	
TEST CASE		SI-36	
TEST CASE		SI-37	
TEST CASE		SI-38	
TEST CASE		SI-39	
TEST CASE		SI-40	
TEST CASE		SI-41	
TEST CASE		SI-42	
TEST CASE		SI-43	
TEST CASE		SI-44	
TEST CASE		SI-45	
TEST CASE		SI-46	
TEST CASE		SI-47	
TEST CASE		SI-48	
TEST CASE		SI-49	
TEST CASE		SI-50	
TEST CASE		SI-51	
TEST CASE		SI-52	
TEST CASE		SI-53	
TEST CASE		SI-54	
TEST CASE		SI-55	
TEST CASE		SI-56	
TEST CASE		SI-57	
TEST CASE		SI-58	
TEST CASE		SI-59	
TEST CASE		SI-60	
TEST CASE		SI-61	
TEST CASE		SI-62	
TEST CASE		SI-63	
TEST CASE		SI-64	
TEST CASE		SI-65	
TEST CASE		SI-66	
TEST CASE		SI-67	
TEST CASE		SI-68	
TEST CASE		SI-69	
TEST CASE		SI-70	
TEST CASE		SI-71	
TEST CASE		SI-72	
TEST CASE		SI-73	
TEST CASE		SI-74	
TEST CASE		SI-75	
TEST CASE		SI-76	
TEST CASE		SI-77	
TEST CASE		SI-78	
TEST CASE		SI-79	
TEST CASE		SI-80	
TEST CASE		SI-81	
TEST CASE		SI-82	
TEST CASE		SI-83	
TEST CASE		SI-84	
TEST CASE		SI-85	
TEST CASE		SI-86	
TEST CASE		SI-87	
TEST CASE		SI-88	
TEST CASE		SI-89	
TEST CASE		SI-90	
TEST CASE		SI-91	
TEST CASE		SI-92	
TEST CASE		SI-93	
TEST CASE		SI-94	
TEST CASE		SI-95	
TEST CASE		SI-96	
TEST CASE		SI-97	
TEST CASE		SI-98	
TEST CASE		SI-99	
TEST CASE		SI-100	




# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA


INCLINOMETER SI-15

### UPSTREAM/DOWNSTREAM MOVEMENTS



DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE  
INITIAL READING DATE: 21 AUGUST 1979

### LEFT BANK/RIGHT BANK MOVEMENTS




DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE  
INITIAL READING DATE: 21 AUGUST 1979

# WOLF CREEK DAM, JAMESTOWN, KENTUCKY

## LATERAL MOVEMENT DATA

INCLINOMETER SI-16


### UPSTREAM/DOWNSTREAM MOVEMENTS



DISPLACEMENT (INCH): DOWNSTREAM MOVEMENT IS +VE

INITIAL READING DATE: 21 AUGUST 1979

### LEFT BANK/RIGHT BANK MOVEMENTS



DISPLACEMENT (INCH): RIGHT BANK MOVEMENT IS +VE

INITIAL READING DATE: 21 AUGUST 1979

**APPENDIX C**

**SAMPLE CONSTRUCTION FORMS**

## DESCRIPTION OF FORMS

The following forms were made a part of the permanent construction record:

- PAGES C-1 thru C-12. Engineering Form 1836 used for both primary and secondary excavation.
- PAGE C-13. Unofficial form recording plan of final verticality for primary elements.
- PAGE C-14. Unofficial form recording sections of final verticality for primary elements.
- PAGE C-15. ORN form 507-A (One Time) recording pressure test results for the NQ test borings.
- PAGE C-16. ORN form 507-D (One Time) recording pressure grout and backfill results for the NQ test borings.
- PAGE C-17. Unofficial computation sheet to determine relative distance between adjacent primary elements used in secondary verticality measurements.
- PAGE C-18. Unofficial computation sheet comparing actual secondary measurements with the theoretical.
- PAGE C-19. ORN Form 507-C (One Time) recording concrete placement data.
- PAGE C-20. Unofficial form recording mud level readings.
- PAGE C-21. Engineering Form 1836 recording detailed summary of each primary element.

DRILLING LOG		INSTALLATION		No. No. <i>P-383</i>		
1. PROJECT <i>WOLF CREEK DAM</i>		10. SIZE AND TYPE OF BIT <i>AS SHOWN</i>		SHEET 1 OF 12 SHEETS		
2. LOCATION (Coordinate or Station) <i>41+42.80 L-AXIS</i>		11. BAYON FOR ELEVATION INDICATION <i>MSL</i>				
3. DRILLING AGENCY <i>ICOS-DANIELSKY LTD - GEOTEK.</i>		12. MANUFACTURER'S DESIGNATION OF DRILL <i>AS SHOWN</i>				
4. HOLE NO. (As shown on drawing title and file number) <i>P-383</i>		13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN <i>6</i>		DISTURBED <i>NONE</i>		
5. NAME OF DRILLER <i>VARIOUS</i>		14. TOTAL NUMBER CORE BOXES <i>3</i>				
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		15. ELEVATION GROUND WATER <i>N/D</i>				
7. THICKNESS OF OVERBURDEN <i>180.3</i>		16. DATE HOLE <i>6/24/77</i>		STARTED <i>7 July 77</i>		
8. DEPTH DRILLED INTO ROCK <i>77.2</i>		17. ELEVATION TOP OF HOLE <i>772.50</i>				
9. TOTAL DEPTH OF HOLE <i>257.5</i>		18. TOTAL CORE RECOVERY FOR BORING <i>3</i>				
		19. SIGNATURE OF INSPECTOR <i>BB Nelson</i>				
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Described)	SCORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of overburden, etc., if significant)
772.50	0.0		TOP OF GUIDEWALL			
770.5	2.0		OPEN			1st Shift 6-24-77
	5.0		CLAY, silty, stiff, 1-L. & ASE. (FILL)			Spit Channing & Hoke using 53" CHAM CONSTRUCTION OF CONCRETE DIAPHRAGM WALL Contract No. DACW62-75-C-0206
	10.0					
	15.0					
	20.0					
	25.0					
	30.0					
	35.0					
	40.0					
	45.0					
	50.0					
	55.0					
	60.0					
	65.0					
	70.0					
	75.0					
722.24	50.0					2nd Shift 1730 6-24-77 Begin Shift 1730 6-24-77

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.  
(TRANSLUCENT)

PROJECT *WOLF CREEK DAM* HOLE NO. *P-383*

DRILLING LOG			INSTALLATION			
1. PROJECT <b>WOLF CREEK DAM</b>			2. DATE AND TYPE OF BIT <b>6/14/77</b>			
3. LOCATION (Coordinates or Station) <b>71+42.80 L-ARIS</b>			11. BAYON FOR ELEVATION DETERMINATION - <b>NO</b>			
4. DRILLING AGENCY <b>P-383</b>			12. MANUFACTURER'S DESIGNATION OF DRILL			
5. HOLE NO. (As shown on drawing title and No. number)			13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN			
6. NAME OF DRILLER			14. TOTAL NUMBER CORE BOXES			
7. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
8. THICKNESS OF OVERBURDEN			16. DATE HOLE <b>6/14/77</b>			
9. DEPTH DRILLED INTO ROCK			17. ELEVATION TOP OF HOLE <b>772.50</b>			
10. TOTAL DEPTH OF HOLE			18. TOTAL CORE RECOVERY FOR BORING			
			19. SIGNATURE OF INSPECTOR <b>Plama</b>			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
772.50	50'		CLAY, brown, moist damp, stiff (FILL)			
	55'					
	60'					
	65'					shared Hole at 65'
	70'					
	75'					
	80'					
	85'					
	90'					
	95'					
	100'					
	105'					
	110'					
	115'					
	120'					
	125'					
	130'					
	135'					
	140'					
	145'					
	150'					
	155'					
	160'					
	165'					
	170'					
	175'					
	180'					
	185'					
	190'					
	195'					
	200'					
	205'					
	210'					
	215'					
	220'					
	225'					
	230'					
	235'					
	240'					
	245'					
	250'					
	255'					
	260'					
	265'					
	270'					
	275'					
	280'					
	285'					
	290'					
	295'					
	300'					
	305'					
	310'					
	315'					
	320'					
	325'					
	330'					
	335'					
	340'					
	345'					
	350'					
	355'					
	360'					
	365'					
	370'					
	375'					
	380'					
	385'					
	390'					
	395'					
	400'					
	405'					
	410'					
	415'					
	420'					
	425'					
	430'					
	435'					
	440'					
	445'					
	450'					
	455'					
	460'					
	465'					
	470'					
	475'					
	480'					
	485'					
	490'					
	495'					
	500'					

ENG FORM 1836  
MAR 71

PREVIOUS EDITIONS ARE OBSOLETE.  
(TRANSLUCENT)

PROJECT

**WOLF CREEK DAM**

HOLE NO.

**P-383**

DRILLING LOG			INSTALLATION		Hole No. <u>K-383</u>	
PROJECT <u>Wolf Creek Dam</u>			<u>CRD</u>		SHEET <u>3</u> OF <u>2</u> SHEETS	
1. PROJECT <u>Wolf Creek Dam</u>			10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinate or Station) <u>11+42.80 L</u>			11. DAYTON FOR ELEVATION THROWN IN HOLE			
3. DRILLING AGENCY <u>ICOS</u>			12. MANUFACTURER'S DESIGNATION OF DRILL			
4. HOLE NO. (As shown on drawing title and site number) <u>P-383</u>			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED <input type="checkbox"/> UNDISTURBED <input type="checkbox"/>	
5. NAME OF DRILLER			14. TOTAL NUMBER CORE BOXES		15. ELEVATION GROUND WATER	
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			16. DATE HOLE		STARTED _____ COMPLETED _____	
7. THICKNESS OF OVERBURDEN			17. ELEVATION TOP OF HOLE <u>772.5</u>		18. TOTAL CORE RECOVERY FOR BORING	
8. DEPTH DRILLED INTO ROCK			19. SIGNATURE OF INSPECTOR <u>W. A. R.</u>		20. SIGNATURE OF DRILLER <u>W. A. R.</u>	
9. TOTAL DEPTH OF HOLE						
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	SCORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
672.05	104.0		CLAY, silty, brown, stiff, moist, damp. (FILL)			
	105.0				#3 106.0	Vert. 104' 0.065 Q <sub>1</sub> , 0.035 L <sub>W</sub> 30' 132.95 g, TH. 1.119.7 Mud 105' 63.5, 29.8, 7.1, + r.
	110.0					End Slip 132.0 6-22-77 15.5.17 0.00 6-22-77
	115.0					
	120.0					
	125.0					Vert. 125' 0.25 L <sub>W</sub> 0.05 L <sub>W</sub> + 19.9 (3), TEL. 139.6
	130.0					6.1 Slip 130.0 6-22-77 3.0.17 0.00 6-22-77
	135.0				#4 135.0	10' 4' 0.07 c <sub>1</sub> g, TH. 1.122.6 Mud 136' 64.0, 29.2, 6.5, + r.
	140.0					10' 4' 0.07 c <sub>1</sub> g, TH. 1.122.6 Mud 136' 64.0, 29.2, 6.5, + r.
	145.0					10' 4' 0.07 c <sub>1</sub> g, TH. 1.122.6 Mud 136' 64.0, 29.2, 6.5, + r.
	150.0				#5 148	10' 4' 0.07 c <sub>1</sub> g, TH. 1.122.6 Mud 136' 64.0, 29.2, 6.5, + r.
672.5	150.0					

DRILLING LOG		INSTALLATION		H. No. F-383		
1. PROJECT		10. SIZE AND TYPE OF BIT		SHEET 4 OF 12 SHEETS		
2. LOCATION (Coordinates or Station)		11. DATUM FOR ELEVATION MEASUREMENT				
3. DRILLING AGENCY		12. MANUFACTURER'S DESIGNATION OF DRILL				
4. HOLE NO. (As shown on drawing title and file number)		13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED		
5. NAME OF DRILLER		14. TOTAL NUMBER CORE BOXES				
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		15. ELEVATION GROUND WATER				
7. THICKNESS OF OVERBURDEN		16. DATE HOLE		STARTED COMPLETED		
8. DEPTH DRILLED INTO ROCK		17. ELEVATION TOP OF HOLE				
9. TOTAL DEPTH OF HOLE		18. TOTAL CORE RECOVERY % ON BORING				
		19. SIGNATURE OF INSPECTOR				
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
622.5	10.0					
	155.0		CLAY, silty, stiff, moist (ALLUVIUM?)			H.t. 0 155.0 0.005 DI 0.140 Cord +10.1 CSG, TH 171.1
	160.0					End Shift 1730 Begin Shift 1730 6-29-77
608.6	165.0		Sand, wet, brown loose (ALLUVIUM)	H 6 166.0		H.t. 164.6 165.3 166.0 167.0 168.0 169.0 170.0 171.0 172.0 173.0 Vert. 165.0 0.005 DI 0.165 Cord -10.1 + 19.9 CSG, TH 171.1 180.9
	170.0					End Shift 0830 6-29-77 Begin Shift 0830 6-29-77
	175.0					End Shift 1730 6-29-77 Begin Shift 1730 6-29-77 +10.1 CSG TH 171.2
592.2	180.0		TOR @ 0030 6-28-77			Vert. 180.3 0.04 DI 0.125 Cord -10.1 CSG TH 180.9
	185.0		SEE SHORT # 5			
	190.0					
	195.0					
578.5	200.0					



DRILLING LOG		VISION <u>C-30</u>		INSTALLATION <u>NAVAJUNO DISTRICT</u>		No. <u>P-385</u> SHEET <u>3</u> OF <u>12</u> SHEETS	
1. PROJECT <u>LUDE CREEK DAM</u>				10. SIZE AND TYPE OF BIT <u>36"</u>			
2. LOCATION (Coordinates or Station) <u>41+42.00 L-133</u>				11. DAY ON ELEVATION ENGINE (TBM - MLL) <u>MSL</u>			
3. DRILLING AGENCY				12. MANUFACTURER'S DESIGNATION OF DRILL <u>FRANKS B20</u>			
4. HOLE NO. (As shown on drawing title and No number) <u>2-385</u>				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED <input type="checkbox"/> UNDISTURBED <input type="checkbox"/>	
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. DATE HOLE		STARTED _____ COMPLETED _____	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE <u>772.20</u>			
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING _____ %			
9. TOTAL DEPTH OF HOLE				19. SIGNATURE OF INSPECTOR <u>Donald H. Linn</u>			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)	
592.50	100'						
592.2	100.3	TOP	Rock 150.30 & 6030 6/15/77 LIMESTONE, WEATHERED w/ TRACES OF GYPSUM & CLAY MIXED w/ LIMESTONE, MED GRAY TO DK GRAY			0.0415 - 0.125 LARD Begin Drilling @ 625' depth TOOLS 200.0 TRAIL 12.0 PCL 70 RAM 32 PCL 50 PCL 10 TO 15.100 MUD LEVEL 1.0 OUT 1.44	
590.5	102		LIMESTONE, MED HD F-XLN, 4/4916 TO SHY ZONES MED GRAY TO DK GRAY				
	103						
	104						
	105						
	106						
	107						
	108						
	109						
	110						
592.50	110'					CHOLE TEST @ 100' 36" AND 10 SPW - 210.0 MUD LEVEL 5.0 in/out	

DRILLING LOG			INSTALLATION		No. <u>P-383</u> SHEET <u>6</u> OF <u>12</u> SHEETS	
1. PROJECT <u>WOLF CREEK DAM</u>			10. SIZE AND TYPE OF BIT <u>3 1/2"</u>		11. DATUM FOR ELEVATION SHOW (TBM - MSL)	
2. LOCATION (Coordinate or Station) <u>41+42.80 L-1819</u>			12. MANUFACTURER'S DESIGNATION OF DRILL <u>HUGHES B20</u>		13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN	
3. DRILLING AGENCY			14. TOTAL NUMBER CORE BOXES		15. ELEVATION GROUND WATER	
4. HOLE NO. (As shown on drawing title and file number) <u>P-383</u>			16. DATE HOLE		STARTED	
5. NAME OF DRILLER			17. ELEVATION TOP OF HOLE <u>772.50</u>		18. TOTAL CORE RECOVERY FOR BORING	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			19. SIGNATURE OF INSPECTOR <u>Donald A. Rupp</u>		REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)	
7. THICKNESS OF OVERBURDEN			20. SIGNATURE OF INSPECTOR			
8. DEPTH DRILLED INTO ROCK						
9. TOTAL DEPTH OF HOLE						
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVER- Y	BOX OR SAMPLE NO.	REMARKS
582.50	190.2		LIME STONE, Med. to fxln, w/fragile to shly zones MED-3/4" to DE 5/8"			
582.3	190.2					
	191.0					
	191.0					
	192.0					
	193.0					
	194.0					
	195.0					
	196.0					
	196.0					
576.1	196.4					
	197.0					
	198.0					
	199.0					
572.50	200.0					

DRILLING LOG		SIGN ( )		INSTALLATION ( )		Mr. No. <u>2383</u>		SHEET <u>7</u>	
1. PROJECT <u>WIDE CREEK DAM</u>				10. SIZE AND TYPE OF BIT <u>30"</u>				SHEET 7 OF 12 SHEETS	
2. LOCATION (Coordinates or Station) <u>41+42.00 C-Axis</u>				11. DATUM FOR ELEVATION INFORMATION - <u>MSL</u>					
3. DRILLING AGENCY				12. MANUFACTURER'S DESIGNATION OF DRILL <u>HUGHES B20</u>					
4. HOLE NO. (As shown on drawing title and file number) <u>P-383</u>				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN		DISTURBED		UNDISTURBED	
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES		15. ELEVATION GROUND WATER			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				16. DATE HOLE		STARTED		COMPLETED	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE <u>772.50</u>		18. TOTAL CORE RECOVERY FOR BORING		3	
8. DEPTH DRILLED INTO ROCK				19. SIGNATURE OF INSPECTOR <u>Edw. Wright</u>		20. SIGNATURE OF DRILLER <u>[Signature]</u>			
9. TOTAL DEPTH OF HOLE				21. SIGNATURE OF DRILLER		22. SIGNATURE OF DRILLER			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)			
<u>572.50</u>	<u>2002</u>								
			<u>Limestone, med to med-dk gr, f. xln mss bld, w/ num fiss.</u>						
	<u>2012</u>								
	<u>2022</u>								
	<u>2032</u>					<u>202.4 @ 1820</u> <u>mud level - 2.6 in, 2.2 out</u> <u>30, 100 psi BT, 70 min</u>			
	<u>2042</u>								
	<u>2052</u>								
	<u>2062</u>								
	<u>2072</u>					<u>205.0' @ 1930</u> <u>m. o. TIT</u> <u>65.8, CR2, 0, 0.35</u>			
	<u>2082</u>								
	<u>2092</u>								
	<u>2102</u>								
	<u>2112</u>								
	<u>2122</u>								
	<u>2132</u>								
	<u>2142</u>								
	<u>2152</u>								
	<u>2162</u>								
	<u>2172</u>								
	<u>2182</u>								
	<u>2192</u>								
	<u>2202</u>								
	<u>2212</u>								
	<u>2222</u>								
	<u>2232</u>								
	<u>2242</u>								
	<u>2252</u>								
	<u>2262</u>								
	<u>2272</u>								
	<u>2282</u>								
	<u>2292</u>								
	<u>2302</u>								
	<u>2312</u>								
	<u>2322</u>								
	<u>2332</u>								
	<u>2342</u>								
	<u>2352</u>								
	<u>2362</u>								
	<u>2372</u>								
	<u>2382</u>								
	<u>2392</u>								
	<u>2402</u>								
	<u>2412</u>								
	<u>2422</u>								
	<u>2432</u>								
	<u>2442</u>								
	<u>2452</u>								
	<u>2462</u>								
	<u>2472</u>								
	<u>2482</u>								
	<u>2492</u>								
	<u>2502</u>								
	<u>2512</u>								
	<u>2522</u>								
	<u>2532</u>								
	<u>2542</u>								
	<u>2552</u>								
	<u>2562</u>								
	<u>2572</u>								
	<u>2582</u>								
	<u>2592</u>								
	<u>2602</u>								
	<u>2612</u>								
	<u>2622</u>								
	<u>2632</u>								
	<u>2642</u>								
	<u>2652</u>								
	<u>2662</u>								
	<u>2672</u>								
	<u>2682</u>								
	<u>2692</u>								
	<								

DRILLING LOG		INSTALLATION				
PROJECT <b>WOLF CREEK DAM</b>		SHEET <b>8</b> OF 12 SHEETS				
LOCATION (Coordinates or Station) <b>41+42.802-AXN</b>		10. SIZE AND TYPE OF BIT <b>36"</b>				
DRILLING AGENCY		11. BAYTON FOR ELEVATION SHOWN (TBM or HSL) <b>1156</b>				
4. HOLE NO. (As shown on drawing title and file number) <b>R-383</b>		12. MANUFACTURER'S DESIGNATION OF DRILL <b>HANNAH 810</b>				
5. NAME OF DRILLER		13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN				
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		14. TOTAL NUMBER CORE BORES				
7. THICKNESS OF OVERBURDEN		15. ELEVATION GROUND WATER				
8. DEPTH DRILLED INTO ROCK		16. DATE HOLE STARTED _____ COMPLETED _____				
9. TOTAL DEPTH OF HOLE		17. ELEVATION TOP OF HOLE <b>772.50</b>				
		18. TOTAL CORE RECOVERY FOR BORING				
		19. SIGNATURE OF INSPECTOR <b>Edith Wright</b>				
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOV. BY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
563.50	210.2		Limestone nodded made of few 100 grain size in ch. - foss, xln.			
559.5	218.2		BOH for 36"	213.0	215.0	0005 - 2 P. JUNE 19
559.3	218.2		Top of Core @ 213.0' Frag from bot. of Hole Limestone nodded gr, fine, med, y. shell			Begin 1100, 12977
558.5	219.2		Sh-on-sh ply			Pull 1 Tools 222.1 Begin 1230 End 1250 DT 20min Run 3.1 Rec 2.9 Loss 0.2 DA Smooth DWR 100%
557.9	219.2		Sh-on-sh ply	100		
557.3	219.2		Sh-on-sh ply	70		
556.6	219.2		Sh-on-sh ply			
556.3	219.2		Sh-on-sh ply	216.1		CD = 215.9 Bot P. 2 216.1
555.9	219.2		Sh-on-sh ply			Pull 2 Tools 232.1 Begin 1255 End 1320 DT 25min Run 10.0 Rec 10.0 DWR 100% DA Smooth
555.5	219.2		Sh-on-sh ply			
555.0	219.2		Sh-on-sh ply			
554.7	219.2		Sh-on-sh ply	100		
553.2	219.2		Spin on 15' Add pl			
552.50	219.2		Spin on 15' Add pl			

DRILLING LOG		Hole No. <u>P-383</u>		SHEET <u>9</u>		
1. PROJECT <u>Wolf Creek Dam</u>		10. SIZE AND TYPE OF BIT <u>NQ</u>		11. DATUM FOR ELEVATION MEASUREMENT <u>1250 = 1250</u>		
2. LOCATION (Coordinates or Station) <u>41+42.80 L-AXIS</u>		12. MANUFACTURER'S DESIGNATION OF DRILL				
3. DRILLING AGENCY <u>Geotek</u>		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN				
4. HOLE NO. (As shown on drawing title and file number) <u>P-383</u>		14. TOTAL NUMBER CORE BOXES				
5. NAME OF DRILLER		15. ELEVATION GROUND WATER				
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		16. DATE HOLE STARTED _____ COMPLETED _____				
7. THICKNESS OF OVERBURDEN		17. ELEVATION TOP OF HOLE <u>772.5</u>				
8. DEPTH DRILLED INTO ROCK		18. TOTAL CORE RECOVERY FOR BORING				
9. TOTAL DEPTH OF HOLE		19. SIGNATURE OF INSPECTOR <u>Edna H. Wright</u>				
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
562.5	220.0		Limestone, red, clay, film, etc., with 16% sh			
552.1	230.1		M. bed			
551.8	220.7		Bk. on sh ply			
551.4	221.0		Sp. on sh bed			
550.1	222.0		Sp. on sh bed			
550.2	222.1		Sp. on sh bed			
550.1	222.2		Sp. on sh bed			
550.0	222.3		Sp. on sh bed			
549.3	223.0		Sp. on sh bed			
549.0	223.3		Sp. on sh bed			
548.4	224.0		Sp. on sh bed			
548.2	224.2		Sp. on sh bed			
547.8	224.6		Sp. on sh bed			
547.0	225.5		Sp. on sh bed			
546.6	225.9		Sp. on sh bed			
545.2	227.0		Sp. on sh bed			
544.0	227.7		Sp. on sh bed			
543.6	228.1		Sp. on sh bed			
543.2	228.5		Sp. on sh bed			
543.0	228.7		Sp. on sh bed			
542.5	229.0		Sp. on sh bed			
542.0	229.5		Sp. on sh bed			
541.5	230.0		Sp. on sh bed			
541.0	230.5		Sp. on sh bed			
540.5	231.0		Sp. on sh bed			
540.0	231.5		Sp. on sh bed			
539.5	232.0		Sp. on sh bed			
539.0	232.5		Sp. on sh bed			
538.5	233.0		Sp. on sh bed			
538.0	233.5		Sp. on sh bed			
537.5	234.0		Sp. on sh bed			
537.0	234.5		Sp. on sh bed			
536.5	235.0		Sp. on sh bed			
536.0	235.5		Sp. on sh bed			
535.5	236.0		Sp. on sh bed			
535.0	236.5		Sp. on sh bed			
534.5	237.0		Sp. on sh bed			
534.0	237.5		Sp. on sh bed			
533.5	238.0		Sp. on sh bed			
533.0	238.5		Sp. on sh bed			
532.5	239.0		Sp. on sh bed			
532.0	239.5		Sp. on sh bed			
531.5	240.0		Sp. on sh bed			
531.0	240.5		Sp. on sh bed			
530.5	241.0		Sp. on sh bed			
530.0	241.5		Sp. on sh bed			
529.5	242.0		Sp. on sh bed			
529.0	242.5		Sp. on sh bed			
528.5	243.0		Sp. on sh bed			
528.0	243.5		Sp. on sh bed			
527.5	244.0		Sp. on sh bed			
527.0	244.5		Sp. on sh bed			
526.5	245.0		Sp. on sh bed			
526.0	245.5		Sp. on sh bed			
525.5	246.0		Sp. on sh bed			
525.0	246.5		Sp. on sh bed			
524.5	247.0		Sp. on sh bed			
524.0	247.5		Sp. on sh bed			
523.5	248.0		Sp. on sh bed			
523.0	248.5		Sp. on sh bed			
522.5	249.0		Sp. on sh bed			
522.0	249.5		Sp. on sh bed			
521.5	250.0		Sp. on sh bed			
521.0	250.5		Sp. on sh bed			
520.5	251.0		Sp. on sh bed			
520.0	251.5		Sp. on sh bed			
519.5	252.0		Sp. on sh bed			
519.0	252.5		Sp. on sh bed			
518.5	253.0		Sp. on sh bed			
518.0	253.5		Sp. on sh bed			
517.5	254.0		Sp. on sh bed			
517.0	254.5		Sp. on sh bed			
516.5	255.0		Sp. on sh bed			
516.0	255.5		Sp. on sh bed			
515.5	256.0		Sp. on sh bed			
515.0	256.5		Sp. on sh bed			
514.5	257.0		Sp. on sh bed			
514.0	257.5		Sp. on sh bed			
513.5	258.0		Sp. on sh bed			
513.0	258.5		Sp. on sh bed			
512.5	259.0		Sp. on sh bed			
512.0	259.5		Sp. on sh bed			
511.5	260.0		Sp. on sh bed			
511.0	260.5		Sp. on sh bed			
510.5	261.0		Sp. on sh bed			
510.0	261.5		Sp. on sh bed			
509.5	262.0		Sp. on sh bed			
509.0	262.5		Sp. on sh bed			
508.5	263.0		Sp. on sh bed			
508.0	263.5		Sp. on sh bed			
507.5	264.0		Sp. on sh bed			
507.0	264.5		Sp. on sh bed			
506.5	265.0		Sp. on sh bed			
506.0	265.5		Sp. on sh bed			
505.5	266.0		Sp. on sh bed			
505.0	266.5		Sp. on sh bed			
504.5	267.0		Sp. on sh bed			
504.0	267.5		Sp. on sh bed			
503.5	268.0		Sp. on sh bed			
503.0	268.5		Sp. on sh bed			
502.5	269.0		Sp. on sh bed			
502.0	269.5		Sp. on sh bed			
501.5	270.0		Sp. on sh bed			
501.0	270.5		Sp. on sh bed			
500.5	271.0		Sp. on sh bed			
500.0	271.5		Sp. on sh bed			
499.5	272.0		Sp. on sh bed			
499.0	272.5		Sp. on sh bed			
498.5	273.0		Sp. on sh bed			
498.0	273.5		Sp. on sh bed			
497.5	274.0		Sp. on sh bed			
497.0	274.5		Sp. on sh bed			
496.5	275.0		Sp. on sh bed			
496.0	275.5		Sp. on sh bed			
495.5	276.0		Sp. on sh bed			
495.0	276.5		Sp. on sh bed			
494.5	277.0		Sp. on sh bed			
494.0	277.5		Sp. on sh bed			
493.5	278.0		Sp. on sh bed			
493.0	278.5		Sp. on sh bed			
492.5	279.0		Sp. on sh bed			
492.0	279.5		Sp. on sh bed			
491.5	280.0		Sp. on sh bed			
491.0	280.5		Sp. on sh bed			
490.5	281.0		Sp. on sh bed			
490.0	281.5		Sp. on sh bed			
489.5	282.0		Sp. on sh bed			
489.0	282.5		Sp. on sh bed			
488.5	283.0		Sp. on sh bed			
488.0	283.5		Sp. on sh bed			
487.5	284.0		Sp. on sh bed			
487.0	284.5		Sp. on sh bed			
486.5	285.0		Sp. on sh bed			
486.0	285.5		Sp. on sh bed			
485.5	286.0		Sp. on sh bed			
485.0	286.5		Sp. on sh bed			
484.5	287.0		Sp. on sh bed			
484.0	287.5		Sp. on sh bed			
483.5	288.0		Sp. on sh bed			
483.0	288.5		Sp. on sh bed			
482.5	289.0		Sp. on sh bed			
482.0	289.5		Sp. on sh bed			
481.5	290.0		Sp. on sh bed			
481.0	290.5		Sp. on sh bed			
480.5	291.0		Sp. on sh bed			
480.0	291.5		Sp. on sh bed			
479.5	292.0		Sp. on sh bed			
479.0	292.5		Sp. on sh bed			
478.5	293.0		Sp. on sh bed			
478.0	293.5		Sp. on sh bed			
477.5	294.0		Sp. on sh bed			
477.0	294.5		Sp. on sh bed			
476.5	295.0		Sp. on sh bed			
476.0	295.5		Sp. on sh bed			
475.5	296.0		Sp. on sh bed			
475.0	296.5		Sp. on sh bed			
474.5	297.0		Sp. on sh bed			
474.0	297.5		Sp. on sh bed			
473.5	298.0		Sp. on sh bed			
473.0	298.5		Sp. on sh bed			
472.5	299.0		Sp. on sh bed			
472.0	299.5		Sp. on sh bed			
471.5	300.0		Sp. on sh bed			
471.0	300.5		Sp. on sh bed			
470.5	301.0		Sp. on sh bed			
470.0	301.5		Sp. on sh bed			
469.5	302.0		Sp. on sh bed			
469.0	302.5		Sp. on sh bed			
468.5	303.0		Sp. on sh bed			
468.0	303.5		Sp. on sh bed			
467.5	304.0		Sp. on sh bed			
467.0	304.5		Sp. on sh bed			
466.5	305.0		Sp. on sh bed			
466.0	305.5		Sp. on sh bed			
465.5	306.0		Sp. on sh bed			
465.0	306.5		Sp. on sh bed			
464.5	307.0		Sp. on sh bed			
464.0	307.5		Sp. on sh bed			
463.5	308.0		Sp. on sh bed			
463.0	308.5		Sp. on sh bed			
462.5	309.0		Sp. on sh bed			
462.0	309.5		Sp. on sh bed			
461.5	310.0		Sp. on sh bed			
461.0	310.5		Sp. on sh bed			
460.5	311.0		Sp. on sh bed			
460.0	311.5		Sp. on sh bed			
459.5	312.0		Sp. on sh bed			
459.0	312.5		Sp. on sh bed			
458.5	313.0		Sp. on sh bed			
458.0	313.5		Sp. on sh bed			
457.5	314.0		Sp. on sh bed			
457.0	314.5		Sp. on sh bed			
456.5	315.0		Sp. on sh bed			
456.0	315.5		Sp. on sh bed			
455.5	316.					

VISION		INSTALLATION		SHEET		
DRILLING LOG		NED		OF 126 SHEETS		
1. PROJECT Wolf Creek Dam				10. SIZE AND TYPE OF BIT N8		
2. LOCATION (Coordinates or Station) 41+42.80 L-Axis				11. DAY OF YEAR ELEVATION INCHES (T.M. - 1911)		
3. DRILLING AGENCY Geotek				12. MANUFACTURER'S DESIGNATION OF DRILL		
4. HOLE NO. (As shown on drawing title and file number)				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES		
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER		
7. THICKNESS OF OVERBURDEN				16. DATE HOLE		
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE 772.5		
9. TOTAL DEPTH OF HOLE				18. TOTAL CORE RECOVERY FOR BORING		
				19. SIGNATURE OF INSPECTOR Everett Wright		
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
572.5	230.0		Limestone mchly, and gr, sh, ss/imp. - 11/15			
572.1	230.8		BK on SL pty			
571.6	230.8		SP1 on SL pty			
571.0	231.5		SP1 on SL pty			
570.9	231.6		BK on SL pty			
570.6	232.0		BK on SL pty			
570.1	232.8		BK on SL pty			
	233.0					
	234.0					
539.9	235.0		LS calc. w/ gr			
539.2	235.3		BK by d-1			
536.8	235.7		LS w/ grout			
	236.0		BK by d-1			
536.2	236.3		SP1			
	237.4		LS w/ grout			
534.8	237.7		SP1 on SL pty			
534.2	238.3		BK by d-1			
533.8	238.7		BK by d-1			
533.8	239.0		SP1 on SL pty			
533.3	239.3		LS calc. w/ gr			
532.9	239.7		SP1 on SL pty			
532.5	240.0		BK on SL pty			

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.  
MAR 71 (TRANSLUCENT)

PROJECT Wolf Creek Dam  
P-383

DRILLING LOG		DIVISION <u>ORL</u>		INSTALLATION <u>NED</u>		Hole No. <u>P-383</u>		SHEET <u>11</u> OF 12 SHEETS	
1. PROJECT <u>Wolf CREEK DAM</u>				10. SIZE AND TYPE OF BIT <u>NQ</u>					
2. LOCATION (Coordinates or Station) <u>41+42.80 L-AXIS</u>				11. DATUM FOR ELEVATION SHOWN (TBM - BBL)					
3. DRILLING AGENCY <u>Geotek</u>				12. MANUFACTURER'S DESIGNATION OF DRILL					
4. HOLE NO. (As shown on drawing title and site number)				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED		UNDISTURBED	
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES		15. ELEVATION GROUND WATER			
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				16. DATE HOLE		STARTED		COMPLETED	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE <u>772.5</u>		18. TOTAL CORE RECOVERY FOR BORING			
8. DEPTH DRILLED INTO ROCK				19. SIGNATURE OF INSPECTOR <u>Edward W. [Signature]</u>					
9. TOTAL DEPTH OF HOLE									
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	3 CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)			
532.5	240.2		Limestone medly, medly, faky, for, w/ small sh						
531.6	240.5		Bk-on sh ply						
	241.0								
	242.0								
530.2	242.5		BK b d-l						
529.8	242.9		Spn on sh ply						
529.4	243.0		Spn on sh ply						
	243.5								
529.0	243.5		Bk on sh ply						
528.8	243.7		Spn on sh ply						
528.4	244.0		Spn on sh ply						
	244.1								
	245.0								
527.2	245.3		Gr on sh w/ pl						
526.6	245.9		Bk b d-l						
	246.0								
526.3	246.2		Bk b d-l						
526.1	246.5		Bk b d-l						
525.8	246.9		Bk on sh ply						
	247.0								
	248.0								
524.4	248.1		Spn on sh ply						
	249.0								
523.9	249.0		Bk on sh ply						
	249.5								
523.0	249.5		Bk on sh ply						
	249.8								
522.5	250.0		Bk b d-l						

DRILLING LOG			VISION	INSTALLATION	Project No.	SHEET
1. PROJECT			ORV	NED	P-383	12
2. LOCATION (Coordinates or Station)			10. SIZE AND TYPE OF BIT			
41+42.80 L-AXIS			11. DAY ON ELEVATION SHOWN (78M or 80M)			
3. DRILLING AGENCY			12. MANUFACTURER'S DESIGNATION OF DRILL			
Geotek			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN			
4. HOLE NO. (As shown on drawing title and site number)			14. TOTAL NUMBER CORE BOXES			
5. NAME OF DRILLER			15. ELEVATION GROUND WATER			
6. DIRECTION OF HOLE			16. DATE HOLE			
<input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			17. ELEVATION TOP OF HOLE 772.5			
7. THICKNESS OF OVERBURDEN			18. TOTAL CORE RECOVERY FOR BORING			
8. DEPTH DRILLED INTO ROCK			19. SIGNATURE OF INSPECTOR			
9. TOTAL DEPTH OF HOLE			Edw. Wright			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
522.5	252.2		Limestone, med. bedded, fine white blk, fcs			
522.3	252.2		OK on sh ply			
521.8	252.7		OK on sh ply			
521.2	251.3		BK on sh ply			
520.3	252.2		BK on sh ply			
519.5	252.0		BK on sh ply			
519.1	253.9		BK on sh ply			
518.9	253.6		BK on sh ply			
518.7	253.8		BK on sh ply			
518.3	251.4		BK on sh ply			
518.2	251.3		BK on sh ply			
516.8	255.7		Sp on sh ply			
516.5	256.0		BK on sh ply			
515.3	257.2		BK on sh ply			
515.0	257.5		T.D. 257.5 6/29/77			
512.5	260.0					

ENG FORM 1836  
MAR 71

PREVIOUS EDITIONS ARE OBSOLETE.  
(TRANSLUCENT)

PROJECT

Wolf Creek Dam

HOLES


P-383



13 Dec 76  
CED

# Verticality Deviations in Primary Element P-399

Sheet 1 of 2  
DAW 62-75-C-0206




DEPTH	VERTICALITY RESULTS	
	US-DS	LW-RW
0	0.0	0.0
20	0.03DS	0.10SLW
50	0.07DS	0.10SLW
80	0.09DS	0.05LW
110	0.11DS	0.00SRW
140	0.085DS	0.05RW
170	0.085DS	0.10RW
200	0.19DS	0.18RW

13 Dec 76  
CED

Verticality Deviations in  
Primary Element P-399

Sheet 2 of 2  
DACW 62-75-C-0206





## GROUTING

SHIFT: 0700-1730

HOLE NO. P-383DATE: 6/30/72WEATHER: Clear & Hot

Time	Mix		Water	Cement	Sand		Total Solids
Start 0820 top 0840	W <u>3</u>	Batch	<u>3</u>	<u>1</u>	<u>-</u>		<u>1</u>
	C <u>1</u>	Total In	<u>0</u>	<u>0</u>	<u>-</u>		<u>0</u>
	S <u>-</u>	Hole					
		Bottom Ins. Pressure	<u>214.0</u>	<u>20</u>	Water Level	Additives	
Time Start 0850 top 0855	W <u>1</u>	Batch	<u>3</u>	<u>3</u>			<u>3</u>
	C <u>1</u>	Total In	<u>2</u>	<u>2</u>			<u>2</u>
	S <u>-</u>	Hole					
		Bottom Ins. Pressure	<u>257.0</u>	<u>235.0</u>	Water Level	Additives	
Time Start Stop	W <u>-</u>	Batch					
	C <u>-</u>	Total In					
	S <u>-</u>	Hole					
		Bottom Ins. Pressure			Water Level	Additives	
Time Start Stop	W <u>-</u>	Batch					
	C <u>-</u>	Total In					
	S <u>-</u>	Hole					
		Bottom Ins. Pressure			Water Level	Additives	

No take

Mixed 3 Bags Cement  
Placed 3 cf grout  
= 2 Bags Cement

## EQUIPMENT:

DESCRIPTION	NO.	WORK	IDLE	DOWN
Grout Plant	1	2		
Core drill	1	2		

## PERSONNEL

TYPE EMPLOYEE	NO.	HOURS
Operator	1	2
Oiler	1	2
Laborer	1	2

REMARKS: Pilled Packer 10' above Rock &  
flushed with H<sub>2</sub>OBags Cement Mixed = 3  
cf Grout Placed = 3.2  
Connections = 2

CORPS OF ENGINEERS OHIO RIVER DIVISION	COMPUTATION SHEET	PAT. 1 OF 1 PAGES DATE 4 MAY 77
INSTALLATION ORNCD-WOL	SUBJECT DISTANCE BETWEEN PRIMARY ELEMENTS FOR	
COMPUTED BY CED	COMPUTATION SECONDARY ELEMENT # S-136	
CHECKED BY	NUMBER 75-C-0206	

DEPTH	VERTICALITY RDGS.	DISPLACEMENTS	DISTANCE
	P-137 P-135	A=U/S-D/S+(0.0) B=L/W-R/W+(4.50)	D=( $\sqrt{A^2+B^2}$ )-2.17
0			A 0.02 B 4.42 D= 2.25'
20			A 0.115 B 4.56 D= 2.39'
50			A 0.115 B 4.76 D= 2.59'
80			A 0.115 B 4.935 D= 2.77'
110			A 0.21 B 5.03 D= 2.86'
140			A 0.18 B 4.935 D= 2.77'
170			A 0.155 B 4.91 D= 2.74'
200			A 0.015 B 4.935 D= 2.77'
230			A 0.105 B 4.925 D= 2.76'
260			A 0.085 B 4.885 D= 2.72'
			A B D=

\* - INDICATES INTERPOLATED POINTS.

CORPS OF ENGINEERS, U.S. ARMY OHIO RIVER DIVISION		COMPUTATION SHEET		PAGE 1 OF 1 PAGES	
INSTALLATION ORNCD-WOL		SUBJECT COMPARISON OF "VERTICALITY MEASUREMENTS" FOR			
COMPUTED BY		SECONDARY ELEMENT:			NUMBER 75-C-0206.
CHECKED BY					
DEPTH	MEASURED DISTANCE P-137 to P-135 (M)	CALCULATED DISTANCE P-137 to P-135 (C)	DIFFERENCE (M - C)		
0	2.25	2.25	0.00		
20	2.38	2.39	-0.01		
50	2.42	2.59	-0.17		
80	2.65	2.77	-0.12		
110	2.85	2.86	-0.01		
140	2.75	2.77	-0.02		
170	2.71	2.74	-0.03		
210	2.69	2.77	-0.08		
230	2.71	2.76	-0.05		
260	2.63	2.72	-0.09		
* Indicates interpolated point.					
A difference of -0.875' is necessary to allow the chisel to stop tracking the primary casings.					

FORM 107-1

REPLACES FORM 107-1 OF 1950

WEATHER: PARTLY CLOUDS & SUN

# WELL LEVELS

HOLE NO. 393 #1012

DATE	TIME	DEPTH			REMARKS
		HOLE	INSIDE CASING	OUTSIDE CASING	
22 Apr	1630	181.6	5.0	3.6	inside estimated, prob. accurate to 0.5'
"	1700	182.6	5.0	4.0	during reverse air entry rock drilling.
"	1740	184.1	5.0	4.0	LED @ 184.1, with draining from trench sa.
"	1805	184.6	5.8	5.8	Drill bit clogged with circ. lost 20-30 ft of depth.
"	1910	186.8	8.0	9.5	Drop from loss to 20' under.
"	2005	187.1	8.1	10.0	Some water from water running into ann. spc.
"	2045	189.2	5.0	5.5	2150 added mud (11) to hole to bring up to 5
"	2120	193.5	4.0	4.3	Mud gelled from clay in cement. 4.5' circ.
"	2225	195.0	4.3	5.0	filled inside of del str. 1150, got circ. back @ 22
23 APRIL	0200	200.0	7.0	6.0	Running down hole at 1150 casing cavity.
"	0400	202.5	7.0	5.2	Small amount of mud added to casing that was 0
"	0500	205.73	9.5	8.0	Cutting bit from mudstone in hole. 1150 casing volume
"	0730	207.57	7.0	6.4	Some mud added to hole (5.3 inches)
"	0820	207.63	9.0	8.4	Also note - pumped 1150 under 1150 -
"	0845	215.47	12.4	11.4	With tools circ. at 1150 - last 1150.
23 April	1600	212.50	18.2	19.2	Tools removed from hole
"	1710	212.50	20.0	20.0	
"	2100	212.50	22.0	22.0	
24 Apr	0330	212.5	21.0	23.0	
"	0730	212.5	29.0	23.0	
	1300	212.5	22.2	22.6	
	1400	"	22.8	22.6	
	1500	"	33.9	22.6	
24 April	1730	212.5	34.5	22.6	
	1830	212.5	35.3	22.6	
	1930	212.5	35.9	22.6	
	2030	212.5	36.5	22.6	
25 Apr	0930	212.5	41.5	22.6	
"	1030	"	41.9	22.6	
	1130	"	42.3	22.7	
	1230	"	42.6	22.7	
	1330	"	42.9	22.2	
	1430	"	42.9	22.6	
	1530	"	39.2	28.6	
	1630	"	35.7	31.0	
	1700	"	35.7	31.6	
	1800	"	34.8	32.8	
	1900	"	34.6	33.3	
	2000	"	34.6	33.6	
26 April	0030	"	36.6	36.0	
	0100	"	37.4	38.5	
	0300	"	37.8	38.5	
	0400	"	38.3	33.5	
	0500	"	38.8	33.6	




DRILLING LOG			ORD		INSTALLATION		SHEET	
PROJECT			NASHVILLE		DISTR.		OF / SHEETS	
1. PROJECT WOLF CREEK DAM			10. SIZE AND TYPE OF BIT		11. BAYON FOR ELEVATION SHOWN (15M - 100)			
2. LOCATION (Coordinates or Stationing) STA. 41+42.80L ON AR15			12. MANUFACTURER'S DESIGNATION OF DRILL					
3. DRILLING AGENCY ICOS			13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN		DISTURBED		UNDISTURBED	
4. HOLE NO. (As shown on drawing title and file number) P-583			14. TOTAL NUMBER CORE BOXES					
5. NAME OF DRILLER			15. ELEVATION GROUND WATER					
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			16. DATE HOLE		STARTED		COMPLETED	
7. THICKNESS OF OVERBURDEN			17. ELEVATION TOP OF HOLE AS SHOWN		20 JUN 77 7 JULY 77			
8. DEPTH DRILLED INTO ROCK			18. TOTAL CORE RECOVERY FOR BORING		3			
9. TOTAL DEPTH OF HOLE			19. SIGNATURE OF INSPECTOR		G. E. Hodson 18 Aug 77			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)		2. CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)	
772.5	0.0		TREMIE CONCRETE				CONSTRUCTION OF CONCRETE DIAPHRAGM WALL, DACW 62-75-C-0206	
	30.0		772.53 GW 771.02 GW				(A) ANNULAR SPACE FILLING MIX (GROUT). (B) GRAVEL FILTER BLANKET. (Not Encountered) (C) FIELD WELDS. (D) DETAIL OF BOTTOM. (NOT TO SCALE)	
	60.0		47.3'				TREMIE CONCRETE: 29 1/2 Cu. Yd. on 7 July 77	
	90.0	EMBANKMENT	82.15'				 CURVED BOTTOM CUT BY 36" ROCK BIT.	
	120.0		81.92'					
± 622.5	150.0	ANNUAL 0.8						
592.2	180.0							
	180.5							
550.5	210.0	LIMESTONE						
	213.0							
			190.2 - 196.1					

FIG. FORM 1A 36 PREVIOUS EDITIONS ARE OBSOLETE.

PROJECT WOLF CREEK DAM

HOLE NO. P-583

APPENDIX D  
CONCRETE PROBLEMS

## APPENDIX D CONCRETE PROBLEMS

Provisions were made in the bid schedule to test core concrete in completed elements to check the quality of the tremie concrete. Of the 700 elements in the Phase I contract, including the switchyard, 49 were test cored. Of the 556 elements in the Phase II contract, 26 were cored.

Zones of substandard concrete consisting of segregated materials, uncemented aggregates, and various degrees of honeycombing, were encountered from the outset and steps were taken to alter procedures to remedy the problem. These problems were isolated in the primary elements. The discrepancies logged in the secondaries were usually of a minor nature or could be explained by the bit temporarily leaving the element in annular space grout on uneven side walls.

For a detailed analysis of suspected causes and tests conducted at the project, see Holland and Turner, Construction of Tremie Concrete Cutoff Wall, Wolf Creek Dam, Kentucky. This report will be limited to listing the changes in procedures used in attempt to correct the problem and summarizing the results found from the test borings.

Numerous corrective actions were taken throughout the contracts to help improve the concrete quality. The first action was to delay the placement a minimum of 10 days between the placement of annular space grout and tremie concrete and circulate cool water in the permanent casing. It was felt that the heat of hydration of the annular space grout was raising the temperature in the casing sufficiently to cause a flash set.

The following are other changes instituted in the Phase I contract:

1. Changed the retrievable traveling plug from a basketball to a 9.63 in. pine sphere.
2. Limited the height of the tremie pipe off the bottom of the hole to 0.3 ft. for the first 30 seconds of placement.
3. Insured good seal on tremie pipe joints by heavy usage of grease on threads, tightening while hammering, and numbering sections to keep same order of string.
4. Limited rate of concrete rise in element to maximum of 8 feet per minute.
5. Limited tremie removal rate to maximum of 0.3 feet per second.
6. Limited slump range to 6.5 to 7.5 inches from the original 6 to 8 inches.
7. Limited maximum embedment of tremie pipe in concrete to 60 feet.

Most of the above changes were instituted in April of 1977.

During the Phase II contract centering fins were added to the tremie pipe; and, arguably the most effective change, in April of 1978 a retarder was added to the mix design.

Four elements experienced a loss of seal during placement. After coring the second to lose its seal - P-303, and finding substantial segregation, procedures were changed from the specified reinsertion of a dry pipe and continuing placement to termination of placement, allowing placed concrete to set, recleaning the element and only then

continuation of tremie concrete.

Table D-1 lists all elements in which the concrete was cored, Phase I followed by Phase II, primaries followed by secondaries. Individual sections are in order of date concrete placed. Core depths and element depths are compared (it was difficult to remain within the element through the entire depth). The remarks section indicates whether the concrete was determined to be sound, describes minor problems encountered, or refers to Table D-2 if major problems were present or if further investigations or remedial actions were made. Segregation near the top of hole (indicative of initial concrete mixing) above reservoir level may be omitted.

Table D-2 contains narratives of those problems described as significant in Table D-1.

TABLE D-1

## CONCRETE ELEMENTS TEST CORED

PHASE I  
PRIMARY ELEMENTS  
PLACED USING BASKETBALL

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
P-451	22 APR 76	11 NOV-2 DEC 77	213.2	212.6	Hit Casing	SIGNIFICANT PROBLEMS
P-417	30 APR 76	2 MAR- 4 MAR 77	213.4	156.4	Hit Casing	Badly Honeycombed 61.2 to 64.0 and 152.0 to 156.4
P-473	6 MAY 76	14 NOV- 17 NOV 77	214.5	213.3	Hit Casing	SIGNIFICANT PROBLEMS
P-541	14 MAY 76	4 MAR- 8 MAR 77	213.0	212.1	Hit Casing	SIGNIFICANT PROBLEMS
P-509	17 MAY 76	17NOV-23 NOV 77	213.1	212.5	Hit Casing	SIGNIFICANT PROBLEMS
P-397	27 MAY 76	2 DEC- 12 DEC 77	213.8	89.4	Hit Casing	Badly Honeycombed 37.3 to 39.0 Moderately Honeycombed 46.0 to 48.0
P-395	14 JUL 76	25 FEB- 1 MAR 77	213.3	212.8	Hit Casing	Sandy Grout 131.5 to 132.0 and 132.2 to 133.2
P-251	18 AUG 76	15 DEC- 19 DEC 77	213.8	212.8	Hit Casing	SIGNIFICANT PROBLEMS
P-203	17 SEP 76	4 JAN- 5 JAN 78	239.2	129.0	Hit Casing	Widely Scattered Honeycombing
P-507	29 SEP 76	24 FEB- 25 FEB 77	213.1	134.5	Hit Casing	SIGNIFICANT PROBLEMS
P-163	13 OCT 76	16 FEB- 21 FEB 77	278.3	233.3	Hit Casing	U.L. 52.9 to 53.0, Sand Washed Out in Drill Water. 1/2 Core Washed Out as Sand in Drill Water 105.4 to 106.1
P-179	14 OCT 76	2 NOV- 11 NOV 77	278.2	277.8	Bit and Reamer Twisted Off	SIGNIFICANT PROBLEMS
P-457	14 NOV 76	12 DEC- 15 DEC 77	213.2	177.8	Hit Casing	Bad to Moderate Honeycombing Throughout. No Appreciable Loss of Core
P-109	9 DEC 76	14 FEB- 17 FEB 77	278.4	278.4/ 282.1	Through Casing at 278.4	SIGNIFICANT PROBLEMS
P-303 (Also P-303A-D, see table D-2)	5 JAN 77	22 FEB- 23 FEB 77	213.0	121.3	Hit Casing	SIGNIFICANT PROBLEMS

TABLE D-1, CONTINUED

-----  
 PHASE I  
 PRIMARY ELEMENTS  
 PLACED WITH WOODEN SPHERE

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
SP-285	14 MAY 77	20 JUN- 21 JUN 77	100.4	100.5/ 102.8	Through Casing at 100.5	GOOD CONCRETE
P-465 (Also P-465A-B, see table D-2)	19 MAY 77	14 FEB- 3 MAR 78	213.5	212.6	Plugged in Wood Ball	SIGNIFICANT PROBLEMS
P-341	18 JUL 77	6 FEB- 13 FEB 78	213.2	212.7	Hit Casing	U.L. 212.2 to 212.5, Probably from Loosely Cemented Aggregate
P-427	19 AUG 77	25 AUG- 26 AUG 77	213.3	136.7	Check Zone of Lost Seal Only	SIGNIFICANT PROBLEMS
P-313	8 SEP 77	6 JAN- 1 FEB 78	213.1	195.7	Hit Casing	SIGNIFICANT PROBLEMS

-----  
 PHASE I  
 SECONDARY ELEMENTS  
 PLACED WITH BASKETBALL

S-474	18 JUN 76	6 AUG- 9 AUG 76	212.8	213.1/ 213.5	Limestone Below 213.1	SIGNIFICANT PROBLEMS
S-512	14 JUL 76	18 AUG-20 AUG 76	212.7	212.5/ 216.1	Limestone Below 212.5	Loss of 0.1' at contact. Probably loosely cemented sand washed out in drill water.
S-234	15 SEP 76	1 JUN- 7 JUN 77	217.8	217.9/ 219.1	Limestone Below 217.9	Loss of 0.1' at contact, otherwise good concrete.
S-268	23 NOV 76/ 14 DEC 76	4 FEB- 5 FEB 77	212.5	65.0	Check Zone of Lost Seal Only	Tremie pipe stuck during placement. Stopped placement, allowed conc. to set up. Cleaned element and completed placement. Good conc. outside tremie pipe.
S-268A	SAA	5 FEB- 7 FEB 77	212.5	160.2	Check Zone Below Tremie Pipe only	Loss of 2.0' in poorly cemented segregated sand inside tremie pipe. Good concrete below pipe.

TABLE D-1, CONTINUED

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
S-266	22 DEC 76	8 FEB- 10 FEB 77	212.5	212.7/ 222.9	Limestone Below 212.7	Slightly water cut 210.2 to 211.5, otherwise good concrete.
S-528	1 FEB 77	5 MAY- 16 MAY 77	213.0	212.6/ 214.1	Limestone Below 212.6	50% normal aggregate from 158.0 to 170.0. Loss of 0.6' near bottom due to honey-combing and sand washing out in drill water.
S-432	4 FEB 77	5 APR- 6 APR 77	213.1	213.5/ 215.8	Limestone Below 213.5	Loss of 1.0' at bottom, (prob. sand and/or clay washed out in drill water). Tight hole by static water test.
S-442	22 FEB 77	3 MAY- 10 MAY 77	212.5	193.3/ 202.1	Ran Out Side Into Limestone	GOOD CONCRETE
S-522	22 FEB 77	18 APR- 20 APR 77	213.3	213.3/ 219.3	Limestone Below 213.3	0.8' loose aggregate at bottom before running into limestone.
S-114	2 MAR 77	24 MAY- 31 MAY 77	277.9	179.2	Ran Out Side Into Clay	50-75% normal aggregate content in several zones throughout (wall-cemented)
-----						
PHASE I						
SECONDARY ELEMENTS						
PLACED USING WOOD SPHERE (AS WERE ALL REMAINING ELEMENTS)						
S-200	14 APR 77	17 MAY- 24 MAY 77	246.2	242.0/ 247.8	Ran Out Side Into A.S.G.	GOOD CONCRETE
S-108	11 MAY 77	8 JUN- 16 JUN 77	278.3	278.5/ 281.8	Limestone Below 278.5	Loosely cemented aggregate and poorly cemented sand from 278.3 to 278.5.
SS-202	14 MAY 77	16 JUN- 20 JUN 77	95.4	95.3/ 97.1	Limestone Below 95.3	Loss of 0.1' at contact, 50-75% normal aggregate 23.2-29.0 and 41.5-46.5.
S-462	21 JUN 77	7 APR- 11 APR 77	212.8	212.8/ 216.3	Limestone Below 212.8	GOOD CONCRETE, Wood ball cored 212.2-212.7.
S-156	6 AUG 77	30 SEP- 7 OCT 77	277.7	275.9/ 279.5	Ran Out Side Into Rock	SIGNIFICANT PROBLEMS

TABLE D-1. CONTINUED

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
S-138	12 AUG 77	13 SEP- 15 SEP 77	277.5	209.5/ 216.4	Ran Out Side Into Rock	25-75% normal aggregate content in several zones throughout core.
S-392	23 AUG 77	22 MAR- 29 MAR 77	213.0	212.9/ 218.8	Limestone Below 212.9	0.7' loosely cemented aggregate at contact
S-168	24 AUG 77	27 SEP- 29 SEP 77	277.5	109.1/ 113.1	Ran Out Side Into Clay	50% normal aggregate in several zones.
S-168A	SAA	10 OCT- 14 OCT 77	277.5	191.8/ 198.9	Ran Out Side Into Clay	GOOD CONCRETE
S-186	1 SEP 77	24 OCT- 27 OCT 77	267.2	266.2/ 268.7	Ran Out Side Into Rock	0.5' loss at contact, (prob. sandy grout washed out in drill water).
S-370	11 OCT 77	15 MAR- 20 MAR 78	212.7	212.0/ 219.4	Ran Out Side Into Rock	Loose aggregate with traces of poor cementation at contact. (0.2')
S-278 (Also S-278A-B, See Table D-2)	13 OCT 77	3 MAR- 7 MAR 78	213.1	212.5/ 219.4	Ran Out Side Into Rock	SIGNIFICANT PROBLEMS
S-220	27 OCT 77	1 MAR- 2 MAR 78	217.5	218.6/ 221.6	Limestone Below 218.6	GOOD CONCRETE
S-292	4 NOV 77	8 MAR- 13 MAR 78	213.0	206.3/ 209.1	Ran Out Side Into Rock	GOOD CONCRETE
S-352	11 NOV 77	14 MAR- 15 MAR 78	212.5	113.8/ 119.2	Ran Out Side Into A.S.G.	GOOD CONCRETE
S-502	16 NOV 77	14 APR- 19 APR 78	212.6	177.0/ 182.1	Ran Out Side Into Clay	Less than 25% normal aggregate distribution 89.9-93.0'.
S-242	17 NOV 77	20 DEC- 21 DEC 77	212.5	99.2/ 104.2	Ran Out Side Into Clay	25-50% normal aggregate distribution in several zones.
S-326	13 DEC 77	13 MAR- 14 MAR 78	213.0	138.1/ 144.0	Ran Out Side Into Clay	GOOD CONCRETE



TABLE D-1, CONTINUED

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
S-482	5 JAN 78	13 APR- 19 APR 78	212.5	212.4/ 216.0	Limestone Below 212.4	50-75% normal aggregate distribution in several zones.
S-412	6 JAN 78	20 MAR- 21 MAR 78	212.6	115.1/ 119.3	Ran Out Side Into Clay	50% normal aggregate distribution 77.8-91.3'.

-----  
 PHASE II  
 PRIMARY ELEMENTS  
 PLACED WITHOUT RETARDED MIX

P-761	4 JAN 78	1 MAY- 5 MAY 78	213.0	213.0	N/A	GOOD CONCRETE
P-797	2 FEB 78	24 APR- 16 MAY 78	213.3	212.8	Hit Casing?	SIGNIFICANT PROBLEMS
P-845	31 MAR 78	9 MAY- 10 MAY 78	249.9	107.8	Hit Casing	GOOD CONCRETE
P-805	3 APR 78	15 JUN- 16 JUN 78 (Also P-805A, see table D-2)	213.3	108.9	Hit Casing	SIGNIFICANT PROBLEMS
P-773	3 APR 78	5 JUN- 5 JUL 78 (Also P-773A-B, see table D-2)	213.1	100.0	Hit Casing	SIGNIFICANT PROBLEMS
P-571	5 APR 78	28 JUN- 5 JUL 78	213.2	213.0	N/A	Scattered areas of honeycomb

-----  
 PHASE II  
 PRIMARY ELEMENTS  
 PLACED USING RETARDED MIX

P-611	9 JUN 78	28 JUL- 3 AUG 78	212.8	212.7	N/A	Scattered areas of honeycomb
P-1001	13 JUN 78	25 JUL- 26 JUL 78	173.3	104.9	Hit Casing	GOOD CONCRETE
P-985	14 JUN 78	26 JUL- 27 JUL 78	173.2	119.0	Hit Casing	GOOD CONCRETE
P-1017	23 JUN 78	7 AUG- 21 AUG 78	172.7	120.5	Hit Casing	GOOD CONCRETE
P-989	12 OCT 78	26 FEB- 1 MAR 79	173.1	145.9	Hit Casing	GOOD CONCRETE

TABLE D-1, CONTINUED

PHASE II  
SECONDARY ELEMENT  
PLACED WITHOUT USING RETARDED MIX

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
S-552	13 FEB 78	11 MAY- 16 MAY 78	213.2	109.2/ 110.6	Ran Out Side Into Clay	GOOD CONCRETE

PHASE II  
SECONDARY ELEMENTS  
PLACED USING RETARDED MIX

S-626	12 MAY 78	13SEP- 14 SEP 78	212.5	78.0/ 79.4	Ran Out Side Into Clay	GOOD CONCRETE
S-724	17 JUN 78	13 SEP- 15 SEP 78	212.8	212.2	Plugged in Wood Ball	Slight segregation 160-172', and 179.6 to 182.7'.
S-926	21 JUN 78	21 DEC 78-16 JAN 79	218.8	119.9/ 124.2	Ran Out Side Into Clay?	GOOD CONCRETE
S-660	5 JUL 78	18 SEP- 21 SEP 78	212.8	117.6/ 119.3	Ran Out Side Into Clay	GOOD CONCRETE
S-576	13 JUL 78	22 AUG- 28 AUG 78	212.5	210.0/ 212.4	Ran Out Side Into Rock	GOOD CONCRETE
S-634	12 SEP 78	25 OCT- 27 OCT 78	213.0	213.0/ 213.9	Limestone Below 213.0	GOOD CONCRETE
S-682	27 OCT 78	11 DEC- 15 DEC 78	212.8	212.9/ 215.4	Limestone Below 212.9	GOOD CONCRETE
S-700	1 NOV 78	18 DEC- 21 DEC 78	212.6	212.4/ 214.1	Limestone Below 212.4	SIGNIFICANT PROBLEMS
S-852	8 DEC 78	7 MAR- 9 MAR 79	259.9	140.5/ 144.0	Ran Out Side Into A.S.G.	GOOD CONCRETE
S-890	31 JAN 79	1 AUG- 7 AUG 79	256.9	239.0	Ran Out Side Into A.S.G.	GOOD CONCRETE

TABLE D-1, CONTINUED

ELEMENT NO.	DATE CONCRETE PLACED	DATES CORED	DEPTH HOLE	DEPTH CORED	REASON IF SHORT	REMARKS
S-942	28 FEB 79	18 JUL- 23 JUL 79	178.5	178.4/ 179.4	Limestone Below 178.4	GOOD CONCRETE
S-1046	8 JUN 79	23 JUL- 24 JUL 79	172.5	86.1/ 89.3	Ran Out Side Into A.S.G.	GOOD CONCRETE
S-1012	20 JUN 79	24 JUL- 27 JUL 79	172.7	142.1	Ran Out Side Into Rock	GOOD CONCRETE
S-1088	26 JUN 79	31 JUL- 1 AUG 79	172.6	110.7/ 114.2	Ran Out Side Into A.S.G.	GOOD CONCRETE

TABLE D-2

TEST CORES WHICH REVEALED  
POSSIBLE SIGNIFICANT PROBLEMS

P-451. P-451 was the first element to be placed which was subsequently test cored. No difficulties were reported during placement. Information from the concrete placement form showed that the tremie pipe was initially raised three feet off the bottom and that no slump or air content tests were run.

Very good concrete was logged for the first 132.5 feet. Scattered throughout the remainder of the core were several small pockets of variously segregated structures, including loose aggregate, less than normal aggregate quantity and honeycombing, but all showing evidence of cementation. One zone of slightly less than two feet of lost core was encountered, described as sand washing out in drill water. Drilling was stopped when the bit hit the bottom of the permanent casing at 212.6 feet.

The hole was subsequently washed and backfilled with 1:1 by volume neat cement grout. Grout began flowing from the top of the hole after approximately 13 cubic feet had been pumped. The volume of an NQ hole to 212.6 feet is less than 11 cubic feet.

P-473. This element was placed with the tremie pipe initially set 3.7 feet off the bottom. Slump was recorded as 8 inches, air as 7.5%. No difficulties were reported.

The first 30 feet of core showed poor quality concrete, with segregated grout, sand and honeycomb structures. The remainder of the core showed occasional moderate to slight honeycomb structures and four small pockets of segregation consisting of grout and loose aggregate.

The hole was washed thoroughly and backfilled with a 3:1 neat grout using one pound of Intraplast "N" per bag of cement. Intraplast "N" is a chemical additive normally used in pressure grouting operations to retard set and allow greater penetration. It was hoped that the thin mix plus the additive would cause greater saturation of the more porous, less the normally cemented zones.

Two days later, the hole was taped and found to measure 170 feet, with some resistance met at 105 feet. Grout pipe was inserted to 126 feet and rebackfilled with the same mix. The hole was topped off a final time after having settled to about 20 feet.

P-541. During placement of this element the tremie pipe was initially set at 2.5 feet off the bottom. The slump was recorded as 6 inches and the air at 6.5%. A 35 minute delay was experienced before batch number 3, with the top of concrete at 102 feet.

The test core showed segregation from 50 to 114 feet, and again from 209 to 212.1 feet where the casing was hit. The segregated zones

included sandy concrete with less than normal coarse aggregate, lost core with sand having washed out in the drill water, neat grout and loose aggregate. Various degrees of honeycombing were also noted. Total lost core measured 0.9 feet.

The hole was later washed and backfilled with a 0.75:1 neat grout. Grout broke the surface after approximately 10 cubic feet had been pumped. The volume of an NQ hole to 212.1 feet is slightly greater than 10 cubic feet.

P-509. During placement, the tremie was initially set at 2.5 feet off the bottom. Slump was recorded as 6.5 inches and air at 6.5%. There were no difficulties reported in the placement.

The test core log showed a 0.1 foot unaccounted loss in a 3 foot zone of a badly honeycombed structure, and a 4 foot loss with sand washing out in drill water prior to the bit hitting bottom of casing (208.7-212.5 feet). Other than those discrepancies and some minor segregation in the top portion of the concrete, only minor honeycombing was encountered.

The hole was backfilled with no excess quantity of grout. A 3:1 mix with Intraplast was used.

P-251. This element was placed with no difficulties or delays noted. Initial tremie setting was 1.2 feet above the bottom. The slump was recorded as 7.5 inches and the air at 6.9%.

The entire test core was spotted intermittently with honeycomb structures ranging from slight to high. There were several instances of less than normal aggregate, but in well cemented concrete. Three pockets of segregation are worth noting: A zone of less than 3 feet of loose coarse aggregate of which 0.1 foot was called an unaccountable loss; a 0.2 foot zone of loose coarse aggregate; and 0.3 foot of unaccountable loss at the bottom of the hole adjacent to the casing. The bit intercepted the casing at 212.8 feet.

The hole was washed and backfilled with a 1:1 neat grout with no excess noted.

P-507. This element was placed with the tremie initially set at 0.6 feet off the bottom. There were no difficulties in the placement. The first batch was described as wet, the remainder were hood.

Many zones of segregation were seen in the core. Zones of honeycomb, loose coarse aggregate and sandy grout occur throughout. Two zones of lost core are shown and appear to be sand washed out in drill water. The casing was intercepted at 134.5 feet in a zone of lost core. No redrill was attempted.

The hole was washed to its original depth and backfilled with 1:1 neat grout. No indication was made of how much grout it actually took to fill the hole.

P-179. The concrete was placed with no difficulties. The tremie

pipe was placed approximately 0.9 feet above the bottom of the casing. The slump was recorded as 6.0 inches and the air at 5.6%. The concrete was cored to the bottom to the casing, 277.6 feet in depth. Good quality concrete was recovered to 147.6 feet. Below that depth several zones of segregated materials were encountered consisting mainly of loose coarse aggregate, honeycomb structures, and less than normal aggregate. Lost core was manifest in 3 sections of segregation and was described as sand washed out in drill water. About 2 feet of loose aggregate was lift in the hole as indicated by rough drill action and core barrel markings. At 277.6 feet the bit and reamer twisted off and was left in the hole. This bottom zone was probably a poorly cemented, washed concrete, and as the sand was washed by the drill water the loose aggregate preceded the bit with a rolling action helping disintegrate the vertically adjacent concrete. The loose aggregate then continued to increase and build up torque on the drill stem. This aggregate, having nothing to hold it in the inner barrel, settled to the bottom of the hole when the stem was pulled. This also probably explains those zones of loose aggregate recovered in many of the other holes at various depths, retrievable at any depth below which good concrete was cored.

Grout pipe was washed to 277 feet and the hole cleaned thoroughly. It was then backfilled with a 3:1 mix using 1 pound Intraplast "N" per bag of cement. The next day it was noted that the hole had set up only to 128 feet. It was backfilled with a neat 1:1 mix using 1 pound of the additive per bag. No volumes were recorded.

P-109. While placing concrete in this element, a tremie pipe blockage was experienced with the bottom of the pipe at 155 feet. The entire pipe was subsequently removed from the hole, breaking the seal. The pipe was cleared, reinserted and the pour continued. Poor quality concrete resulted from the broken seal and the subsequent mixing and agitation.

The concrete was cored through the entire element and into limestone. Much of the concrete above 256 feet was observed to be in a state of segregation, with sand and coarse aggregate pockets, honeycomb and water cut structures abundant.

It was attempted to wash the hole to prepare for backfilling, but difficulties were encountered which forced abandonment of the hole below 165 feet. It was backfilled to 165 feet with 1:1 neat grout, and when set was obtained, was redrilled to 282 feet and regROUTED the entire depth.

To recheck the hole, it was cored again, reaching only 176.4 feet, ruining 3 new bits in the last 17 feet. Having seen enough core to confirm the necessity of major repair, the Corps directed the contractor to correct the faulty concrete.

ICOS redrilled the element to 256.9 feet, below which the core indicated good concrete. They utilized a Hughes drill with a 24 inch roller bit. 37.5 cubic yards of concrete were replaced with no further difficulties.

**P-303.** This element was the second of three primary elements to suffer from a broken seal during placement. With the bottom of the tremie pipe at 115 feet and the top of concrete at 102 feet, the pipe was raised in an attempt to free concrete which had filled the pipe and hopper. The pipe refused to go back down. It was then necessary to pull the pipe intirely from the hole, breaking the seal. 102 feet of pipe was reinserted into the hole, raised one foot, and the pour completed. It was noted that the first batch may have been too dry. The slump and air in the fourth batch were measured at 7.5 inches and 6.75%.

The concrete was cored with very poor quality obtained in the vicinity of the broken seal. From 80 to 121.3 feet (where drilling was terminated due to hitting casing) the concrete was badly honeycombed, water out, and there were several areas of loose aggregate and lost core where the sand had washed out in the drill water.

The hole was washed and backfilled with a 0.75:1 neat grout. Substantially more grout was needed than the computed volume of an NQ hole to that depth.

The element was later recored from a different position. The same general results were obtained; the bad zones tended to match, although the vertical dimensions and exact nature of the core differed. There was considerably more lost core from 100 to 120 feet on the second boring. The casing was hit at 147.8 feet, halting drilling.

Since the poor quality concrete was of an extreme nature, the Corps directed the contractor to correct the element to 140 feet. The nature of the concrete below 147 feet was not known, the variable hardness of the previously cored concrete making vertical alignment very difficult for the drill stem. The concrete below 140 feet would be recored after the contractor opened the element to 140 feet. ICOS used the Hughes drill and 24 inch roller bit. The final depth drilled was 140.2 feet.

Two attempts were made to core the lower portion of this element from 140.2 feet. Each attempt resulted in casing interception after approximately 6 feet. To start a straight hole ICOS inserted 140 feet of tremie pipe in the hole, stabilized with fins. Drilling inside the pipe, core was obtained to 192.4 feet. No lost core was encountered. The core showed several zones of honeycomb structures and several zones of loose aggregate with signs of cementation. The lowest zone of loose coarse aggregate with signs of cementation. The lowest zone of loose coarse aggregate was 188.8 to 190.6 feet. This aggregate kept falling back into the hole, causing the ruining of two new bits. The drill was pulled off the hole at this point. On analysis of the core, mechanical action of aggregate below the bit was determined to be the causative agent in core segregation. Cementation is apparent on the aggregate and it is believed to have been intact before drilling.

The core hole was cleaned and backfilled with a 1:1 neat grout and 20 cubic yards of tremie concrete filled the element from 140.2 feet.

**P-465.** This is the first element to be cored which had concrete placed with the revised procedure initiated during Phase I. A wooden ball was used and the tremie pulled only 0.3 foot off the bottom. No

difficulties were reported during the placement. The air was reported to be 4.5% and the slump 7 inches.

The element was cored through the center of the element to 212.6 feet where the casing was intercepted. Only moderate honeycombing and occasional slight segregation were encountered to 113.6 feet. From 113.6 to 115.5 feet no core was recovered. This area was logged as sand washed out in drill water. No aggregate was recovered. Only minor discrepancies were described to exist in the core from 155.5 feet to the bottom. The wooden ball was cored and recovered from 212.0 to 212.6 feet.

In an attempt to recheck the zone from 113 to 155 feet, a new hole was drilled approximately 3 inches from the upstream edge of the casing. This hole intercepted the original hole at 57.5 feet and was abandoned. A third hole was drilled on the extreme downstream edge of the casing. It was taken to 164.7 feet, a sufficient depth below the bad zone. The only evidence of bad core was a zone from 126.5 to 130 feet where there was less than 50% normal coarse aggregate but good cementation.

The three holes were subsequently washed and grouted with a 1:1 neat mix. In an attempt to determine if the two deeper holes were connected, the water level in one was lowered while the other was being washed. The level of the water did not rise, indicating no significant communication. No further action was taken on this element.

P-427. This was the third primary to suffer a broken seal, and the first to use the revised procedure of halting placement, allowing the concrete to set, recleaning and then resuming placement.

Placement was halted with the concrete 77 feet below the top of casing due to a clogged tremie, which necessitated breaking the seal at that point. The concrete was cored from 77 feet to 136.7 feet with unsound concrete encountered from 77 feet to 115.7 feet. The contractor drilled out the concrete to a depth of 127 feet with a 24 inch bit and completed tremie operations.

P-313. P-313 was the last Phase I element placed which was test cored. It was placed with no difficulties noted.

The concrete cored was of good quality with only several zones of subnormal aggregate to a depth of 179.3 feet. From 179.3 to 189.0 feet a zone of unaccountable loss was recorded. Neither the geologist nor the driller noted any changes in drill action or speed. The bit, however, was very worn and was due to be replaced after that run. No aggregate was recovered on the next run. These facts indicate a cemented sandy zone is present at that depth which desintegrates when mechanical action of the bit combined with the water pressure needed at that depth act on the core. The worn nature of the bit probably contributed to the mechanical breaking and subsequent grinding as well. The hole was continued to 195.6 feet at which point the bit intercepted the casing.

The hole was washed and backfilled with 1:1 neat grout. No further action was taken.



S-474. This element contained a sequence of grout from 70.6 to 70.9 feet; followed by red clay from 70.9 to 71.3 feet; and back into grout from 71.3 to 74.1 feet. After examination of the core it was determined that the clay had fallen in from the side of the hole during placement. The hole was pressure tested for confirmation. The test indicated no leakage. It was subsequently reamed to 6 inches in diameter in order to run a closed circuit monitoring device down the hole. No apparent cavitation was found. The hole was backfilled and no further action was taken.

S-156. The test core showed 25 to 50% normal aggregate from 162.0 to 190.0 feet. The most significant anomaly, however, was an area of soft annular space grout 2.2 feet thick between the concrete and limestone contact. After drilling was completed an elbow was put on the grout pipe and the bottom of the hole was washed thoroughly. Some drill cuttings, gelled bentonite, and flakes of annular space grout were washed out. The hole was pressure tested and found to be reasonably tight. The hole was backfilled eight months later with 12 cubic feet of 1:1 neat grout. It was later determined that there probably was no significant problem, that the most probable explanation was that the bit had left the side of the element before encountering rock.

S-278. This element had two zones of lost core; from 196.9 to 199.4, and from 200.5 to 210.5 feet. Both losses were determined to be from the drill running into the annular space grout around P-279. The hole was rechecked by drilling two other test holes. These holes showed reasonably good concrete throughout. All three holes were backfilled the same day and during backfilling the holes were monitored to see if there was any communication. None was observed.

P-797. P-797 was the first element test cored during Phase II which was believed to have significant discrepancies in the concrete. the concrete was placed without retarder. The slump was recorded as 6.5 inches and the air content at 5.5%. The concrete temperature was 55 degrees F. Approximately 0.5 foot of sandy grout was observed as the concrete rose to the surface. The element was cored to the bottom of the casing at 212.8 feet.

The top 10 feet of concrete revealed aggregate content ranging from little or none at the top of the boring to a good distribution at the base of this zone. It remained of good quality to a depth of 70.2 feet where slight segregation was noted in a zone which extended to 89.4 feet. Good quality dominated the remainder of the hole with the exception of a one foot zone of loose cement coated aggregate from 136.0 to 137.0 feet. The hole was backfilled with 1:1 neat grout with no excess take recorded.

P-805. This element was placed without retarder. The slump and air content were not recorded. The concrete temperature was 69 degrees F. Less than one foot of sandy grout was noted as the concrete rose to the surface. The tremie placement was conducted without difficulty.

Zones of slight to moderate honeycomb were recorded between the start of the core at 2 feet to 39.2 feet. Good quality concrete was recovered from 39.2 to 75.0 feet where drill action became rough and broken core was recovered. The drilling continued although very rough drill action was noted and the core exhibited some segregation and honeycombing. Mechanical trouble occurred and probably resulted in an 8.3 foot core loss between 99.6 and 108.5 feet. The core ran into the side of the 26 inch casing at 108.9 feet. The core above this depth contained signs of washing and was of a somewhat reduced diameter indicating that the bit may have been following the side of the casing for 20 or 30 feet. The element was redrilled with the second boring reaching the bottom of the steel casing at 213.0 feet. The core recovered was of much better quality. The top 10.6 feet revealed some aggregate segregation and moderate honeycombing. From 13.1 to the bottom of the element only small scattered zones of segregation were present. Loose coarse aggregate with a cement coating was recovered in a narrow zone from 172.7 to 172.9 feet. All remaining core was solid and no core losses were recorded. The holes were backfilled using the emulsifier Intraplast "N" in a 3:1 neat grout mix. The borings were later topped off with 1:1 grout.

P-773. Concrete was placed without the retarder admixture. No problems were encountered during the placement procedures. It was noted that approximately one foot of sandy grout rose to the surface prior to seeing well mixed concrete. The slump and air content were not recorded. The temperature of the concrete was a constant 68 degrees F. This element was cored with three different attempts needed to penetrate the concrete to a sufficient depth to satisfy the testing program. The first boring hit the side of the 26 inch casing at 100.0 feet. The second attempt hit the casing at 85.0 feet. The third was drilled to some 1769 feet into the concrete before it also intercepted the side of the casing.

All three of the borings revealed slight to moderate honeycomb and different degrees of aggregate segregation. The most severe segregation occurred between 114.4 and 159.3 feet. Zones of broken concrete and in several cases loose aggregate were recorded, as was some unaccounted losses. In the zones where no core was recovered the drill return water contained excessive amounts of sandy grout and where aggregate only was recovered it was coated with cement mortar. Rough drilling was also noted in these zones. It is believed that although segregated, the concrete was solid until broken by the core drilling. The concrete beneath this zone was of good quality. The three bore holes were flushed clean and backfilled using a 3:1 neat grout with Intraplast "N". All holes were filled from a tremie pipe lowered into the deepest hole, indicating communication existed between the three. No further action was taken on this element.

S-706. Concrete was placed in this element with tests indicating a 7 inch slump and 6.75% air. The concrete temperature was 65 degrees F. The top 158 feet of core indicated good quality concrete. From 158.0 to 182.8 some slight segregation was noted in three small zones. The core was solid but contained only about 50% of the normal amount of coarse aggregate. At the contact some 0.4 foot of rounded quartz and limestone pebbles were recovered. A falling head test showed a tight hole. The hole was backfilled and no further action was taken on the element.

**APPENDIX B**

**CONSTRUCTION PHOTOGRAPHS**




1. Aerial view of Wolf Creek Dam with concrete diaphragm wall work platform under construction.




2. Wolf Creek Dam before wall construction.



3. Embankment work platform,  
Phase I.




4. Downstream piling and anchor rods.




5. Downstream piling, platform construction completed. Note anchors stressed and drainage system.





6. Placing guidewalls.




7. Concrete guidewalls. Note offset for tailtower section.



8. Switchyard guidewalls.




9. Detour of U.S. Highway 127 around embankment work platform. (With slight mishap.)




10. Contractor's work area and office complex with government offices and laboratory at top.




11. Prime contractor brought in equipment from world wide locations.



12. Bentonite plant - Storage, mixing units and pumps.




13. Portable emergency cyclone slurry mixer.




14. Contaminated slurry treatment pond - below work platform at base of embankment.




15. Close-up of bentonite treatment plant.




16. Begin primary element excavation.




17. 53" open excavation to 76'.



18. Primary element filled with slurry.



19. 80' section of 47" casing placed in hole.




20. Casing driver placed over casing and anchored in place.





21. Casing driver in operation.



22. Adding section of casing as hole advances - note flush joint casing and coupling method.



23. General view of primary overburden excavation.




24. Spoil hauled to waste area in hoppers by load lugger trucks.




25. At approx. 124', 41" casing telescoped through the 47" casing and advanced to top of rock.



26. Toothed bottom section of casing for rock seal.





28. Hughes Shaft Drill for large hole drilling - us  
by subcontractor on Phase I embankment portion of  
contract, exclusive of tie-in section.



29. Typical 36 roller rock bit used on primary rock  
excavation.



30. Double wall drill rods used for air lift circulation.




31. Emergency pop off valves, pressure gauge, and emergency shut off for air lift operations.




32. Drill string stabilizer assembly in casings.



33. Drilling in casing, note gravity return.




34. Slurry tank with shale shaker for rock drilling operations - front view.




35. Rear view, in operation.







36. NQ core drilling after large hole drilling comp. to grade. Mobile B-53 drill rig used.




37. Each core hole pressure tested...



38. ...and pressure grouted.




39. Example of limestone core obtained below grade. Elements deepened if any weathering observed.




40. Bottom closed section of 26" diameter steel casing inserted in primary element.




41. Welding sections of 26" permanent casing.




42. Fabricating 26" casing in welding shop.



43. Annular space grout plant - filled annulus around 26" casing with low strength cement-bentonite grout.



44. Setting up for final verticality check.



45. Plumb bobs for verticality testing 47" and 41" casings.



46. Plumb bob. for 26" casing.




47. Lowering plum bob in hole.



48. Plumbing the line.



49. Bubble levels used to plumb line.




50. Comparing theoretical center with plumbline to measure verticality offset.







51. Secondary excavation.




52. Measuring between 2 primaries to start excavation.




53. Wolf Creek Rig with array of excavation devices - square (side) chisel (on rig), biconcave clam bucket and star chisel (on ground).




54. Wolf Creek Rigs with bailer.



55. Biconcave chisel guide.



56. Geotek (sub) core drill used for concrete coring.



57. Secondary elements were desanded before concrete placement.




58. Typical concrete placement.



59. Basketball in hopper prior to concrete placement.



60. Wooden sphere replaced basketball as retrievable travelling plug.



61. Pulling tremie pipe.



62. Centering fins added to tremie pipe to improve concrete quality in primary elements.




63. Batch plant.



64. Completed section of wall.






65. General activity on work platform.



66. General array of construction activities.



67. Patch over wall during site restoration.

**APPENDIX F**

**BID SCHEDULE/ACTUAL PERFORMANCE COMPARISON**

WOLF CREEK DAM  
CONCRETE DIAPHRAGM WALL  
PHASE I-CONTRACT NO. DACW62-75-C-0206  
BID SCHEDULE/ACTUAL PERFORMANCE COMPARISON

ITEM NO	DESCRIPTION	CONTRACT QUANTITY AND UNIT	UNIT PRICE	CONTRACT AMOUNT	ACTUAL QUANTITY AND UNIT	ACTUAL AMOUNT
1.	Mobilization and Decontamination	Lump Sum	xxx	\$5,000,200.00	Lump Sum	\$5,000,200.00
2.	Site Preparation	Lump Sum	xxx	\$5,150,000.00	Lump Sum	\$5,150,000.00
3.	Traffic Control	33 Months	\$10,000.00	\$330,000.00	33 Months	\$330,000.00
4.	Embarkment Concrete Diaphragm Wall in Embankment and Overburden	189,500 S.F.	\$75.00	\$14,212,500.00	186,288.5 S.F.	\$13,971,637.50
5A.	Embarkment Concrete Diaphragm Wall in Bedrock, Centerline Element P-113 to Centerline Element P-181	11,500 S.F.	\$400.00	\$4,600,000.00	11,620.6 S.F.	\$4,648,240.00
5B.	Embarkment Concrete Diaphragm Wall in Bedrock, Centerline Element P-181 to Centerline Element P-541	18,000 S.F.	\$200.00	\$3,600,000.00	19,625.1 S.F.	\$3,925,020.00
6.	Switchyard Concrete Diaphragm Wall in Embankment and Overburden	23,500 S.F.	\$50.00	\$1,175,000.00	21,766.7 S.F.	\$1,088,335.00
7.	Switchyard Concrete Diaphragm Wall in Bedrock	24,700 S.F.	\$360.00	\$8,892,000.00	25,282.5 S.F.	\$9,101,700.00
8.	Concrete Backfill for Stabilizing Fluid Losses in Rock	1,500 C.Y.	\$300.00	\$450,000.00	0.00	\$0.00
9.	Tie-In to existing Concrete Dam	Lump Sum	xxx	\$2,500,000.00	Lump Sum	\$2,500,000.00
10.	Tie-In to Existing Powerhouse	Lump Sum	xxx	\$1,000,000.00	Lump Sum	\$1,000,000.00
11.	Foundation Drilling and Grouting	Lump Sum	xxx	\$400,000.00	Lump Sum	\$400,000.00
a.	Mobilization and Decontamination	6,800 C.F.	\$10.00	\$68,000.00	1,244.0	\$12,440.00
b.	Portland Cement in Grout	350 C.F.	\$10.00	\$3,500.00	0.0	\$0.00
c.	Mineral Filler in Grout	1,000 C.F.	\$5.00	\$5,000.00	0.0	\$0.00
d.	Sand in Grout	350 C.F.	\$10.00	\$3,500.00	0.0	\$0.00
e.	Clay in Grout					

		\$20.00	\$170,000.00	724.69 C.F.	\$14,493.80
F. Placing Grout	8,500 C.F.	\$8.00	\$3,200.00	694 Ea.	\$5,552.00
G. Connections to Grout Holes	-400 Ea.				
H. Drilling Exploratory Core Holes,					
NO Size-Vertical					
I. Pressure Testing (Hydraulic)	10,800 L.F.	\$40.00	\$432,000.00	11,068.7 L.F.	\$442,748.00
Instrumentation	150 Hours	\$200.00	\$30,000.00	112.67 Hours	\$22,534.00
Stone Protection, Bedding Layer	Lump Sum	xxx	\$200,000.00	Lump Sum	\$200,000.00
Riprap	6,500 C.Y.	\$20.00	\$130,000.00	3,478.08 C.Y.	\$69,561.60
Core Storage	19,500 C.Y.	\$40.00	\$780,000.00	13,332.12 C.Y.	\$533,284.80
Warehousing and Racks, Core Storage (increased by Mod P00002)	Lump Sum	xxx	\$150,000.00 (\$158,237.87)	Lump Sum	\$158,237.87
Reset Drill	15 Ea.	\$5,000.00	\$75,000.00	1 Ea.	\$5,000.00
Test Drilling and Backfilling					
Concrete Elements	6,000 L.F.	\$100.00	\$600,000.00	6,900.00 L.F.	\$690,000.00
(added by Mod P00005)					
Wall Anchor Jacking Tests	Lump Sum	xxx	\$26,400.00	Lump Sum	\$26,400.00
(added by Mod P00006)					
Work Platform Security Fence	Lump Sum	xxx	\$21,100.00	Lump Sum	\$21,100.00
(added by Mod P00007)					
Nondomestic Steel Pipe Credit	Lump Sum	xxx	(-) \$282,000.00	Lump Sum	(-) \$282,000.00
(added by Mod P00009)					
Widening of Existing Powerhouse and					
Resident Engineer's Office Access Roads	Lump Sum	xxx	\$24,836.00	Lump Sum	\$24,836.00
(added by Mod P00010)					
Electronic Transducer and Pneumatic					
Piezometer Monitoring System	Lump Sum	xxx	\$222,895.65	Lump Sum	\$222,895.65
(added by Mod P00011)					
Extension of Core Storage Building	Lump Sum	xxx	\$23,702.70	Lump Sum	\$23,702.70
(added By Mod P00012)					
8 Inch Treatie	Lump Sum	xxx	\$33,183.12	Lump Sum	\$33,183.12
(added by Mod (D0013)					
Repair of Access Roadway, Corps					
of Engineers Facilities	Lump Sum	xxx	\$2,500.00	Lump Sum	\$2,500.00
(added by Mod P00014)					
Temporary Stairway for Platform	Lump Sum	xxx	\$16,543.76	Lump Sum	\$16,543.76
(added by Mod P00015)					
Accelerated Construction of Elements					

28.	S-170, S-176, and S-180 (added by Mod P00017)	Lump Sum	xxx	\$25,242.10	Lump Sum	\$25,242.10
29.	Air Lift Credit (added by Mod P00018)	Lump Sum	xxx	(-) \$75,000.00	Lump Sum	(-) \$75,000.00
30.	Replacement of Guardrail (added by Mod P00019)	Lump Sum	xxx	\$31,600.00	Lump Sum	\$31,600.00
31.	Resurfacing No. 2 Dam Adit Road (added by Mod P00021)	Lump Sum	xxx	\$14,994.78	Lump Sum	\$14,994.78
32.	Overrun in Item No. 17, Concrete Test Drilling (added by Mod P00021)	Lump Sum	xxx	\$155,054.50	Lump Sum	\$155,054.50
33.	Recovery of Fixed Cost Associated with Underruns of Items Nos. 8 & 16 (added by Mod P00022)	Lump Sum	xxx	\$326,750.00	Lump Sum	\$326,750.00
	Underrun Adjustment for Item Nos. 13 & 14	Lump Sum	xxx	\$50,000.00	Lump Sum	\$50,000.00

Total Contract with revisions  
due to change orders and overruns:

Revisions due to underruns:	\$51,372,000.48
Total:	\$1,385,213.30
	\$49,886,787.18

Total: \$49,886,787.18

WOLF CREEK DAM  
CONCRETE DIAPHRAGM WALL  
PHASE II-CONTRACT NO. DACW62-77-C-0129  
BID SCHEDULE/ACTUAL PERFORMANCE COMPARISON

ITEM NO	DESCRIPTION	CONTRACT QUANTITY AND UNIT	UNIT PRICE	CONTRACT AMOUNT	ACTUAL QUANTITY AND UNIT	ACTUAL AMOUNT
1.	Mobilization and Demobilization	Lump Sum	xxx	\$2,950,000.00	Lump Sum	\$2,950,000.00
2.	Site Preparation	Lump Sum	xxx	\$5,677,500.00	Lump Sum	\$5,677,500.00
3.	Traffic Control	40 Months	\$10,000.00	\$400,000.00	36.26 Mo. Lhs	\$362,580.65
4.	Concrete Diaphragm Wall, Embankment	211,500 S.F.	\$95.00	\$20,092,500.00	208,999.56	\$19,854,960.10
5A.	Concrete Diaphragm Wall, Rock	36,200 S.F.	\$200.00	\$7,240,000.00	37,082.70 S.F.	\$7,416,540.00
5B.	Concrete Diaphragm Wall, Rock, Elements P-853 thru P-915	13,500.00 S.F.	\$600.00	\$8,100,000.00	13,847.40 S.F.	\$8,308,440.00
6.	Concrete Backfill in Rock	300 C.Y.	\$100.00	\$30,000.00	0.00	\$0.00
7.	Foundation Drilling and Grouting	Lump Sum	xxx	\$300,000.00	Lump Sum	\$300,000.00
7A.	Mobilization and Demobilization	2,000 C.F.	\$5.00	\$10,000.00	893 C.F.	\$4,465.00
7B.	Portland Cement in Grout	50 C.F.	\$5.00	\$250.00	0.00	\$0.00
7C.	Mineral Filler in Grout	100 C.F.	\$5.00	\$500.00	0.00	\$0.00
7D.	Sand in Grout	50 C.F.	\$5.00	\$250.00	0.00	\$0.00
7E.	Clay in Grout	2,200 C.F.	\$6.00	\$13,200.00	615 C.F.	\$3,690.00
7F.	Placing Grout	300 Ea.	\$8.00	\$2,400.00	557 Ea.	\$4,456.00
7G.	Conn. to Grout Holes	7,000 L.F.	\$70.00	\$490,000.00	6,953.2 L.F.	\$486,724.00
7H.	Drill Exploratory Core Holes	100 Hours	\$500.00	\$50,000.00	42.92 Hours	\$21,460.00
7I.	Pressure Testing Exploratory Holes	Lump Sum	xxx	\$200,000.00	Lump Sum	\$200,000.00
8.	Instrumentation	4,500 C.Y.	\$20.00	\$90,000.00	3,318.00 C.Y.	\$66,360.00
9.	Stone Protection, Bedding Layer	13,000 C.Y.	\$20.00	\$260,000.00	13,659.00 C.Y.	\$273,180.00
10.	Stone Protection, Rip-Rap	10 Ea.	\$5,000.00	\$50,000.00	1 Ea.	\$5,000.00
11.	Reset Drill	5,000 L.F.	\$100.00	\$500,000.00	4,487.9 L.F.	\$448,790.00
12.	Test Drilling and Backfilling Concrete Elements	Lump Sum	xxx	\$21,606.29	Lump Sum	\$21,606.29
13.	Exploratory Drilling at Element P-1097	Lump Sum	xxx	\$4,662.59	Lump Sum	\$4,662.59
14.	Coring, Press. Test, Grouting & Backfill Elements S-974 & S-976, Elev. 610 to 590	2 Ea.	\$1,319.23	\$2,638.46	0.00	\$0.00
15.	Additional Mobilization	20 Hours	\$105.54	\$2,110.80	0.00	\$0.00
16.	Additional Standby	70 L.F.	\$65.96	\$4,617.20	0.00	\$0.00
17.	Positional Coring, Press. Test, Grouting & Backfilling Elements S-974 & S-976	Lump Sum	xxx	\$26,463.36	Lump Sum	\$26,463.36
18.	Surfacing Upstream Access Road	Lump Sum	xxx	\$23,600.00	Lump Sum	\$23,600.00
19.	Deletion of Site Restoration Items	Lump Sum	xxx	\$40,000.00	Lump Sum	\$40,000.00
20.	Underrun Adjustment for Items 6,9,11.	Lump Sum	xxx	\$12,000.00	Lump Sum	\$12,000.00
21.	Purchase of Office Trailers, (Mod. 11)	Lump Sum	xxx	\$46,594,298.70	Lump Sum	\$46,512,477.99
	Total					
	Revisions Due to Known					
	Overruns and underruns					
	Total Contract					

Total Amount \$46,512,477.99